


113027

PDF

DATE	SIGN	DESCRIPTION OF AMENDMENT			INDEX
APPROVAL	DET NORSKE VERITAS	SIGN		DATE	
	ELF . NORGE	SIGN		DATE	



ELF . NORGE - A/S
— JOB 140 CT —

**FRIGG FIELD
TREATMENT PLATFORM N°1 - TP1
INSTALLATION OF TP1 PLATFORM
AT FRIGG FIELD**

FINAL REPORT

TP1 A 205-2- FRF 045

SI 353

sea tank co

21 Rue du Pont des Halles - 94 Chevilly Larue - FRANCE

SIR ROBERT MC ALPINE & SONS LTD

40 Bernard Street LONDON W.C.1

DATE . 30-7-76

PAGES: 1 TO 10

DRAWN:

CHECKED: CB

CONTRACT E.14

NOTE . N°. STC.E.03.05 - 63

THIS DOCUMENT IS THE PROPERTY OF SEA TANK CO AND SHOULD NOT UNDER ANY CIRCUMSTANCES BE COMMUNICATED TO THIRD PARTIES WITHOUT WRITTEN CONSENT OF SEA TANK CO

GENTILLY, le 29 Juillet 1976
STC/CB/CA

INSTALLATION OF TP1 PLATFORM ON THE SEABED AT FRIGG FIELD

INTRODUCTION

TP1 Platform arrived on FRIGG Field on June, 4th 1976 and remained in stand by until weather conditions allowed for installation. Positioning and installation were initiated by Saturday, June 5th, 1976.

The greatest concern for installation was the slope of seabed (1,2 %), the concrete skirt penetration, the grouting under the base slab.

Actual installation was directed checking that

- neither structure nor foundation soils were damaged at any time of the operation ;
- weather conditions remained allowable ;
- structure kept an allowable inclination ;
- skirts penetrated inside soil caring for behaviour of soils and state of piping.

Informations were given by instrumentation and submarine review.

INSTRUMENTATION

The horizontality of the platform was monitored in two orthogonal directions (diagonals of the caisson) by means of two water levels installed on the deck.

The vertical movements corresponding to the depth of penetration were monitored by external sighting from QP Platform.

The penetrations of each corner were computed from levelling of the deck and from vertical movement of sighting staff.

.../...

The water levels in the 9 compartments were known by digital readings in immersion shelter and the air pressure inside the caisson as well.

Strain gauges were placed at top of the structural base slab in order to detect eventual soil pressure and grout overpressure.

INSTALLATION STAGE

1. TOUCH DOWN

Touch down was detected by bottom ground switch and by echo sounders

As foreseen touch down occurs first at the south corner.

The end of positioning was carried out after touch down and smooth contact on the seabed was maintained by ballasting and deballasting.

This operation involved certain dredging of the platform on the seabed.

The compliance of the positioning instruments did allow for the accuracy of positioning of 1m. from target point and angular accuracy revealed within .5 degree.

Ballasting was initiated when thorough checking of location was approved by ELF. At this moment, the tilts of the platform were 2 % northwards and 1 % eastwards.

Nevertheless, differential ballasting was undertaken in order to account for the slope of the seabed (1,2 %).

(caus. 9.2 N, 2.8 E.)

2. PENETRATION PHASES

No penetration was noticed until a ballasting weight of 12 000 T was reached.

As the initial penetration of the platform was about 0,60 m. it was necessary to mobilize the failure force on skirts by ballasting the platform before any resuming of penetration was noticed.

When penetrating resumed, a tendency to inclination in the direction of the ground slope was measured.

....

Differential ballasting was not able to control northwards inclination (ground slope) but revealed quite capable to cancel the tendency to eastwards tilt.

Differential ballasting continued from 20 000 T to 40 000 T with a constant tilt (5 % northwards, 3 % eastwards).

On the 8th of June, ballasting was stopped and the placing of pancakes 21 and 23 on the northeast part of the support frame gave an instantaneous increase of tilt northwards of 2 % (7%, 3%).

When the ballasting was stopped, the maximum eccentricities of ballast compatible with the configuration and resistance of the caisson was reached. Any increase of ballast weight would have increased the tilt.

3. COMPLETION_OF_BALLASTING

A period of ten days elapsed until ballasting was completed. This period was necessitated for the hook up of the grout spread and the filling of the first compartment (north compartment).

During this stand by period, wave gave an additional tilt of 1 % northwards. (8% Northwards, 3% Eastwards)

When ballasting was resumed we expected the first grouted cell to make a hard point beneath the raft. It was then possible to reduce the tilt by rotating around this point. Final tilts were 7.2 % northwards and 2.2 % eastwards.

4. ADDITIONAL INSTRUMENTATION

The self pressurization of the caisson led to an inner pressure of 1.2 bar which could be kept easily during the stand by.

This airpressure improved the resistance of the caisson against external pressure and could be kept thanks to the airtightness of the concrete.

The reading of the airpressure gave the gross value of additional ballasting water by the relationship between pressure and volume.

The reading of the strain gauges revealed no contact between the base slab and the seabed during the first ballasting phase.

First stresses in the raft appeared during the built up of grout.

During the second phase of ballasting, low stresses were detected in the part of the raft resting on the first grouted corner.

.../...

5. SUBMARINE SURVEYS

The first submarine survey started on June, 6th at 10.15 hrs. From 10.15 to 12.30 the skirts in north corner penetrated of 0.10 m which was confirmed by calculation.


This inspection led to a first sketch attached to this report. It allowed for the calibration of the penetration of corners.

The second inspection was carried out during grouting and used to monitor the grouting, essentially for north compartment. It confirmed the existence of small pipings which were noticed during the first survey. The grouting procedure was easily adapted to this condition.

CONCLUSION


A good agreement was obtained between design assumptions and measured values.

Instrumentation installed was perfectly adapted to the monitoring of the settlement of the platform.




DATA DURING INSTALLATION OF TP1 PLATFORM ON FRIGG FIELD

6







DATA DURING INSTALLATION OF TP1 PLATFORM ON FRIGG FIELD



DATA DURING INSTALLATION OF TP1 PLATFORM ON FRIGG FIELD

8

DATE CLOCK HRS	SUBMARINE SURVEY												GROUTING STAGE																
	16 th JUNE						17 th JUNE						18 th JUNE						19 th JUNE						20 th JUNE				
12 14 16 18 20 22 24 3 4 6 8 10 12 14 16 18 20 22 24 3 4 6 8 10 12 14 16 18 20 22 24 2 4 6 8 10 12 14 15 18 20 22 24 2 4 6 8 10 1																													






SUBMARINE SURVEY
ALONG THE BASE OF TP1
6/6/76 1015 - 1230

Date: 16/76

Sign: JW

9






TPL - FR166

ELF

Sign.:

NFB



ELF NORGE

SI 3-53

INJECTION SOUS

LE RADIER

DE T.P. I

RAPPORT ET COMMENTAIRES.

(Voir conclusions P14 - 15. 16)

Mardi 8-06-76.

Travaux préparatoires sur module 32 avec équipe réduite de 6 personnes.

Mercredi 9-06-76.

Travaux préparatoires sur module 32 (continuation):
Installation des Hoses pour alimentation ciment et silicate
(côte Sud-Ouest).

Jeudi 10-06-76.

- Débarquement direct à 10⁴ par Seaway of Tuna interrompu à 3 heures à cause de la LB Readers.
- Commencement installation Sea Water Pumps interrompu car l'installation du module 24 sur ce pas LB Readers nécessite entretien de la potence qui sera alors à re-soudre sur le module 24.
- Arrivée d'une 2^{ème} équipe SOUMARINE de 6 personnes -

Vendredi 11-06-76.

Entretien travaux préparatoires.

Il a été demandé à Wimpey de faire un échafaudage d'accès entre les 2 manilles de soutien du Port d'Immersion ~~affût~~ colonne C 2

Samedi 12-06-76.

Le leverage du module 24 ayant été fait dans la nuit, il est demandé à Wimpey de remonter la potence sur le module 24.

Solmarine aménage les accès sur le pont de graving et en particulier déplace 3 élingues après avoir déconnecté des "podages".

Dimanche 13-06-76.

Wimpey remonte la potence sur le module 24. Solmarine apporte quelques modifications en particulier afin d'être d'aplomb avec les pûts existants. Modification sur les pompes car Solmarine avait pris comme l'intérieur des caissons le extérieur.

Wimpey exécute l'échafaudage entre les manilles demandé le 11-06, mais pas au Port marin.

Reprise du remplissage silicate et ciment à partir du Seaway of Tuna.

Lundi 14-06-76.

Remplissage Silicate et ciment (fin) Total
environ 70T silicate et 300T ciment.

Fin installation et reçot des deux "Sea Water
tanks" S.T.C. Année 9 personnes SUBMARINE -

Mardi 15-06-76-

Préparatifs afin de commencer le remplissage du
compartiment 3 estimé à 380 m³ environ d'après S.T.C.
ceci étant basé sur le rapport d'inspection par sous-mai-
stributif par D.N.V. d'une part, et d'autre part sur les
mesures d'enfoncement établies par Decca Survey depuis
Q.P.

Test en pression et débit des 2 grouting pipes
6 et 6-9 ainsi que des piezomètres P18, P19, P21, P2
Il est établi que P19 est définitivement fondé -

Déménage de la central vers 23^H avec
des gâches insatisfaisantes (vis-à-vis de l'ordre de 28%
au lieu de 34%). En fait, mourais finalement l'uni-
vanne entraînant un trop important volume d'eau,
le coulis étant satisfaisant démontré du remplissage
à 2^H45. Panne électrique à 5^H, réparée à 6^H30
heure à laquelle le remplissage est repris -

Normalement dans la soirée du mercredi 16 devrait être
rempli et on procéderait immédiatement à la fin du ballasting
afin de tenter de redresser la plateforme.

mercredi 16 - 06 - 76

Continuation remplissage ($28 \text{ m}^3/\text{h}$) du compartiment 3.

Vers 15H sortie sous 2 pics continus (P21 et 22) donc $\rho = 315 \text{ m}^3$ mais recluse après 4 m de marée (P18). Il y aura aussi d'autres pics dont un sur P18 mais à 5H du matin le remplissage rapide est arrêté (620 m^3) et il est procédé au remplissage lent ($3 \text{ m}^3/\text{h}$) procédure adoptée en cas de Renard.

Jeudi 17 - 06 - 76

Continuation du remplissage lent.

A 14H descente du sans-matin du Vickers Viking avec le D.N.V représentative à son bord afin d'inspecter la base de T.P. 1.

A 17H 45 (env.) il est procédé à un remplissage rapide ($28 \text{ m}^3/\text{h}$) et peu après le sans-matin signale un Renard près du coin Nrd.

Reprise du remplissage Nrd à 19H.

Le sans-matin termine à 22H et le film est examiné sur le Vickers Viking = il s'avère que la plateforme est, en moyenne enfoncée de 1.60 m environ 10 cm à 15 cm de plus que prévu. Il s'avère donc peut-être 100 m^3 (est.) sont posés à l'extérieur de la plateforme et 150 m^3 (est.) dans l'un ou les 2 compartiments

Jeudi 17.06.76 (cont.)

raisons.

Vendredi 18-06-76 -

Carte modifiée remplissage leut = des crêtes sur
obtenues dans P21 et P22 profis 18 m (P21)

Monsieur Galtz Directeur Technique Solmarine
et M. Bonnenot chef de branche ~~Soleilanche~~ arrivent
vers 17 heures.

Ensuite il est observé une augmentation
du volume dans le ballast B2 (il avait été pressurisé
le mercredi 16 vers midi à l'ancrage de la rampe
de l'éneut, arrêt Jeudi midi mais plus que 0,2 bar
au lieu de 1,25 bar) - Réajustements des ballasts.

S.T.C réalise ballastage dans ballast B3 et
B4 ces inquiets pour les vagues ces ballasts étant
probablement vides.

Après discussions il est admis que le compartiment
C3 est probablement plein à l'exception de "zones
d'ombres" = En effet la moindre augmentation de débit
donne une montée dans les pignoles. Seuls les Renards
expliquent la descente ultérieure mais par cause de
surpression. Il est essayé un "grout" plus dense (1,5 dyp
en dosage ciment) sans grand succès.

Vendredi 18-06-76 (avr.)

Il est décidé pour la nuit et le lendemain matin.

- De procéder à un remplissage côté extérieur du compartiment 5 par le piezomètre P16 (par ailleurs utilisable comme piezomètres). Un volume de 50 m^3 (avr.) sera injecté puis après 48 heures et grouting normal (il est à noter que P15 et P16 sont utilisables il ne sera pas possible d'assimiler ces renseignements sur ce compartiment).

- Ensuite de procéder au remplissage de P2 150 m^3 (avr.) en ayant bien soin de poser en injection lente dès la moindre réaction de la part des piezomètres.

- De continuer l'injection lente dans P3 en observant P18.

- Ne préalable d'inspecter piezomètres et grouting pipes dans P2 et P5.

- De commencer le ballastage vers la fin de la matinée d'hier.

Samedi 19-06-76 -

Dans la nuit précédente le coulis plus épais a bloqué 6 & 8 donc aussi dans compartiment 3.

Démouge grouting leur ds compartiment 5 comme pression de l'ordre de 5 bars ces pertes

Samedi 19-06-76 (8h mat.)

d'charge importante dans P16.

Déménage ballastage à 8^h50. Mesures toutes les deux heures de l'inclinaison afin de constater s'il y a mouvement ou non. Les dernières mesures montrent une augmentation de contraintes dans le radier sous cellule 5 (partie upp. 3) ce qui signe au moins que le caillis a, au moins partiellement, adhéré sous le radier. A surveiller cependant.

N°7A. Volume gris envoyé dans C3 env. 730 m³.

Débit envoyé dans C5, 3 m³/h commencé à 3^h du matin, les piezomètres de C2 registreront la minime pollution ce qui tendrait à prouver que les failles ne communiquent entre C3 et C5 fin des 50 m³ dans C5 vers 19^h30 - Il reste probable environs au remplissage prudent de C2 à 3 m³/h échappé.

Ballastage 18000 m³ environ à minuit suivant au total 6000 t de grès apparent.

Samedi 20-06-76.

C2 apparaît comme pratiquement plein : Pro négl. et même P16 dans C3 qui est malheureusement semble fait de C4. Prochain emplacement C8 -

Immersion à 0.000 m³ vers 10^h - 11^h. Installation d'un piquage STC en cours. Si terminé ballastage complet. Sinon restera 2000 à 3000 m³. Fin grême en granitair (sous grêmes).

Dimanche 20-06-76 (cont.)

Emplacement 8 : réaction dans P.11 et P13, (P14 et P12 ne fonctionnent pas) mélés hauts puis redescendus parois à débit lent ($3 \text{ m}^3/\text{h}$). Réaction P24 alone communication. Compartiments 8 avec ~~compt. 4.~~ (par comp. 7 ou 5.)

Lundi 21-06-76 (en)

Branting 8 à anche sur la machine. Nécessaire faire prise avec nettoyage régulier des piezomètres et tout pipes - A $9^{\frac{1}{4}}$ envir. 150 m^3 de comp. 8.

Ballastage autre -65 et -60 en cms. Mise en pression air logique. Injection concernant seule piquage S.T.C. (par manomètre) car on aura 6 bars une fois le réservoir ~~plein~~ plein.

Antiballastage cas perte de charge des évents 2" a donné augmentation pression air et montée colonne d'eau des évents général (14") qui a donc communiqué avec les événets 2" ce permettant plus à l'air de s'échapper. Pas de vanne sur le 14"? modifications à faire.

Les compartiments 5 puis 7 ont été complétés le 5 en débit lent lorsque le 7 a été mis en débit normal P13 et P11 (comp. 8) ont immédiatement réagi pour ne plus descendre. Seul P17 qui a déj à peu près également laissé supposer que le comp. 2 n'est pas forcément dans les compartiments 5 et 7 n'avaient été contrôlés jusqu'à présent

Mardi 22-06-76

Le sous-marin (Intégras III) auquel je suis parti les Reliving Lines a cependant remarqué que des bulles sortaient par l'évent VII (comp. 5 extérieur), ce qui confirme le parfait remplissage du 5 dans la partie N-O.

Emportement 6 commence ce matin à 4H30. : à 10H 127 m³ étaient injectés - Début injection par piezomètre P7 bon aiguë et utilisable comme piezomètre à niveau.

Vers 18H, 230 m³ env. injectés au delà estimé volume. Je fais monter piezomètres P23 et P24 ainsi que P6 et un peu P7. Le compartiment 4 paraît se remplir par les autres compartiments.

Hier alimentation en ciment par Seaway off shore. Aujourd'hui, alimentation en silicate - Ni ciment ni silicate ne devraient être nécessaires à présent.

Mercredi 23-06-76

Nuit dernière remplissage compartiment 4 et vers 5H du matin 3 m³/h de comp. 4, 28 m³ de comp. 1. A 9H, 60 m³ env. P7 semble bloqué à un niveau assez basse. P6 monte et redescend, P23 descend et P24 bloqué en dépression, piezomètres dans comp. 1 n'ont pas encore eu de montée vraiment caractéristique.

Les choses sont moins claires pour les comp. 1, 4 et 6 que pour les autres, cependant il semble que le comp. 6 est plein à 90%

Mardi 23 - 06 - 1976. (cont.)

de même que le comp. 4 car les piezomètres réagissent rapidement si le débit est augmenté. Environ $400 \text{ m}^3/h$ à 4^h du matin. Pas de débit lent $3 \text{ m}^3/h$ pendant 2 heures et tout perturbe propre 2 heures.

Les piezomètres P6 et P25 semblent déformablement marqués. P24 et P17 ont réagi, P9, P3 et P4 légèrement et P2 pratiquement pas.

Avec l'enfoncement du compartiment P7 ne démontre pas grande chose et le compartiment 6 paraît donc OK. Tout au moins sur une bonne partie. Le 4 doit être semblablement correctement rempli. Par contre le comp. 1 est impréssant et il faut supposer qu'il y a une fuite vers l'intérieur du côté de P2.

Jeudi 24 - 06 - 1976 (

Vers 9 heures redémarrage à $28 \text{ m}^3/h$ du comp. 1. Plusieurs scellines drôles : carreaux plus épais (dorage $\times 1.5$) 9 m^3 suivi de carreaux normal, à faible débit. Après 4 heures. Tentative injection par piezomètre P24, puis P3, puis P2 à faible débit. Après 4 heures. Puis reprise lent débit jusqu'à petites brutes pipas. P24 réagit légèrement mieux que P2, P3 n'y associe le moins bien.

Vendredi 25-06-1976

Mêmes opérations que la veille. A 14 heures pas de résultats majeurs. Après avoir débité environ injection des piezomètres P2 et P3 d'un contis épais. Faute manœuvre ou non P3 se brise définitivement malgré une pression de 15 bars. Serait-ce que P3 est isolé par du contis dur ? Dans ce cas l'angle sud du compartiment serait complètement rempli. Ainsi ensuite jusqu'à 23^H30, P4 augmente doucement lentement. Re-injection à 1,8 m³/h par C2 à 23^H30 - A 12^H30 pas de résultat notable.

Le sous-marin en plongée pour le tube 4 a repassé du contis en face, donc du côté Sud-Ouest.

Samedi 26-06-1976

C2 brisé. Essai par C1 continu. Le seul manqué piezomètre P2, redoucent. Cependant il est difficile d'arrêter (vers 13^H) car il ne pourra être obtenu rien de mieux. Il sera procédé à partir de demain à des contrôles des piezomètres dans les compartiments.

Dimanche 27-06-1976 -

Après un arrêt de 24 heures, test à l'œuf des vés à piezomètres et brant pipes. Dans les brant pipes non boulés, la pression est élevée (alors qu'en pendant le remplissage il y avait dépression) ce qui tendrait à prouver que la paroie s'est considérablement détendue sur les brant pipes et la fuite (qu'il y avait).
Non boulés :

Dans C2 : G5, P16, P17, P22.

Dans C1 = G15, G21, P2, P7, P24.

Ceci tendrait à prouver que l'on avait des fuites, autrement suivre le chemin P24, P17, P2 comme les résultats précédents semblaient l'indiquer. De plus ces fuites au niveau des joints entre bûches préfabriquées comme l'indique le fait que P16 ne soit pas boulé alors qu'il avait été éjecté du grout par le mélangeur avec repos pendant presque 48 h. pour le reprendre et compacteur (5). Heureusement fut indiquait qu'il ne s'agit que d'une fuite localisée. Dépéniter la fuite principale dans le compartiment 1 est probablement due à ce problème de joint départ de 9 membres du personnel Salmirino (aujourd'hui 14).

Lundi 28-06-1976

Remplissage des brant pipes et piezomètres non boulés. En principe coulis épais à raison de $1,5 \text{ m}^3$ par pipe. Réaction rapide de P17 en injecteur G5.

Mardi 29-06-76

Début démolition. Divers sont émaillage
des pompe le loin à l'aval de la gare Wimpey.

Injection du rolier et des événements par M. Boon
dans l'interval entre 22^h et 2^H du matin.

Mercredi 30-06-76

Continuation démolition module 32 -

un peu - rendu observations de M. Boon =

- certains partent sauf S.S.E. et rebondir devant cellules 2, 6, 5 (c.)
- les événements suivants semblent être fractionnés :

$\sqrt{16}, 17, 18, 19, 20, 23, 22, 25, 26, 28, V1, V2$

$V_{10}, V_{11}, \cancel{V_{13}}, V_{34}, V_{12}, V_{13}, V_{35}, 36, 37, \cancel{38}$

$\sqrt{56}, 58$: ($\sqrt{55}$ et 88 pas clairs) -

$\sqrt{8}$ et $\sqrt{9}$ non observés alors que les autres événements intérieurs

~~comme~~ Les autres événements, quoique observés, on ne peut affirmer
qu'ils n'ont pas rebondi en particulier $V_{6,7}$ qui correspondent
à un piezomètre installé très haut et qui n'a été observé
semble-t-il pour la première fois le 16-06 -

Jeudi, Vendredi 31^{er} et 2 - 07 - 76

Fin démolition module 32

Commentaires sur le rapport final S.T.C.

Il ressort du rapport S.T.C. et des renseignements précédents que le remplissage peut être estimé de la façon suivante :

— Chapartiment N° 3 :

Les trois piezomètres P18, P21 et P22 ont bien réagi et du grout a été observé au bout V10. Le compartiment peut donc être considéré comme parfaitement rempli bien qu'il n'ait pas été observé de grout à la sortie des évents V6, V7, V8 et V9 et V33. C'est il s'agit du compartiment le plus anciennement rempli et il semble qu'il n'en couvre assez pour une période à ce sujet là.

— Chapartiment N° 5

Grout à la sortie de V11, V12, V34, V35 et V56. Le compartiment doit être considéré comme rempli.

— Chapartiment N° 2 :

Réactions de P20 pas complètes (on ne peut être sûr que V4 et V5 n'ont pas dégorgé) mais prouvant cependant un remplissage parfaitement complet malgré une fuite probable mais se traduisant probablement par un canal très étroit.

- Compartiment N° 8 :

V14 et V15 n'ont pas été examinés, V13, V16, V17, V37, V58 et V36 ont déjoué du grain - P11 et P13 ont leur lieu réagi. On ne remplit pas quasiment certain des compartiments.

- Compartiment N° 7 :

Pas de piezomètre mais V19 et V18 ont déjoué. Ce compartiment est donc certainement plein.

- Compartiment N° 6

Réaction de P6 et P7, V20, V22, V23 ont déjoué. Des déclassements par le tenant sont possibles. Ce compartiment n'est peut-être pas plein à 100%. Cependant le danger est minime du fait qu'il s'agit des compartiments le plus en arrière.

- Compartiment N° 4 :

Réaction de P24 et P25, V26 et V27 ont déjoué. Ce compartiment est donc certainement rempli.

- Compartiment N° 1 :

P2 m'aimes jamais malter ce compartiment n'est peut-être pas totalement plein alors c'est au contraire. On peut cependant estimer qu'il est plein

Injection sous T.P.I (16)

de 80 à 90%.

En moyenne, on peut estimer que le remplissage (signifiant adhérence du "gras" sur le radier) est effectif de 90% à 95% ce qui peut être estimé comme satisfaisant.

Le 10-08-76

B. HULIN

DATA BOOK - 2 nd PART

Immersion System

SECTION V S 9


ELF NORGE

REV:

E. 14

page: 2725

11.05.24.



CONSTRUCTION SITE

Frigg TPI

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 3

QUALITY REQUIREMENTS

COMPR. STRENGTH kp/cm ²	SLUMP cm	W/C - RATIO	D _{max} mm	CEMENT	MIX DESIGNATION
---------------------------------------	-------------	-------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.22	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 16.6.76	7.40	SAMPLES RECEIVED TESTING LABORATORY			SAMPLING BY <input checked="" type="checkbox"/> SITE MIX <input type="checkbox"/> READY MIX

IDENTIFICATION	SIZE OF SPECIMENT	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
----------------	----------------------	-------------------------------	-----------------	-------------	---------------------------------------

1 a	8.5×10^2	1.28	14.7	28	11.8
1 b	8.5×10^2	1.27	"	"	<u>12.4</u>
					12.1

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

CONSTRUCTION SITE

Frigg TPI

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 3

QUALITY REQUIREMENTS

COMPR. STRENGTH kp/cm ²	SLUMP cm	W/C - RATIO	D _{max} mm	CEMENT	MIX DESIGNATION
---------------------------------------	-------------	-------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 29
-------------	-----------------------	-------------------------------	-------------	-----------------	----------------

TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
----------------	---------------------	-------------------	------------------	-------	--

CASTING DATE 16.6.76	11.55	SAMPLES RECEIVED TESTING LABORATORY	SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>	SAMPLING BY
-------------------------	-------	--	--	-------------

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
2 A	8.6x10 ²	1.26	14.7	28	9.6
B	8.4x10 ²	1.26	"	"	12.1 <u>10.9</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

CONSTRUCTION SITE

Frigg TPI

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 3

QUALITY REQUIREMENTS

COMPR. STRENGTH kp/cm ²	SLUMP cm	W/C - RATIO	D _{max} mm	CEMENT	MIX DESIGNATION
---------------------------------------	-------------	-------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.205	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 16.6.76	16 ⁰⁰	SAMPLES RECEIVED TESTING LABORATORY			SAMPLING BY <input checked="" type="checkbox"/> SITE MIX <input type="checkbox"/> READY MIX

IDENTIFICATION	SIZE OF SPECIMENT	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
----------------	----------------------	-------------------------------	-----------------	-------------	---------------------------------------

3 A	8.4x10 ²	1.27	14.7	28	12.6
B	8.8x10 ²	1.25	"	"	9.1
					<u>10.9</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

CONSTRUCTION SITE

Frigg TPI

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 3

QUALITY REQUIREMENTS

COMPR. STRENGTH kp/cm ²	SLUMP cm	W/C - RATIO	D _{max} mm	CEMENT	MIX DESIGNATION
---------------------------------------	-------------	-------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.22	Fluidity 30
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 16.6.76	16. <u>06</u>	SAMPLES RECEIVED TESTING LABORATORY			SAMPLING BY <input checked="" type="checkbox"/> SITE MIX <input type="checkbox"/> READY MIX

IDENTIFICATION	SIZE OF SPECIMENT	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
4 A	8.1x10 ²	1.27	14.7	28	11.1
B	8.3x10 ²	1.25	"	"	13.3
					12.2

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

CONSTRUCTION SITE

Frigg TPI

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 3

QUALITY REQUIREMENTS

COMPR. STRENGTH kp/cm ²	SLUMP cm	W/C - RATIO	D _{max} mm	CEMENT	MIX DESIGNATION
---------------------------------------	-------------	-------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.20	Fluidity 28
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 17.6.76	02.00	SAMPLES RECEIVED TESTING LABORATORY			SAMPLING BY <input checked="" type="checkbox"/> SITE MIX <input type="checkbox"/> READY MIX

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
5 A	8.3x10 ²	1.29	15.7	28	13.3
B	8.4x10 ²	1.27	15.7	28	12.2
					12.8

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S.**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO.

808

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 2

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.20	Fluidity 28
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 19.6-76 06.00		SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
6 A	9.3x10 ²	1.23	17.7	28	15.6
B	9.2x10 ²	1.25	"	"	16.3 16.0

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

DATE

PAGE NO.

DWG. NO.

RVD.

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S.**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO

809

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 2

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP	W/C - RATIO	D ₁₀₀	CEMENT	MIX DESIGNATION
	cm	≤	mm		

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 20.6.76 06.00		SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
7 A	9.2x10 ²	1.25	18.7	28	13.0
B	9.0x10 ²	1.24	"	"	14.4
					<u>13.7</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

DATE

JOB NO

DWG. NO

RWD.

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S.**TEST CERTIFICATE**
CONCRETE QUALITY CONTROL

REPORT NO

810

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co.

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 8

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 21.6.76 01.15	SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>	SAMPLING BY

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
8 A	9.0x10 ²	1.28	19.7	28	16.7
B	" "	1.27	"	"	14.4
					<u>15.6</u>

BATCH WEIGHTS: kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

DATE

FILE NO

DWG NO

AVO

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co.

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 8

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP	W/C - RATIO	D ₁₀₀	CEMENT	MIX DESIGNATION
	cm	≤	mm		

TESTS ON FRESH CONCRETE

SLUMP	AIR VOID CONTENT	MOISTURE CONTENT SAND	W/C - RATIO	Density	Fluidity
cm	%	%		1.21	30
TEMP AIR	TEMP CONCRETE	TEMP CEMENT	TEMP WATER	MIXER	
°C	°C	°C	°C		

CASTING DATE	SAMPLES RECEIVED TESTING LABORATORY	SITE MIX <input checked="" type="checkbox"/>	READY MIX <input type="checkbox"/>	SAMPLING BY
21.6-76 04.15				

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
A	8.8x10 ²	1.22	19.7	28	18.2
B	8.7x10 ²	1.24	"	"	17.8
					18.0

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEMLP	liter

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S.

CONSTRUCTION SITE

Frigg TP I

REPORT NO

812

TEST CERTIFICATE
CONCRETE QUALITY CONTROL

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 5

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP	W/C -RATIO	D ₁₀₀	CEMENT	MIX DESIGNATION
	cm	≤	mm		

TESTS ON FRESH CONCRETE

SLUMP	AIR VOID CONTENT	MOISTURE CONTENT SAND	W/C -RATIO	Density	Fluidity
cm	%	%		1.22	29
TEMP AIR	TEMP CONCRETE	TEMP CEMENT	TEMP WATER	MIXER	
°C	°C	°C	°C		

CASTING DATE	SAMPLES RECEIVED TESTING LABORATORY	SITE MIX	SAMPLING BY
21.6.76 18 ⁰⁰		<input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>	

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMENT	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
10 A	8.7x10 ²	1.28	19.7	28	15.8
B	8.5x10 ²	1.29	"	"	15.3
					15.6

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co.

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 7

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 21.6.76	23.30	SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
II A	8.7x10 ²	1.29	19.7	28	12.6
B	8.6x10 ²	1.30	"	"	14.0
					13.3

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S.**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO.

814

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co.

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 8

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP	W/C - RATIO	D ₁₀₀	CEMENT	MIX DESIGNATION
	cm	≤	mm		

TESTS ON FRESH CONCRETE

SLUMP	AIR VOID CONTENT	MOISTURE CONTENT SAND	W/C - RATIO	Density 1.21	Fluidity 29
cm	%	%			
TEMP AIR	TEMP CONCRETE	TEMP CEMENT	TEMP WATER	MIXER	
°C	°C	°C	°C		

CASTING DATE	SAMPLES RECEIVED	TESTING LABORATORY	SITE MIX	SAMPLING BY
21.6.76 15.00			<input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>	

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
12 A	9.8x10 ²	1.22	19.7	28	(9.2)
" B	9.8x10 ²	1.24	19.7	28	<u>15.3</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

DATE

LIC NO.

LIC NO.

PVD.

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO.

817

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 6

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 28
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 22.6.76 04.45		SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/> SAMPLING BY

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
13 A	8.7x10 ²	1.27	20.7	28	14.4
B	8.4x10 ²	1.30	"	"	17.9 <u>16.2</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEMLP	liter

DATE

FOR NO

DWG NO

RVD.

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S.**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO.

818

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 6

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.22	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 22.6.76	14.00	SAMPLES RECEIVED TESTING LABORATORY			SAMPLING BY <input checked="" type="checkbox"/> SITE MIX <input type="checkbox"/> READY MIX

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
14 A	8.7x10 ²	1.27	20.7	28	14.4
B	8.4x10 ²	1.29	"	"	15.0
					<u>14.7</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S.**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO.

819

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 4

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 22.6.76	23.45	SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/> SAMPLING BY

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
15 A	8.9x10 ²	1.28	20.7	28	14.7
B	" "	1.26	"	"	15.2
					15.0

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

NOTEBY
NORSK TEKNISK
BYGGEKONTROLL A.S

TEST CERTIFICATE
CONCRETE QUALITY CONTROL

824

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 4

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.215	Fluidity 28
-------------	-----------------------	-------------------------------	-------------	------------------	----------------

TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
----------------	---------------------	-------------------	------------------	-------	--

CASTING DATE 23.6.76 03.15	SAMPLES RECEIVED TESTING LABORATORY	SITE MIX <input checked="" type="checkbox"/>	SAMPLING BY READY MIX <input type="checkbox"/>
-------------------------------	--	--	---

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMENT	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
----------------	----------------------	-------------------------------	-----------------	-------------	---------------------------------------

16 A	8.6x10 ²	1.29	21.7	28	14.7
B	" "	1.29	"	"	13.3
					<u>14.0</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 1

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP	W/C - RATIO	D ₁₀₀	CEMENT	MIX DESIGNATION
	cm	≤	mm		

TESTS ON FRESH CONCRETE

SLUMP	AIR VOID CONTENT	MOISTURE CONTENT SAND	W/C - RATIO	Density	Fluidity
cm	%	%		1.22	28
TEMP AIR	TEMP CONCRETE	TEMP CEMENT	TEMP WATER	MIXER	
°C	°C	°C	°C		

CASTING DATE	SAMPLES RECEIVED TESTING LABORATORY	SITE MIX <input checked="" type="checkbox"/>	SAMPLING BY
23.6.76 11.00		READY MIX <input type="checkbox"/>	

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
17 A	8.5x10 ²	1.28	21.7	28	16.5
B	8.9x10 ²	1.27	"	"	14.4 15.5

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 1

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.215	Fluidity 28
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 23.6.76	17.10	SAMPLES RECEIVED TESTING LABORATORY			SAMPLING BY <input checked="" type="checkbox"/> SITE MIX <input type="checkbox"/> READY MIX

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
18 A	9.0x10 ²	1.27	21.7	28	10.8
B	8.7x10 ²	1.28	"	"	12.1
					<u>11.5</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEMLP	liter

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 1

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP	W/C - RATIO	D ₁₀₀	CEMENT	MIX DESIGNATION
	cm	≤	mm		

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.215	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 23.6.76	19.00	SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/> SAMPLING BY

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
19 A	9.3x10 ²	1.25	21.7	28	11.3
B	9.5x10 ²	1.27	"	"	11.2 11.3

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

ELF - NORGE - A/S

TRIGG FIELD

TREATMENT PLATFORM №1_TP1

AUSCULTATION PAR TEMOINS SONORES SC2

- Measures & Contingencies -

ENDANT

IMMERSION - INJECTION SOUS LE RADIER - BALLASTAGE

Télémac


July 18

Nº 434-A-58

ure initiale en Hz au niveau d'immersion +104 m. (entre 97 m et 104 m. aucune variation)

N₀ : LECTURE INITIALE EN HERTZ

ΔN = N - N₀ : DIFFÉRENCE DE LECTURES
G : CONTRAINTE EN kg/mm²



ELF - NORGE - A/S

FRIGG FIELD

TREATMENT PLATFORM N°1 - TP1

AUSCULTATION PAR TEMOINS SONORES SC2

- Mesures & Contingences -

PENDANT

IMMERSION - INJECTION SOUS LE RADIER - BALLASTAGE

Télémac

- 1 -

Nº 434-A-57

Fréquence initiale en Hz au niveau d'immersion +104 m. (entre 97 m et 104 m, aucune variation)

N. 3 : LECTURE INITIALE EN HERT

$\Delta N = N - N_0$: DIFFÉRENCE DE LECTURES
DU COMPTATEUR EN ICPS

Journal of Health Politics, Policy and Law, Vol. 29, No. 4, December 2004
DOI 10.1215/03616878-29-4 © 2004 by The University of Chicago

ELF - NORGE - A/S

FRIGG FIELD

TREATMENT PLATFORM N°1_TP1

AUSCULTATION PAR TEMOINS SONORES SC2

- Mesures & Contingences -

PENDANT

AMERSION - INJECTION SOUS LE RADIER - RAVASTAGE

élémac

31

Nº 434-A-59

卷之三

ture initiale en Hz au niveau d'immersion +104 m. (entre 97 m et 104 m. aucune variation)

N : LECTURE INITIALE EN HERTZ
n : LECTURE EN HERTZ

ΔN = N - N₀ : DIFFÉRENCE DE LECTURES
C : CONTRAINTE EN Kg/mm² (+ Extension -)

C: CONTRAINTE EN Kg/mm² (+ Extension = Compression)

SOLMARINE

SI 353

ELF NORGE-A/S

**FRIGG FIELD
TREATMENT PLATFORM N°1 -TP1**

GROUT FILLING REPORT

CB-3556 S

PARIS, JULY 9TH, 1976

SOLMARINE

GROUPE SOLETANCHE

ETUDES ET REALISATIONS DE TRAVAUX MARITIMES SPECIAUX

SEA TANK CO

ELF NORGE - A/S

-:-:-:-:-

FRIGG FIELD

TREATMENT PLATFORM N° 1 - TP 1

-:-:-:-:-

GROUT FILLING REPORT

-:-:-:-:-

Project : 134 502

Paris, July 9th, 1976

I - INTRODUCTION

The understanding of this report requires the reading of our technical paper "stabilization by grout filling under the raft (Paris, February 23rd, 1976)" since the details of the procedures are not explained in this text.

The operations on the site related to the grout filling itself under the raft of TP 1 platform did begin on the 6 th of June and were completed on the 2nd of July.

The grout filling has been executed between the 15 th and the 28. th of June.

When the grout filling operations did begin, the situation was as follows :

- slope of seabed : \approx 1 % northward.
- orientation of the platform : diagonal A 1 - F 6
(see drawing 1) \approx 350° oriented
- tilting of the platform : \approx 0,8 %
- ballast : 30.000 tons in addition to the platform buoyancy.

The total volume to be filled was estimated to \approx 1.900 m³ and the total pumped grout volume has been 2.568 m³.

At the beginning of the filling we did observe leaks. Their existence has compelled us to change some parts of the procedure previously foreseen and mainly concerning the order of filling of the 8 compartments and our end of filling criterion.

In spite of these little problems, the interpretation of the piezometers variations, in function of the filling flow and location allows us to consider that a very good rate of filling has been obtained.

This has been confirmed by the results of the final ballasting after the end of filling of compartment N° 3 and by the submarine survey which was done on June 29 th, when the filling operations were completed. The report of this submarine survey is given in appendix II.

-:-:-:-:-:-

2 - FILLING OF THE COMPARTMENTS

The filling order of the compartments had to be modified in function of the first filling results.

When the grout filling operations had begun the platform raft was almost parallel to the seabed. It was decided to proceed as follows :

- Filling of compartments n° 3 ;
- Interruption of the filling operations in order to achieve the platform ballasting (\approx 60.000 tons in 2 days) (this was done hoping to decrease the tilting of the platform) ;
- Resumption of the filling operations following the foreseen procedure.

The delay with the filling of compartment n° 3 due to leaks and the probability (which has been confirmed afterwards) that these leaks were existing as well between the compartment and the adjacent ones as between the compartment and the outer side, made that it was decided :

- to proceed to the final ballasting immediately after the filling of compartment n° 3 has been judged satisfactory, on the 18th in the evening :
- to go on with the filling of compartments n° 2 and 5, without waiting the end of ballasting.

Afterwards, the filling order of the compartments has been decided in function of the leaks which seemed to exist between the compartments. Such a procedure could be adopted, since the total ballasting of the platform was completed and that its temporary stability was no longer threatened by occurrence of a summer storm.

In this report, the filling operations have been detailed per compartment.

Due to the leaks existing between the compartments, the piezometer reading of a compartment have been done sometimes before and after the period of "direct" filling of the concerned compartment.

.../...

Some piezometers pipes did not work and the compartments n° 5 and 7 had no piezometers fit for use at all. It is only through the observation of the piezometers of compartment n° 8 that it could be concluded to the satisfactory filling of these two compartments.

Let us remind that the procedure had foreseen :

- a) Checking of all piezometers pipes with water. The results of these tests are included in the report.
- b) Checking of the grouting pipes, whose plugs had been blown off. The results of these are included in the report.
- c) Fitting out the piezometers pipes with the sounding lines and readings of the initial water levels.

Only non automatical sounding lines could be introduced in the piezometer pipes.

Before the starting of the filling, the readings of the water levels in all the piezometers fit for use of the compartment and also in one reference piezometer were done. Through the reference piezometer, which was chosen in a not yet filled compartment, the influence of the tide was taken into account.

The piezometric curves which are traced in the tables correspond to the height between the top of the piezometer pipes, which are on the design level ≈ 17,50 m, and the water level.

In the tables, the height scales have been reversed in order to obtain curves varying in the same way as the water level.

- d) For some compartments, the filling has only been improved by the filling of the adjacent ones. This could be especially observed with compartments n° 3 and 8.

This fact made that it was decided to modify the filling order of the compartments.

.../...

Due to the leaks, there were some difficulties to obtain that the water level in all the working piezometers of a compartment reached the theoretical level, which was between 6,5 m and 7,5 m above sea level, corresponding to the overflowing of the grout through the exhaust pipes.

However, it has been always observed a first reaction of all the piezometers of a compartment before we pumped the theoretical "settled" grout volume. With "settled grout volume", we mean the pumped grout volume divided by the factor 1,15 in order to take into account the setting (12 %) and eventual losses.

After having pumped the theoretical "settled" grout volume, it has been systematically observed an immediat reaction of the piezometers when we resumed the filling during a very short moment at a high flow rate ($> 25 \text{ m}^3/\text{h}$) following a period of very slow filling or even of filling interruption.

This phenomenon of immediate response of the piezometers to the resumption of a high flow filling makes the proof that the compartment was already filled in a statisfying way.

Indeed, it seems that this phenomenon which has been observed on some compartments has to be explained as follows :

- the very slow filling or filling interruption period allows the partial setting of the grout and reduces the free section of the leaks ;
- when resuming the filling at a high rate, the flow is not completely absorbed by the leaks ;
- the excess of flow in relation with the leak flows makes that the grout rises in the exhaust pipes, since the compartment is almost filled ;
- the grout rise in the exhaust pipes generates an overpressure in the compartment which makes react the piezometers and increase the free section of the leaks and the flow through them ;
- so in most case a progressive or sudden decrease of the piezometers water level can be observed.

This interpretation of the phenomenon is confirmed by the results of the definitive ballasting of the platform immediately after the end of filling of compartment n° 3. Seeing indeed the reaction of the strain gauges, which were placed in the raft on the surface of compartment n° 3, and the light righting of the platform following an axis of rotation East-West, it may be considered that the rate of filling of the compartments was more that only satisfactory.

.../...

Since some little leaks could not be choked when we stopped the filling of the compartments (some piezometers were not yet on their right level) it was decided to make a last checking of all the grouting and piezometers pipes when the filling of all compartments was completed. The main purpose of this checking was to control that all the piezometers which had reacted and stayed on their right level were really blocked and to block the others.

It was also decided to send a fixed quantity of dense grout in all the pipes which were still flowing, in order to block the "channels" eventually existant in the neighbourhood of the outlet of these pipes. So can we avoid as much as possible any circulation of water in the compartment. The results of the water tests are given in Appendix I.

The total pumped grout volume is 2.553,5 m³ during the filling operations plus 15 m³ of dense grout for the choking of the pipes.

The production of grout has been regularly checked. In Appendix III, the complete listing of the different samples and of the grout characteristics is given.

-:-:-:-:-:-

2.1. Filling of compartment N° 3

Drawing of the compartment : see figure 1

Estimated volume to be filled : 384 m³

Checking of the piezometer pipes Ø 1" 1/2 :

- P 18 : Pressure : ≈ 4 bars
Flow : ≈ 16,5 m³/h
Equivalent length : 121,5 m

Normal loss of pressure

- P 19 : Pressure : ≈ 30 bars
Flow : no flow

Out of work

- P 21 : Pressure : ≈ 4 bars
Flow : ≈ 17 m³/h
Equivalent length : 142 m

Normal loss of pressure

- P 22 : Pressure : ≈ 4 bars
Flow : ≈ 15 m³/h
Equivalent length : 156 m

Normal loss of pressure

- P 13 : Pressure : ≈ 2,5 bars
Flow : ≈ 18 m³/h
Equivalent length : 144,5 m

Normal loss of pressure

Checking of the grouting pipes Ø 2" 1/2 :

- G 8 : Pressure : ≈ - 0,5 bars
Flow : ≈ 25 m³/h
Equivalent length : 136 m

Normal loss of pressure

.../...

- G 9 : Pressure : \approx - 0,7 bar
 Flow : \approx 30 m³/h
 Equivalent length : 136 m

Normal loss of pressure

Initial readings of the water level in the piezometers :

At 19 h 00 on June 15 th :

- P 13 : 19,49 m reference piezometer
- P 18 : 19,63 m
- P 21 : 19,34 m
- P 22 : 19,38 m

FROM		TO		COMMENTS
Date	Hour	Date	Hour	
16.06	3h00	17.06	5h15	<ul style="list-style-type: none"> - Normal pumping with the Flygt pump. - We can observe a first reaction of piezometer P 21 and P 22 after 305 m³ of "setted" grout. - All the piezometers had reacted on the 17.06 at 2h00. The pumped volume of grout was 522 m³ or 454 m³ of "setted" grout.
17.06	5h15	18.06	20h30	<ul style="list-style-type: none"> - From this moment we did try to choke the leak or leaks by slow filling, very slow filling or alternately pumping and interrupting, without any succes. - On the 17 th at 17h30, a submarine survey did observe a main leak between the exhaust pipes V 8 and V 9. The total volume of setted grout which was observed around the leak was estimated from 50 m³ to 100 m³. During the submarine survey it was asked us to pump at high flow (25 m³/h). The observer, M. BRAATHEN of D.N.V., could very well see the flow of the leak. - On the North-West side a little leak was also observed near the exhaust pipe V 7. This leak could no more be observed during the pumping at high flow, since the seawater was made completely muddy with grout and the visibility on this side was quite zero. We assume that this grout was overflowing from the exhaust pipes of this side (V6, V7).


FROM		TO		COMMENTS
Date	Hour	Date	Hour	
18.06	20h30	18.06	21h00	<p>- We consider on this stage, that the compartment was filled. By security measure, we did send high dense grout ($W/C = 0,67$).</p> <p>The main leaks were located on the North East side and on compartment n° 2 side. These are the reasons why piezometers P. 22 and P. 18 did not reach their normal water level.</p> <p>It is during the filling of compartment n° 2 that P. 18 did react decisively and stayed on normal level.</p>

Total pumped grout volume : $\approx 700 \text{ m}^3$

Total setted grout volume : $699 \text{ m}^3 : 1,15 \approx 610 \text{ m}^3$

After the end of filling of compartment n° 3, the following procedure was defined :

- pumping of $\approx 50 \text{ m}^3$ through piezometer P16, in compartment n° 5 in order to choke eventual pipings along the outer skirts ;
- filling of compartment n° 2 ;
- end of filling of compartment n° 5, after 24 hours of setting of the first 50 m^3 ;
- filling of compartment n° 8.



2.2. - Filling of compartment n° 2

Estimated volume to be filled : 163 m³

Checking of the piezometer pipes of 1" 1/2 :

- P 17 : Pressure : \approx 2 bars
Flow : \approx 11,25 m³/h
Equivalent length : \approx 132 m

Normal loss of pressure

- P 20 : Pressure : \approx 0,5 bars
Flow : \approx 12,5 m³/h
Equivalent length : \approx 149 m

Normal loss of pressure

Checking of the grouting pipes Ø 2" 1/2

- G 5 : Pressure : \approx 1,1 bars
Flow : \approx 25 m³/h
Equivalent length : \approx 143,5 m

Abnormal loss of pressure

- G 6 : Pressure : initial : 2,2 bars
Steady : 0 bar
Flow : \approx 25 m³/h
Equivalent length : \approx 146 m

Abnormal loss of pressure.


FROM		TO		COMMENTS
Date	Hour	Date	Hour	
19.06	22h15	19.06	24 H	<p>- 610 m³ of setted grout had been pumped in compartment n° 3, when its estimated volume was ≈ 380 m³. Seeing on which grout volume, we did observe the first piezometer reactions in compartment n° 3 and the skirt penetration estimations following the submarine survey we could consider that the estimated volumes were surely a maximum.</p> <p>So, ≈ 220 m³ of "setted grout" did leak and 50 m³ to 100 m³ were observed on the outer side. The observation of the pressure during the checking of the pipes of the compartments around compartment n° 3 allowed us to conclude that most probably compartment n° 2 was almost filled.</p> <p>This is the reason why we did start the filling of compartment n° 2 with the Mohno pump (slow filling). We could observe an immediate response of piezometer P 20, which was above its normal upper level after to have pumped ≈ 3,5 m³.</p>
19.06	24h00	20.06	2h00	After the pumping of 10 m ³ piezometer P 18, in compartment n° 3, did react and went above its normal upper level.
20.05	2h00	20.06	7h00	If at 2h00 we could observe a little reaction of piezometer P 17, afterwards, the lack of any reaction was a clear indication that there was a leak.
20.06	7h00	20.06	7h30	At 7h00, we did decide to go over to the filling of compartment n° 8 while we went on with the slow filling of compartment n° 2. It was indeed to early to resume the filling of compartment n° 5. At 21h30, we did stop the slow filling since we did need the Mohno pump for compartment n° 8. We did wash the grouting pipe G 5 in order to resume the filling of the compartment if necessary.

Total pumped grout volume : ≈ 60 m³

Total setted grout volume : 60 m³ : 1,15 ≈ 52 m³

We must add on this volume from 130 m³ to 180 m³ of "setted grout" which leaked from compartment n° 3.

COMPARTMENT 2



2.3 - Filling of compartment n° 8

Estimated volume to be filled : 353 m³

Checking of the piezometers pipes Ø 1" 1/2 :

- P 11 : Pressure : ≈ 1,1 bar
Flow : ≈ 36 m³/h
Equivalent length : 168 m

Normal loss of pressure

- P 12 : Pressure : ≈ 25 bars
Flow : ≈ 1,8 m³/h
Equivalent length : 182 m

Out of work

- P 13 : See p. 6

Normal loss pressure

- P 14 : Pressure : 30 bars
No flow

Out of work

Checking of the grouting pipes Ø 2" 1/2 :

- G 13 : Pressure : ≈ 0,2 bar
Flow : ≈ 42 m³/h
Equivalent length : 164 m

Normal loss of pressure

- G 14 : Pressure : ≈ 0 bar
Flow : ≈ 42 m³/h
Equivalent length : 163 m

Normal loss of pressure

Reference piezometer : P 25


FROM		TO		C O M M E N T S
Date	Hour	Date	Hour	
20.06	7h00	20.06	23h00	- Filling at high flow through grouting pipe G 13, in order that the outer skirts on the North-East side should first be reached by the grout.
20.06	23h00	21.06	10h00	- Blowing off of the grouting pipe G 5 and filling through it in order to let the grout set along the outer skirt on the North-East side. First reaction of P 11 and P 13 at 23h00.
21.06	10h00	21.06	14h45	- Slow filling
21.06	14h45	21.06	16h00	- Resuming of the high flow filling. Immediate reaction of P 11 and weak reaction of P 13. We consider that compartment n° 8 is filled.

Total pumped grout volume : \approx 480 m³

Total setted grout volume : \approx 420 m³

=====

COMPARTMENT 8



2.4. - Filling of compartment N° 5

Estimated volume to be filled : 166 m³

Checking of the piezometer pipes Ø 1"1/2.

- P 15 : Out of work

- P 16 : Pressure : 3 bars

Flow : \approx 4,4 m³/h

Equivalent length : 150 m

Out of work

Checking of the grouting pipes Ø 2" 1/2

- G 11 : Pressure : - 0,7 bar

Flow : \approx 25 m³/h

Equivalent length : 144,5 m

Normal loss of pressure

- G 12 : Pressure : - 0,7 bar

Flow : \approx 25 m³/h

Equivalent length : 146 m

Normal loss of pressure

FROM		TO		COMMENTS
Date	Hour	Date	Hour	
19.06	2h00	19.06	20h15	<p>- Since this compartment had no piezometer fit for use it was decided to pump in it a fixed quantity of grout which was determined from the estimated volume to be filled.</p> <p>The submarine surveys did observe an eventual piping in the zone of compartments n° 5 and 8, on the North-East side.</p> <p>In order to block it we decided to pump \approx 50 m³ through P 16 and to let this amount of grout set during 24 hours minimum. Pumping through P 16 was only possible with the Mohno pump.</p> <p>When the 52 m³ were pumped, P 16 has been washed.</p>

FROM		TO			COMMENTS
Date	Hour	Date	Hour		
19.06	20h15	21.06	16h00		<ul style="list-style-type: none"> - Interruption of the filling. Meanwhile, filling of compartments n° 2 and 8.
21.06	16h00	21.06	19h15		<ul style="list-style-type: none"> - Filling on high flow - During the filling we did observe piezometers P 11 and P 13 in compartment n° 8. After to have pumped 50 m3, P 11 and P 13 did react. At this moment 85 m3 of "settled grout" had been directly pumped in the compartment. However this quantity was much less than foreseen we could consider that compartment n° 5 was filled. It had been surely partially filled through compartment n° 8
21.06	19h15	21.06	23h15		<ul style="list-style-type: none"> - Finishing by slow filling.

Total grout volume : \approx 138 m3

Total settled grout volume : \approx 120 m3

The volume of grout which leaked most probably from compartment n° 8 into the compartment cannot be estimated.

2.5. - Filling of compartment n° 7

Estimated volume to be filled : 130 m3

Checking of the piezometer pipes Ø 1" 1/2

- P 9 : Pressure : 17 bars

No flow

Out of work

- P 10 : Pressure : 18 bars

No flow

Out of work

Checking of the grouting pipes Ø 2"1/2

- G 16 : Pressure : + 0,4 bar

Abnormal loss of pressure

- G 17 : Pressure : + 0,2 bar

Abnormal loss of pressure

Reference piezometer : P 25


FROM		TO		C O M M E N T S
Date	Hour	Date	Hour	
21.06	22h00	22.06	0h30	- When the filling on high flow was started piezometers P 11 an P 13, in compartment n° 8, did react immediately.
22.06	0h30	22.06	2h45	- After 2h30 of high flow filling, we went over to a very slow filling (0,5 m3 each 1/2 h.) in order to observe the reaction of piezometers P11 an P13. P13 did stay on its high level but P11 went down
22.06	2h45	22.06	3h30	- High flow filling with immediate response of P11. The compartment is filled.
22.06	3h30	22.06	6h45	- Finishing by slow filling

Total grout volume : 79,5 m

Total setted grout volume : 70 m3

We may consider that the compartment had been almost filled through compartment n° 8.

COMPARTMENTS 5 AND 7



2.6. - Filling of compartment n° 6

Estimated volume to be filled : 224 m³

Checking of the piezometer pipes Ø 1"1/2

- P 5 : Pressure : 28 bars

No flow

Out of work

- P 6 : Pressure : 1 bar

Flow : ≈ 22 m³/h

Equivalent length : 121,5 m

Normal less of pressure

- P 7 : Pressure : 3 bars

Flow : ≈ 17 m³/h

Equivalent length : 154 m

Normal less of pressure

- P 8 : Pressure : 20 bars

No flow

Out of work

Reference piezometer : P 4 (compartment n° 1)


FROM		TO		C O M M E N T S
Date	Hour	Date	Hour	
22.06	3h00	22.06	4h30	The south corner of the compartment being most probably in contact with the seabed, the filling was begun through piezometer P7 in order to increase as much as possible the rate of filling in this zone.
22.06	4h30	22.06	11h30	Normal filling through G 20. The reaction of P 7, even if it was disturbed by the filling through it, and of P 24 in compartment n° 4, seemed to indicate the presence of some new leak. The reaction of P7 and P24, without any reaction of P6, was strange. It indicated maybe a connection between the two compartments through compartment n° 7.

FROM		TO		C O M M E N T S
Date	Hour	Date	Hour	
22.06	11h30	22.06	16h00	Slow filling
22.06	16h00	22.06	19h15	High flow filling. We could observe a reaction of P6 and P25 (compartment n° 4) and a weak one from P7 and P24.
22.06	19h15	22.06	2h00	Slow filling
22.06	2h00	23.06	23h15	Interruption. Meanwhile, filling of compartments n° 4 and 1.
23.06	23h15	24.06	3h45	Test of low and high flow filling through G 21, in order to observe the reaction of the piezometers. P 6 did react definitively and P 7 did response when we filled at high flow. The compartment could be considered as filled

Total grout volume : 326 m³

Total "setted grout" volume : ≈ 283 m³

COMPARTMENT 6



2.7. - Filling of compartment n° 4

Estimated grout volume to be filled : 157 m³

Checking of the piezometer pipes Ø 1"1/2 :

- P 23 : Pressure : 28 bars

No flow

Out of work

- P 24 : Pressure : 1,8 bar

Flow : 22,5 m³/h

Equivalent length : 148 m

Normal loss of pressure

- P 25 : -

- P 2 : Pressure : 2 bars

Flow : 20 m³/h

Equivalent length : 168 m

Normal loss of pressure

Checking of the grouting pipes Ø 2" 1/2 :

- G 22 : -

- G 24 : Pressure : 0,3 bar

Flow : ≈ 38 m³/h

Equivalent length : 145 m

Normal loss of pressure

- G 25 : Pressure : 0,1 bar

Flow : ≈ 33 m³/h

Equivalent length : 144 m

Normal loss of pressure


Reference piezometer : P 2

FROM		TO		C O M M E N T S
Date	Hour	Date	Hour	
21.06	6h00	22.06	19h30	- During the filling of the adjacent compartments N° 8, 7 and 6 we could already observe reactions of the P 24 mainly and P 25 during the filling of compartment n° 6 especially.
22.06	19h30	23.06	5h15	- During the filling at high rate, we could observe, quite quickly, reactions of P 25 and P 24. The strange behaviour of P 25 which from 2h00 to 13h00 on the 23rd went blocked on level 23 m (it means in depression) is maybe due to some obstruction which did work like a non-return valve. After to have washed it at 13h30, it reacted again normally.
22.06	5h15	23.06	22h45	- Since, there were signs of leaks we went over to slow filling.
23.06	22h45	24.06	1h30	- Resumption of the high flow filling in order to observe the response of the piezometers P 25 did react definitively P 24 seemed blocked. We did stop the filling.
24.06	1h30	25.06	0h15	- Filling of compartment n° 1.
25.06	0h15	25.06	2h15	Slow filling through P. 24. It was only done in order to observe the reaction on the piezometers of compartments n° 6 and 1. We could observe a reaction of P. 4 (compartment n° 1) and P. 7 (compartment n° 6).

Total grout volume : ≈ 300 m³

Total setted grout volume : ≈ 260 m³

COMPARTMENT 4



2.8. - Filling of compartment n° 1

Estimated volume to be filled : 334 m³

Checking of the piezometer pipes Ø 1" 1/2 :

- P 1 : Pressure : 30 bars

No flow

Out of work

- P 2 : Pressure : 2 bars

Flow : 19 m³/h

Equivalent length : 168 m

Normal loss of pressure

- P 3 : Pressure : 4 bars

Flow : 18 m³/h

Equivalent length : 150 m

Normal loss of pressure

- P 4 : Pressure : 1 bar

Flow : 20 m³/h

Equivalent length : 144 m

Normal loss of pressure

Checking of the grouting pipes Ø 2" 1/2 :

- G 1 : Pressure : 0 bar

Flow : ≈ 51 m³/h

Equivalent length : 165 m

Normal loss of pressure

- G 2 : Pressure : 0 bar

Flow : ≈ 51 m³/h

Equivalent length : 163 m

Normal loss of pressure

- G 3 : Pressure : 0 bar

Flow : ≈ 51 m³/h

Equivalent length : 164 m


Normal loss of pressure

FROM		TO		COMMENTS
DATE	HOUR	DATE	HOUR	
23.06	0h00	23.06	5h15	-Filling of compartment N° 4 We can observe a first reaction of piezometer P ₄
23.06	5h15	23.06	22h30	-Starting of the filling of the compartment while we end the filling of compartment N° 4 The regular interruptions were due to the fact that the grout production was not able to feed continuously the Mohno pump and one Flygt pump.
23.06	22h30	24.06	2h00	-Interruption of the filling due to a test of high flow filling in compartment N° 4 We could observe a new response of piezometers P ₄ and P ₃
24.06	2h00	24.06	12h15	-Trials to obtain the rising of the piezometer by alternating slow filling, high flow filling and interruption.
24.06	12h15	24.06	16h30	Pumping of dense grout through G ₂ to try to choke the leaks.
24.06	16h30	24.06	24h00	Very slow filling. No reaction of the piezometers.
25.06	0h00	25.06	9h30	Pumping of dense grout through P ₂ and P ₃ followed by 5 hours interruption.
25.06	9h30	25.06	13h30	Resumption of very slow filling with interruptions. Reaction of P ₄ and weakly P ₂
25.06	13h30	25.06	23h30	Pumping of dense grout through P ₂ We did try to do it also through P ₃ but it was blocked.

FROM		TO		<u>C O M M E N T S</u>
DATE	HOUR	DATE	HOUR	
25.06	23h30	26.06	3h00	Resumption of slow filling. No result
26.06	3h00	26.06	10h30	Pumping of dense grout through G ₂ , followed by 6 hours of interruption.
26.06	10h30	26.06	12h15	Resumption of the slow filling. Reaction of P. 2 P ₄ seemed blocked. And all the piezometers have reacted during the filling and so, we can consider that the filling is correct.

Total grout volume : 471 m³

Total setted grout : \approx 410 m³



A P P E N D I X I

WATER TESTS ON THE END OF THE

FILLING OPERATIONS

The tests have been executed on the 27 th of june, with a Flygt pump (maximum pressure : 4,5 bars + 1,5 bars head of water). All the pipes which did still leak were choked with dense grout.

1 - Piezometers :

Piezometers	Pressure (bars)	Flow (m ³ /h)
P 1	-	-
P 2	5	9
P 3	-	-
P 4	6	no flow
P 5	-	-
P 6	6	no flow
P 7	4	13
P 8	-	-
P 9	6	no flow
P 10	-	-
P 11	6	no flow
P 12	6	" "
P 13	6	" "
P 14	6	" "
P 15	-	-
P 16	5,2	6
P 17	4	12
P 18	6	no flow
P 19	6	" "
P 20	6	" "
P 21	6	" "
P 22	6	3
P 24	4,4	17
P 25	6	no flow

2 - Grouting pipes

Grouting pipes	Pressure (bars)	Flow (m ³ /h)	
G 1	6	no flow	
G 2	"	" "	
G 3	"	" "	
G 4	"	" "	
G 5	5,6	11	had been washed
G 6	6	no flow	
G 7	"	" "	
G 8	"	" "	
G 9	"	" "	
G 10	"	" "	
G 11	"	" "	
G 12	"	" "	
G 13	"	" "	
G 14	"	" "	
G 15	2,6	26	
G 16	6	no flow	
G 17	"	" "	
G 18	"	" "	
G 19	"	" "	
G 20	"	" "	
G 21	2,5	28	
G 22	4,5	17	
G 23	6	no flow	
G 24	"	" "	
G 25	"	" "	

S O L M A R I N E

FRIGG TP 1 134 502

A P P E N D I X II

Grouting under the raft : Submarine survey, June 29

Paris, July 16, 1976

Submarine survey

Date : June 29 ; 22h00 - June 30 ; 1h00
 Observer : C. BOON - SOLMARINE

This submarine survey has been executed when the grouting operations were definitively completed. The main purpose of it was to observe the top of the exhaust pipes in order to detect traces of grout over flowing through them.

We made also a survey around the raft in order to have a rough idea of the outer leaks since the last submarine survey on June 17.

1 - Exhaust pipes observation on the roof of the caisson

The submarine did reach the roof of the caisson on corner A 6 (see fig. 1) and we proceeded clockwise around the roof, observing first the outer exhaust pipes.

A 5 : V 16 : - no visible traces of grout on the inner face of the pipe
 - very clear traces of grout on the flange.

A 4 : V 17) - very clear traces of grout on the inner faces of
 V 18) the pipes (whitened) and on the flanges.

A 3 : V 19) - clear traces of grout on the inner faces of the
 V 20) pipes and on the flanges.

A 2 : V 21 : - the pipe is bent and the blind flange still on it.

B 1 : V 22 : - a reduction ($\emptyset 1\frac{1}{2}$?) was still fixed on the top.
 - the inner thread of this reduction is whitened, but there is no trace of grout on the top.

V 23 : - the inner face of the pipe is whitened by grout:

C 1 : V 24 : - no visible traces of grout

V 25 : - inner face of the pipe whitened
 - clear traces of grout on the flange.

D 1 : V 26 : - clear traces of grout on the flange

V 27 : - no visible traces of grout

E 1 : V 28 : - inner face of the pipe lightly whitened.

V 1 : - the reduction on it is whitened.

The top of the concrete wall supporting the two pipes is covered with grout around the pipes.

F 2 : V 2 : - inner face not whitened

- clear traces of grout on top of concrete wall supporting the pipe.

F 3 : V 3) - no visible traces of grout

V 4)

F 4 : V 5) - no visible traces of grout

V 6)

F 5 : V 7 : - no visible traces of grout

D 6 : V 10) - inner faces not whitened

V 11) - clear traces of grout on the flanges

D 5 : V 33 : No visible traces of grout

V 34 : - Traces of grout on the flange

- Quite no trace around the pipe

C 6 : V 12) - inner faces of the pipes are whitened

V 13)

C 5 : V 35 : - clear traces of grout around the pipe

V 36 : - top whitened

no visible traces of grout

B 4 : V 37 : - inner face whitened

- traces of grout on the flange but quite nothing around the pipe.

V 38 : - no visible traces of grout

C 4 : V 58 : - inner face whitened

- few traces around the pipe

V 56 : - inner face whitened
- traces of grout around the pipe

V 55) - no clear traces of grout
V 57)

The survey on the roof had to be interrupted due to the current which was too high for the submarine (1,5 to 2 knots), especially for the movements of the submarine in the valleys of the roof.

2 - Survey around the raft of TP 1

We did reach the sea-bottom between A 6 and A 5.

A 5 - A 3 : - raft edge in contact with the soil or grout.
- traces of grout recovered by sand traces or between sand traces
(no clear interpretation)

A 3 - A 2 : - sand in contact with raft edge

A 2 - A 1 : - observation of the sand ridge
- near the corner no visibility anymore (grout disturbed by the current ?)

Since the turbulence we did not see anymore the platform. When we could see it again we were probably between B 1 and C 1.

B 1 - C 1 : - raft edge in contact with grout

C 1 - D 1 : - raft edge from 5 cm to 15 cm (in D 1) above the soil.
- many traces of grout on the soil.
- in D 1, we could see the TV camera, which was lost.

D 1 - F 1 : - raft edge quite constantly 15 cm above grout.
- soil completely covered by grout.
- on corner F 1, the sheet of grout was spread over a distance of minimum 13 m, from the corner.

F 1 - F 2 : - At half distance between F1 and F2, grout was again in contact with the raft edge.

F 2 - F 3 : - Between F2 and F3, the grout reaches the lower part of the flanges of the two first ~~rise~~ ³ tunnels.
The third one (F3 side) is not in contact with grout.

F 3 - F 4 : - Raft edge is no more in contact with the soil.
- Near F3, we can observe grout which seemed to come from the west in a parallel direction with the raft.

F 4 - F 5 : - Raft edge is 20 cm above the soil which has traces of grout.

F 5 - F 6 : - Raft edge 20 cm above soil or grout.
- At half distance between F5 and F6, we find an important grout sheet coming from the North corner.
- The grout sheet was spread over 15 cm from the North corner.

The North-East side of the raft could not be approached due to the presence of the towing chains.

A P P E N D I X III

GROUT SAMPLES

GROUT SAMPLES OF T P 1

I - CUBES

III - 1

DATE	HOUR	NUMBER	COMPARTMENTS	DENSITY	VISCOSITY MARSH CONUS (seconds)
16.06	7h40	1 _A 1 _B 1 _C	3	1,22 1,22 1,22	29 29 29
16.06	11h55	2 _A 2 _B 2 _C	3	1,21 1,21 1,21	29 29 29
16.06	16h00	3 _A 3 _B 3 _C	3	1,205 1,205 1,205	29 29 29
16.06	21h30	4 _A 4 _B 4 _C	3	1,22 1,22 1,22	30 30 30
17.06	2h00	5 _A 5 _B 5 _C	3	1,20 1,20 1,20	28 28 28
19.06	6h00	6 _A 6 _B 6 _C	2	1,20 1,20 1,20	28 28 28
20.06	6h00	7 _A 7 _B 7 _C	2	1,21 1,21 1,21	29 29 29

DATE	HOUR	NUMBER	COMPARTMENT	DENSITY	VISCOSITY MARSH CONUS (seconds)
21.06	1h15	8 _A 8 _B 8 _C	8	1,21 1,21 1,21	29 29 29
21.06	4h15	9 _A 9 _B 9 _C	8	1,21 1,21 1,21	30 30 30
21.06	18h00	10 _A 10 _B 10 _C	5	1,22 1,22 1,22	29 29 29
21.06	23h30	11 _A 11 _B 11 _C	7	1,21 1,21 1,21	29 29 29
21.06	15h00	12 _A 12 _B 12 _C	8	1,21 1,21 1,21	29 29 29
22.06	4h15	13 _A 13 _B 13 _C	6	1,21 1,21 1,21	28 28 28
22.06	14h00	14 _A 14 _B 14 _C	6	1,22 1,22 1,22	29 29 29
22.06	23h45	15 _A 15 _B 15 _C	4	1,21 1,21 1,21	29 29 29

DATE	HOUR	NUMBER	COMPARTMENT	DENSITY	VISCOSITY MARSH CONUS (seconds)
23.06	3h15	16 _A 16 _B 16 _C	4	1,215 1,215 1,215	28 28 28
23.06	11h00	17 _A 17 _B 17 _C	1	1,22 1,22 1,22	28 28 28
23.06	17h10	18 _A 18 _B 18 _C	1	1,215 1,215 1,215	28 28 28
23.06	19h00	19 _A 19 _B 19 _C	1	1,215 1,215 1,215	29 29 29

II - CYLINDERS


DATE	HOUR	NUMBER	COMPARTMENT	DENSITY	VISCOSITY MARSH CONUS (seconds)
16.06	18h50	C.1	3	1,21	28,5
		C.2		1,21	28,5
21.06	15h00	C.3	8	1,21	29
		C.4		1,21	29
21.06	23h30	C.5	7	1,21	29
		C.6		1,21	29
22.06	4h45	C.7	6	1,21	28
		C.8		1,21	28
22.06	9h00	C.9	6	1,215	29
		C.10		1,215	29
23.06	9h15	C.11	1	1,22	28
		C.12		1,22	28
22.06	23h45	C.13	4	1,21	29
		C.14		1,21	29

III - GROUT CHARACTERISTICS

DATE	HOUR	NUMBER & COMPARTMENT	DENSITY	VISCOSITY MARSH CONUS (seconds)	SETTLING %
16.06	3h55	(1) C 3	1,195	28,5	9,0
	7h05	(2) C 3	1,22	28	18,0
	7h40	(3) C 3	1,22	29	13,0
	9h45	(4) C 3	1,20	28	12,0
	14h50	(5) C 3	1,22	29	11,0
	16h00	(6) C 3	1,205	29	13,0
	19h45	(7) C 3	1,21	28	16,0
	21h30	(8) C 3	1,22	30	14,0
	23h05	(9) C 3	1,18	28,5	18,0
	17.06				
17.06	3h00	(10) C 3	1,19	28,0	13,0
	13h50	(11) C 3	1,30	29,0	6,0
	21h20	(12) C 3	1,21	29,0	13,0
18h06	9h45	(13) C 3	1,21	31,0	8,0
	14h55	(14) C 3	1,22	29,0	9,0
19.06	2h00	(15) C 5	1,22	29,0	5,0
	3h45	(16) C 2	1,20	29,0	11,0
	23h10	(17) C 2	1,20	29,0	7,0
20.06	1h10	(18) C 2	1,21	30,0	10,0
	3h55	(19) C 2	1,21	29,0	8,0
	12h40	(20) C 8	1,22	29,0	8,0
	15h10	(21) C 8	1,22	29,0	12,0
	20h30	(22) C 8	1,21	29,0	13,0
21.06	1h15	(23) C 8	1,21	29	10,0
	2h15	(24) C 8	1,21	30	12,0
	3h00	(25) C 8	1,21	29	18,0
	4h15	(26) C 8	1,21	30	11,0
	5h10	(27) C 8	1,21	29	11,0
	6h15	(28) C 8	1,21	28	12,0
	10h30	(29) C 8	1,22	29	8,0
	13h45	(30) C 8	1,21	29	8,0
	19h15	(31) C 5	1,21	29	10,0
	20h15	(32) C 5	1,21	29	8,0
	22h30	(33) C 7	1,21	29	10,0
	23h30	(34) C 7	1,21	29	9,0
	22/06				
22/06	3h00	(35) C 7	1,21	28,5	8,0
	4h15	(36) C 6	1,21	28,0	9,0
	9h00	(37) C 6	1,215	28,0	10,0
	14h00	(38) C 6	1,22	29,0	10,0
	20h30	(39) C 4	1,22	28,0	10,0
	22h00	(40) C 4	1,21	29,0	7,0

DATE	HOUR	NUMBER & COMPARTMENT	DENSITY	VISCOSITY MARSH CONUS (seconds)	SETTLING %
23.06	1h45	(41) C 4	1,21	29,0	6,0
	3h15	(42) C 4	1,215	28,0	8,0
	5h10	(43) C 4	1,22	29	10,0
	9h15	(44) C 1	1,22	28	9,0
	16h30	(45) 1-4	1,21	28	9
	17h10	(46) 1-4	1,215	28	9
	19h00	(47) 1-4	1,215	29	8
	21h50	(48) 1-4	1,21	29	11
24.06	9h30	(49)	1,215	29	10
	2h45	(50) 1-6	1,215	29	10
25.06	0h15	(51)	1,205	29	8
	8h00		1,22	28,5	5
	13h30		1,61	37	3
26.06	9h15		1,23	30	10

COMPARTMENT I. DISPOSITION



NORSK TEKNISK
BYGGEKONTROLL A.S.

TEST CERTIFICATE
CONCRETE QUALITY CONTROL
SI 353

802

CONSTRUCTION SITE

Frigg TPI

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 3

QUALITY REQUIREMENTS

COMPR. STRENGTH kp/cm ²	SLUMP cm	W/C - RATIO	D _{max} mm	CEMENT	MIX DESIGNATION
---------------------------------------	-------------	-------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.22	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 16.6.76	7. <u>40</u>	SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>

IDENTIFICATION	SIZE OF SPECIMENT	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
1 a	8.5x10 ²	1.28	14.7	28	11.8
1 b	8.5x10 ²	1.27	"	"	<u>12.4</u>
					<u>12.1</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

DATE

JOB NO.

DAG. NO.

FVG

CONSTRUCTION SITE

Frigg TPI

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 3

QUALITY REQUIREMENTS

COMPR. STRENGTH kp/cm ²	SLUMP cm	W/C - RATIO	D _{max} mm	CEMENT	MIX DESIGNATION
---------------------------------------	-------------	-------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 16.6.76	11. <u>55</u>	SAMPLES RECEIVED TESTING LABORATORY			SAMPLING BY <input checked="" type="checkbox"/> SITE MIX <input type="checkbox"/> READY MIX

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
2 A	8.6x10 ²	1.26	14.7	28	9.6
B	8.4x10 ²	1.26	"	"	<u>12.1</u> <u>10.9</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

CONSTRUCTION SITE

Frigg TPI

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 3

QUALITY REQUIREMENTS

COMPR. STRENGTH kp/cm ²	SLUMP cm	W/C - RATIO	D _{max} mm	CEMENT	MIX DESIGNATION
---------------------------------------	-------------	-------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.205	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 16.6.76	16 ⁰⁰	SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/> SAMPLING BY

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
----------------	---------------------	-------------------------------	-----------------	-------------	---------------------------------------

3 A	8.4x10 ²	1.27	14.7	28	12.6
B	8.8x10 ²	1.25	"	"	9.1
					10.9

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

CONSTRUCTION SITE

Frigg TPI

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 3

QUALITY REQUIREMENTS

COMPR. STRENGTH kp/cm ²	SLUMP cm	W/C - RATIO	D _{max} mm	CEMENT	MIX DESIGNATION
---------------------------------------	-------------	-------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.22	Fluidity 30
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 16.6.76	16. <u>06</u>	SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>

IDENTIFICATION	SIZE OF SPECIMENT	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
4 A	8.1×10^2	1.27	14.7	28	11.1
B	8.3×10^2	1.25	"	"	<u>13.3</u>
					12.2

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

NORSK TEKNISK
BYGGEKONTROLL A.S

TEST CERTIFICATE
CONCRETE QUALITY CONTROL

807

CONSTRUCTION SITE

Frigg TPI

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 3

QUALITY REQUIREMENTS

COMPR. STRENGTH kp/cm ²	SLUMP cm	W/C - RATIO	D _{max} mm	CEMENT	MIX DESIGNATION
---------------------------------------	-------------	-------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.20	Fluidity 28
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 17.6.76 02. ⁰⁰		SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>
					SAMPLING BY

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
5 A	8.3x10 ²	1.29	15.7	28	13.3
B	8.4x10 ²	1.27	15.7	28	12.2
					12.8

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEMLP	liter

DATE

JCB I.O.

DWG. NO.

RVD

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S.

CONSTRUCTION SITE

**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO.

808

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 2

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.20	Fluidity 28
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 19.6-76 06.00		SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/> SAMPLING BY

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMENT	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
6 A	9.3x10 ²	1.23	17.7	28	15.6
B	9.2x10 ²	1.25	"	"	16.3
					16.0

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

TEST

FIGURE NO.

DWG. NO.

RVD.

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO.

809

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 2

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 20.6.76 06.00	SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>	SAMPLING BY

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
7 A	9.2x10 ²	1.25	18.7	28	13.0
B	9.0x10 ²	1.24	"	"	14.4
					<u>13.7</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S.**TEST CERTIFICATE**
CONCRETE QUALITY CONTROL

REPORT NO

810

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co.

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 8

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 21.6.76 01.15	SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>	SAMPLING BY

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMENT	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
8 A	9.0x10 ²	1.28	19.7	28	16.7
B	" "	1.27	"	"	14.4 15.6

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

DATE

FIGURE NO

DRAWING NO

RVD.

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S.**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO.

811

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co.

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 8

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 30
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 21.6-76	04.15	SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/> SAMPLING BY

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
9 A	8.8x10 ²	1.22	19.7	28	18.2
B	8.7x10 ²	1.24	"	"	17.8
					18.0

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S.

CONSTRUCTION SITE

**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO

812

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 5

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.22	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 21.6.76	18 ⁰⁰	SAMPLES RECEIVED TESTING LABORATORY		SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>	SAMPLING BY

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMENT	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
10 A	8.7x10 ²	1.28	19.7	28	15.8
B	8.5x10 ²	1.29	"	"	15.3 <u>15.6</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co.

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 7

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 21.6.76 23.30		SAMPLES RECEIVED TESTING LABORATORY			SAMPLING BY <input checked="" type="checkbox"/> SITE MIX <input type="checkbox"/> READY MIX

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMENT	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
II A	8.7x10 ²	1.29	19.7	28	12.6
B	8.6x10 ²	1.30	"	"	14.0
					13.3

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO.

814

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co.

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 8

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 29
-------------	-----------------------	-------------------------------	-------------	-----------------	----------------

TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER
----------------	---------------------	-------------------	------------------	-------

CASTING DATE 21.6.76 15.00	SAMPLES RECEIVED TESTING LABORATORY	SITE MIX <input checked="" type="checkbox"/>	SAMPLING BY READY MIX <input type="checkbox"/>
-------------------------------	--	--	---

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMENT	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
12 A	9.8x10 ²	1.22	19.7	28	(9.2)
" B	9.8x10 ²	1.24	19.7	28	<u>15.3</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
CCARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO.

817

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 6

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 28
-------------	-----------------------	-------------------------------	-------------	-----------------	----------------

TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
----------------	---------------------	-------------------	------------------	-------	--

CASTING DATE 22.6.76 04.45	SAMPLES RECEIVED TESTING LABORATORY	SITE MIX <input checked="" type="checkbox"/>	READY MIX <input type="checkbox"/>	SAMPLING BY
-------------------------------	--	--	------------------------------------	-------------

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
13 A	8.7x10 ²	1.27	20.7	28	14.4
B	8.4x10 ²	1.30	"	"	17.9
					<u>16.2</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

DATE

PAGE NO.

DRAFT NO.

RVD.

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S.**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO.

818

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 6

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.22	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 22.6.76 14.00		SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>
					SAMPLING BY

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
14 A	8.7x10 ²	1.27	20.7	28	14.4
B	8.4x10 ²	1.29	"	"	15.0
					<u>14.7</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S.**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO.

819

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 4

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.21	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 22.6.76	23.45	SAMPLES RECEIVED TESTING LABORATORY			SAMPLING BY <input checked="" type="checkbox"/> SITE MIX <input type="checkbox"/> READY MIX

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
15 A	8.9x10 ²	1.28	20.7	28	14.7
B	" "	1.26	"	"	15.2
					15.0

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S**TEST CERTIFICATE
CONCRETE QUALITY CONTROL**

REPORT NO.

824

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 4

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.215	Fluidity 28
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 23.6.76 03.15		SAMPLES RECEIVED TESTING LABORATORY			SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
16 A	8.6x10 ²	1.29	21.7	28	14.7
B	" "	1.29	"	"	13.3
					14.0

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 1

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.22	Fluidity 28
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 23.6.76 11.00		SAMPLES RECEIVED TESTING LABORATORY		SITE MIX <input checked="" type="checkbox"/> READY MIX <input type="checkbox"/>	SAMPLING BY

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
17 A	8.5x10 ²	1.28	21.7	28	16.5
B	8.9x10 ²	1.27	"	"	14.4
					<u>15.5</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEMLP	liter

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 1

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP	W/C - RATIO	D ₁₀₀	CEMENT	MIX DESIGNATION
	cm	≤	mm		

TESTS ON FRESH CONCRETE

SLUMP	AIR VOID CONTENT	MOISTURE CONTENT SAND	W/C - RATIO	Density 1.215	Fluidity 28
cm	%	%			
TEMP AIR	TEMP CONCRETE	TEMP CEMENT	TEMP WATER	MIXER	
°C	°C	°C	°C		

CASTING DATE	SAMPLES RECEIVED TESTING LABORATORY	SITE MIX	SAMPLING BY
23.6.76 17.10		READY MIX <input checked="" type="checkbox"/>	<input type="checkbox"/>

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
18 A	9.0x10 ²	1.27	21.7	28	10.8
B	8.7x10 ²	1.28	"	"	12.1
					<u>11.5</u>

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEMLP	liter

NOTEBYNORSK TEKNISK
BYGGEKONTROLL A.S**TEST CERTIFICATE**
CONCRETE QUALITY CONTROL

REPORT NO

827

CONSTRUCTION SITE

Frigg TP I

CLIENT

Sea Tank Co

CONTRACTOR

Solmarine

STRUCTURAL MEMBER

Underbase Grouting, Compartment 1

QUALITY REQUIREMENTS

CONCRETE GRADE	SLUMP cm	W/C - RATIO ≤	D ₁₀₀ mm	CEMENT	MIX DESIGNATION
----------------	-------------	------------------	------------------------	--------	-----------------

TESTS ON FRESH CONCRETE

SLUMP cm	AIR VOID CONTENT %	MOISTURE CONTENT SAND %	W/C - RATIO	Density 1.215	Fluidity 29
TEMP AIR °C	TEMP CONCRETE °C	TEMP CEMENT °C	TEMP WATER °C	MIXER	
CASTING DATE 23.6.76	19.00	SAMPLES RECEIVED TESTING LABORATORY			SAMPLING BY <input checked="" type="checkbox"/> SITE MIX <input type="checkbox"/> READY MIX

COMPR. STRENGTH

IDENTIFICATION	SIZE OF SPECIMEN	DENSITY kp/dm ³	TESTING DATE	AGE DAYS	COMPR. STRENGTH kp/cm ²
19 A	9.3x10 ²	1.25	21.7	28	11.3
B	9.5x10 ²	1.27	"	"	11.2 11.3

BATCH WEIGHTS kg per m³

CEMENT	kg
SAND	kg
COARSE AGGR.	kg
COARSE AGGR.	kg
WATER ADDED	liter
TOTAL WATER	liter
BETOKEM LP	liter

DATE

JOB NO.

DWG. NO.

RVD.