



Det norske Veritas

Industrial and Offshore Division


POSTAL ADDRESS: P.O. BOX 300, 1322 HØVIK, NORWAY

TELEPHONE: + 47 (02) 12 99 55

CABLE ADDRESS: VERITAS, OSLO

TELEX: 16 192 VERIT N

TECHNICAL REPORT

Date 17th March, 1978	
VERITAS Report No. 503080-54/2	Subject Group
Title of Report DESIGN, FABRICATION AND INSTALLATION RESUME FOR CDPI - CONCRETE PLATFORM, FRIGG FIELD	
Approved by 	
Client/Sponsor of project ELF AQUITAINE NORGE A/S, STAVANGER	
Client/Sponsor ref. H. Lye	
Work carried out by Kjell I. Stokke	
Reporters sign. 	

APPENDIX I

DORIS DESIGN CRITERIA

26th June 1975

FRIGG MPI / DPI PLATFORM

DESIGN CRITERIA , CODES

I/ DESIGN CODES

1-1 ACI 318-71 for structure and main deck

1-2 For flexure calculations in structure : FIP - CEB
with " OSLO CRITERIA "

LOAD CONDITION	S L S		U L S	
	γ_s	Stress kg/cm ²	γ_s	
Ordinary	1,0	$\sigma_a = 1600$ $\Delta \sigma_a = 800$	1,5	σ_k / γ_m
Extraordinary	-	-	1,1	σ_k / γ_m
Towing and Provisional	1,0	$\sigma_a = 2600$ $\Delta \sigma_a = 1300$	1,2	σ_k / γ_m

$\gamma_m = 1,15$ for steel
1,50 for concrete

1-3 For flexure design of the deck, the load factors for ULS calculations are :

- Operating conditions

Dead load	1,4
Live load	1,7
Wind	1,7

- Storm conditions	Dead load	1,2
	Live load	1,2
	Wind	1,2
	Wave	1,2

2/ MATERIALS DATA

- Concrete strength at 28 days, on cylinders 400 kg/cm^2
- Reinforcement steels $f_y = 4000 \text{ kg/cm}^2$, $\emptyset \leq 20 \text{ mm}$

$$f_y = 3800 \text{ kg/cm}^2, \emptyset \geq 25 \text{ mm}$$

- Prestressing steels

Cables FREYSSINET 12 T 15

Guaranteed minimum breaking strength 25,4 T/strand

Relaxation at 1000 hours = 7 %

Initial tension in cables at anchorage 145 kg/mm^2

Theoretical area : $140 \text{ mm}^2/\text{strand}$

APPENDIX II

DECK MODULES. (FROM DIV REPORT FRIGG FIELD CDPI
PLATFORM LIST OF APPROVED PLANTS 10,11,76).

FRIGG FIELD
CDP 1 PLATFORM

LIST OF APPROVED PLANS



LIST OF CONTENTS

A. ELF MODULES AND EQUIPMENT

	Page
0. LIST OF ELF MODULES	3
1. STRUCTURAL DESIGN AND FABRICATION	3
1.1. Specifications, Brown & Root Modules	3
1.2. Design, Drawings and Fabrication, Brown & Root Modules.	4 - 10
1.3. Specifications other than those prepared by Brown & Root.	10
1.4. Modules PM2, MP3, MP4.	11 - 14
2. SYSTEMS AND EQUIPMENT.	15
2.1. Piping.	15
2.2. Flowsheets.	15
2.3. Pressure Vessels.	16
2.4. Lifting Appliances.	16
2.5. Electrical.	16 - 21
2.6. Hazardous Area Classification.	21
2.7. Escape Plan including Emergency Lights.	21
2.8. Process and Emergency Shut Down System.	21
2.9. Living Accommodation.	21
2.10. Firewalls (outside accommodation).	22
2.11. Operations Manual.	22

B. SAIPEM MODULES AND EQUIPMENT

	23
0. LIST OF SAIPEM MODULES	23
1. STRUCTURAL DESIGN AND FABRICATION	23
1.1. Specifications and design reports.	23
1.2. Drawings	25 - 28
1.3. Fabrication	28
1.4. Insulations	29
2. SYSTEMS AND EQUIPMENT	29
2.1. Flowsheets	29
2.2. Piping	30

	Page
2.3. Pressure Vessels.	30
2.4. Lifting Appliances.	30
2.5. Electrical.	31
2.6. Hazardous Area Classification.	31
2.7. Escape Plan Including Emergency Lights.	31
2.8. Emergency Shut Down System.	32
2.9. Living Accommodation.	32
2.10. Ventilation.	33
2.11. Helicopter Deck Arrangement.	33
2.12. Operations Manual.	33

LIST OF APPROVED PLANS FOR PHICG CDP 1

A. ELF MODULES AND EQUIPMENT

0. LIST OF ELF MODULES

<u>Designation</u>	<u>Name</u>	<u>Yard</u>	<u>DnV Survey Static</u>
PM 3	Scrubber, Desander Module	U.I.E., St.Wandrille	DnV, Le Havre
PM 3	Pig trap module	- " -	- " -
PM 4	Living quarter	- " -	- " -
SD 1	Service deck	Reg.Booth, Hartlepool,UK	DnV, Newcastle
SD 2	Modules	- " -	- " -
SD 3	- " -	- " -	- " -
SD 4	- " -	- " -	- " -
-	Pump and tank house modules	Penn&Bauduin, B.V.,Dordrecht, Holland	DnV, Rotterdam
FB 100/112	Tank	- " -	- " -
FB 105/110	- " -	- " -	- " -
WH 1	Wellhead	De Groot,Holland	- " -
WH 2	Modules	- " -	- " -
BR 1	BR 1	Wilson Walton Ltd., U.K.	DnV, Newcastle
BR 2	BR 2	- " -	- " -
-	East and west flare boom	- " -	- " -
-	Quarters Cantilever	?	None

1. STRUCTURAL DESIGN AND FABRICATION

1.1. Specifications, Brown & Root Modules.

The following structurally related specifications by Brown & Root have been accepted by DnV :

MPX/DPI-A-003, rev. 1, General Fabrication Specifications Sections G-0.0 and G-1.0.

MPX/DPI-M-109 rev. 0, General Fabrication and Welding Specification for all Deck and Riser Facility Steelwork on Drilling Platform.

MPX/DPI-M-110 rev. 0, Structural and Non-Structural Rolled Steel Plate and Sections.

MPX/DPI-X-1 rev. 0, Protective Coating (comments in DnV tlx. 9751 of 30.12.75 are still outstanding according to our records).

1.2. Design, Drawings and Fabrication.

The following design reports, drawings and fabrication of said module on structure have been accepted by DnV.

In the event of acceptance with qualification, these will be noted at the respective structure.

1.2.1. Service Deck Modules.

1.2.1.1. Design report by Brown & Root MPX-DPI Conversion-Service Deck Design Report dated 4.6.75.

1.2.1.2. Drawings by Brown & Root :

B-EN-SS-091 C, General arrangement of service deck
B-EN-SS-092, Module SD1
B-EN-SS-093 A, Module SD2
B-EN-SS-094 B, Module SD3
B-EN-SS-095, Module SD4
B-EN-SS-096, Module 4 sections
B-EN-SS-140, Stairs Module 1
B-EN-SS-142 A, Material access hatch
B-EN-SS-143, Misc details 1
B-EN-SS-144, Misc Details 2
B-EN-SS-145 C, Detail Plans

B-EN-SS-146 C, Joint Details 1
 B-EN-SS-147, Joint Details 2
 B-EN-SS-148 A, Joint Details 3
 B-EN-SS-149 A, Joint Details 4
 B-EN-SS-150, Joint Details 5
 B-EN-SS-151 A, Joint Details 6
 B-EN-SS-152, Joint Details 7
 B-EN-SS-153, Joint Details 8
 B-EN-SS-154, Joint Details 9
 B-EN-SS-155, Joint Details 10
 B-EN-SS-158, Padeyes 1-4
 B-EN-SS-159, Winch area & details
 CDP 1 - SS-313, Additional support for 20 tons winch

1.2.1.3. Fabrication.

The fabrication of these 4 modules took place at Reg. Booth, Hartlepool, U.K., under inspection supervision by DnV, Newcastle.

1.2.2 Pump and Tank House Modules.

1.2.2.1. Design report by Brown & Root.

MPX-DP1 Conversion Project - Pump and Tank Houses (preliminary submission, dated May 75.

1.2.2.2. Drawings by Brown & Root.

B-EN-SS-113, Plan on pumphouse and tank modules
 B-EN-SS-114, P.H. & Storage tank longitudinal truss
 Framing plans for tanks FB100 and FB110
 B-EN-SS-115 support module
 B-EN-SS-116, Framing plans for PH support module
 Framing plans for tanks FB105 and FB110
 B-EN-SS-117, support modules
 B-EN-SS-118, End trusses for tank & pump house support modul.
 B-EN-SS-119, P.H. Joint Details
 B-EN-SS-120, Joint details trusses ABCDE
 B-EN-SS-121, Truss ABEE tank, joint details
 B-EN-SS-122, Truss ABEE tank, joint details
 B-EN-SS-123, Truss ABEE tank, joint details
 B-EN-SS-124, Pumphouse detail details

1.2.2.3. Fabrication.

The fabrication of these 2 module frames took place at Penn & Bauduin, B.V., Dordrecht, Holland, under inspection supervision by DnV, Rotterdam.

1.2.3. Tanks FB100/112 and FB 105/110.

1.2.3.1. Design report by Brown & Root.

CDPl Conversion Project - Design Report of Tanks (preliminary submission), dated November 75.

1.2.3.2. Drawings by Brown & Root.

CDPl-SS-138 B Plan elev. & details for tanks, FB 100, 112, 105 & 110.

CDPl-SS-139-0 Manway covers, ladders & details

1.2.3.3. Fabrication.

The fabrication of these tanks took place at Penn & Bauduin B.V., Dordrecht, under inspection supervision by DnV, Rotterdam.

1.2.4. Wellhead Modules.

1.2.4.1. Design report by Brown & Root.

Preliminary design report - CDPl Wellhead Module dated October 74.

1.2.4.2. Drawings by Brown & Root.

B-EN-SS-003 F, Longitudinal truss elevation (south)

B-EN-SS-004 F, Longitudinal truss elevation (north)

B-EN-SS-005 C, End view and section

B-EN-SS-006 A, Intermediate cross section

B-EN-SS-007 A, Floor plans & wind bracing

B-EN-SS-008, Roof plans & wind bracing

B-EN-SS-012 A, Frame details

B-EN-SS-013, Wellhead module floor plan

Wellhead module roof detail

B-EN-SS-014, Plan
 B-EN-SS-017, Joint details - longitudinal truss
 B-EN-SS-017, Joint details - longitudinal truss
 B-EN-SS-018, Joint details - longitudinal truss
 B-EN-SS-019, Joint details - longitudinal truss
 B-EN-SS-020, Joint details - longitudinal truss
 B-EN-SS-021 A, Joint details - longitudinal truss
 B-EN-SS-023, Joint details - longitudinal truss
 B-EN-SS-024, Splice details
 B-EN-SS-025, Joint details - longitudinal truss .
 B-EN-SS-028, Roof deck drain layout arrangement 1
 B-EN-SS-029, Floor deck drain layout arrangement 1
 B-EN-SS-030, Drainage Box Details
 B-EN-SS-031, Drainage Box Details
 B-EN-SS-032, Joint details roof framing
 B-EN-SS-033, Joint details roof framing
 B-EN-SS-034 A, Joint details roof framing
 B-EN-SS-035, Joint details roof framing
 B-EN-SS-036, Joint details roof framing
 B-EN-SS-037, Joint details roof framing
 B-EN-SS-038 A, Joint details roof framing
 B-EN-SS-040, Joint details roof framing
 B-EN-SS-041, Joint details roof framing
 B-EN-SS-042, Joint details roof framing
 B-EN-SS-043, Joint details roof framing
 B-EN-SS-049, Layout of well hatch covers (A1)
 B-EN-SS-050, Layout of well hatch covers (A2)
 B-EN-SS-051, Roof Hatch Details
 B-EN-SS-052, Roof Hatch Details
 B-EN-SS-053, Roof Hatch Details
 B-EN-SS-054, Roof Hatch Details
 B-EN-SS-055, Roof Hatch Details
 B-EN-SS-056, Roof Hatch Details
 B-EN-SS-057, Roof Hatch Details
 B-EN-SS-058, Roof Hatch Details
 B-EN-SS-065, Stairway 1 elevation and section
 B-EN-SS-066, Stairway 1 Plan and details
 B-EN-SS-081, Pad eye details (A1)

B-EN-SS-082, Pad eye details (A1)
 B-EN-SS-083, Pad eye details (A1 & A2)
 B-EN-SS-084, Pad eye details (A1 & A2)
 B-EN-SS-085, Pad eye details (A2)
 B-EN-SS-086, Pad eye details (A2)

1.2.4.4. Fabrication.

The fabrication of these A1 and A2 modules took place at De Groot, Zwijndrecht, Holland, under inspection supervision by DnV, Rotterdam.

1.2.5. Start-up Separator Support:

1.2.5.1. Design report by Brown & Root.

Preliminary design report - CDPI Separator Support Frame,
 dated July 76.

*Fabrication
 where*

1.2.5.2. Drawings by Brown & Root.

B-EN-SS-170 B, Start-up separator support framing
 B-EN-SS-171 C, Separator support - Misc. details

1.2.6. BR1 and BR2 Modules.

1.2.6.1. Design reports by Brown & Root.

CDPI Conversion Project - Design Report of Module BR1
 (preliminary submission) dated 19.9.75.

CDPI Conversion Project - Design Report of Module BR 2
 (preliminary submission) dated September 75.

1.2.6.2. Drawings by Brown & Root.

CDPI-SS-060, Module BR1 Roof and floor plan
 CDPI-SS-061, Module BR1 Elevations
 CDPI-SS-062, Module BR1 Joint Details
 CDPI-SS-063, Module BR1 Joint Details
 CDPI-SS-064, Module BR1 Joint Details
 CDPI-SS-077 B, Module BR2 plans and elevations
 CDPI-SS-078, Module BR2 Joint Details - 1
 CDPI-SS-079, Module BR2 Joint details - 2

CDPl-SS-080, Module BR2 Joint details - 3
CDPl-SS-089, Module BR2 Joint details - 4
CDPl-SS-090, Module BR2 Joint details
CDPl-SS-177 E, BR1 & BR2 Roof Hatches

1.2.6.3. Fabrication.

The fabrication of these 2 modules took place by Wilson Walton Ltd., Middlesbrough, U.K., under inspection supervision by DnV, Newcastle.

1.2.7. East and West Flare Boom.

1.2.7.1. Design reports by Brown & Root.

1.2.7.2. MPX-DPl Conversion - Burner Boom design report (preliminary submission) dated May 75.

1.2.7.3. Supplement to preliminary design report - CDPl Burner Booms, dated November 75.

1.2.7.4. Supplement to preliminary design report - CDPl Burner Booms, dated September 76.

1.2.7.5. Drawings by Brown & Root.

B-EN-SS-097 F, East and West Flare Booms
B-EN-SS-098 C, Flare Boom details I
B-EN-SS-099 E, Flare Boom details II
B-EN-SS-100 C, Walkway details for burner room
CDPl-SS-462 A, Support frames for burner booms
CDPl-SS-463 A, Frame layout
CDPl-SS-464 A, Pinned joint details

1.2.7.6. Fabrication.

The fabrication of the east and west flare boom took place at Wilson Walton Ltd., Middlesbrough, U.K., under inspection supervision of DnV, Newcastle.

1.2.8. Quarters Cantilever (not checked at this date)

1.2.8.1. Design report by Brown & Root.

CDPl Platform - Preliminary Design Report of Quarters
Cantilever dated February 76.

1.2.8.2. Drawings by Brown & Root (not checked at this date)

CDPl-SS-240.0 Location Plan

241.0 General Arrangement

242.A Truss Details

243.B Joint Details - Sheet 1

244.B Joint Details - Sheet 2

245.B Joint Details - Sheet 3

246.B Truss End Detail - Sheet 1

247.B Truss End Detail - Sheet 2

248.C Truss Extension fixing Details, Doris Beam Co.

249.O Joint Details - Sheet 4

250.B Truss End Details - Sheet 3

251.G Truss End Details - Sheet 4

252.B Truss End Details - Sheet 5

253.O Handrail Details

254.A Truss Shop Splices (for erection)

255.A Temp. Accommodation Platform

263 Details of Padeye Positions

277.B Truss Extension Fixing Details, Doris Beam 7

278.A Truss Extension Welding Details, Doris Beam 7

1.2.8.3. Fabrication (not known at this date)

1.3. Specifications other than those prepared by Brown & Root:

The following specifications have been reviewed and found
acceptable :

Elf Norge - Frigg Field - Fixed Offshore Structures :

- Technical Specification for the Design of a Template
Type Platform; 72-485, 3rd Edition.

- Material Specification; -115, Rev. 1 - May 1973
- Fabrication Specification; 3-155, Rev. 1 - May 1973
- Painting Specification for Steel Structures; 3-169, Rev. 0 - March 1975

1.4. Permanent Production Modules Nos. PM2, PM3 and PM4.

1.4.1. Design.

The following design reports (most recent issue listed) by McDermott-Hudson Engineering, London, have been reviewed and found acceptable..

- PM2 (Originally Module "B")
 - Elf-Norge A/S, Norway
 - Frigg Field - North Sea
 - CDPl - Platform
 - Review of Structural Design
 - Lift and In-Service Conditions
 - Deck Unit 'B'. December 1975
 - One Volume
- PM3 (Originally Module "C")
 - Elf-Norge A/S, Norway
 - Frigg Field, North Sea
 - CDPl - Platform
 - Review of Structural Design
 - Lift and In-Service Conditions
 - Deck-Unit 'C'. December 1975
 - Part I and II
- PM4 (Originally Module "D")
 - Elf-Norge A/S, Norway
 - Frigg Field - North Sea
 - CDPl - Platform
 - Review of Structural Design
 - Lift and In-Service Conditions
 - Deck and Unit 'D'. December 1975
 - Part I (one volume) and Part II Volume 1, II and III

1.4.2. Drawings.

The below listed construction drawings have been reviewed and found acceptable.

Original McDermott-Hudson drawings : EBN 02020

Module	Drawing No.	Drawing Title	Revision No.
PM2	216	Unit "B" drilling deck framing	0
PM2	217	Unit "B" cellar deck framing	1
PM2	218	Unit "B" truss 3 & 4	1
PM2	220	Unit "B" arrangement & details of drilling deck hatches	1
PM2	222	Unit "B" truss joint dets.	2
PM3	231	Unit "C" drilling deck framing	0
PM3	232	Unit "C" cellar deck framing	1
PM3	233	Unit "C" truss 5 & 6	3
PM3	237	Unit "C" truss details sht 1 of 2	2
PM3	238	Unit "C" truss details sht 2 of 2	1
PM4	246	Unit "D" drilling deck framing	3
PM4	247	Unit "D" cellar deck framing	2
PM4	248	Unit "D" truss 7 & 8	0
PM4	249	Unit "D" truss joint dets.	2
General (All)	251	Plating plan cellar deck	7
PM4	252	Plating plan drilling deck	6
PM4	253	Dets. of drilling deck drains	4
PM4	254	Arrgt. & dets. drilling deck, handrail	2
PM4	255	Arrgt. & dets. cellar deck, handrail	2
PM4	256	Access stairs to drilling deck (+) 86'-7 1/8" to 108'-0 3/8"	1
PM4	257	Arrgt. & dets. of dk. unit padeyes	2

Modifications, McDermott-Hudson drawings : BLN 2200

Module	Drawing No.	Drawing Title	Revision No.
PM2	2001	Unit "B" Cellar Deck Prmg. Reinforcement Details	2
PM2	2004	Unit "B" Drilling Deck - Additional Reinforcement	1
PM2	2007	Modules "B" & "C" Padeyes	2
PM3	2002	Unit "C" Cellar Deck Prmg. Reinforcement Details	2
PM3	2005	Unit "C" Drilling Deck Prmg. Reinforcement Dets.	3
PM3	2007	Modules "B" & "C" Padeyes	2
PM4	2008	Module "D" Padeyes. Sht 1 of 2	2
PM4	2009	Module "D" Padeyes. Sht 2	3
PM4	2010	Unit "D" Intermediate Floor Reinforcement	1
PM4	2011	Unit "D" Truss No. 8 Reinforcement Details	1
General (All)	2012	Drilling Deck Infill Weld Details	0

Modifications, Brown & Root Drawings : CDPI-SS-

Module	Drawing No.	Drawing Title	Revision no.
PM3	201	Elev. East Side North Face, Module PM2 MPX-DPI Conversion	0
PM3	202	Elev. West Side North Face, Module PM3 MPX-DPI Conversion	0
PM3	203	Detail Sections Gas Wall North, Module PM3 MPX-DPI, Conversion	0
PM3	204	Detail Sections Gas Wall North, Module PM3 MPX-DPI, Conversion	0
PM3	231	Mod's to PM3 Cellar Deck, MPX- DPI Conversion	A
PM3	269	See Fasteners for Equipm. in PM3 CDPI Conversion	0
PM3	270	See Fasteners for Equipm. in PM3 CDPI Conversion	0

1.4.3. Fabrication.

The modules have been fabricated by UIE, St.Wandrille, France, under the supervision of Det norske Veritas and have been found acceptable and in accordance with the relevant specifications.

Modifications to suit CDPl instead of DPl have been carried out at UIE, Le Havre, under the supervision of Det norske Veritas. This work has been found acceptable and in accordance with the relevant specifications.

2. SYSTEMS AND EQUIPMENT

2.1. Piping.

2.1.1 Piping Material Specification SFTL-H-102 (For Lummus designed systems).

2.1.2. Piping Material Specification CDP1-H-102 (For Brown & Root designed system).

General comment : As hook up work is still proceeding at time of writing, no final approval of fabrication and testing can be given at this point of time.

2.2. Flowsheets.

Brown & Root Drawings: B-EN-PP-127 Sea Water Flow Diagram
 B-EN-PP-128 Compressed Air-LP-Flow Diagram
 B-EN-PP-131 Gas Oil - Flow Diagram
 B-EN-PP-132 Compressed Air-LP-Flow diagram
 B-EN-PP-135 Soft Water Flow Diagram
 B-EN-PP-136 Slops Line-Flow Diagram
 B-EN-PP-138 Sea Water - Flow Diagram
 B-EN-PP-150 Jet Fuel System - Flow Diagram

Lummus Drawings : EF-7045-00-5 Process Piping and Instrument Flow Diagram
 EF-7045-00-21 Flare System
 EF-7045-00-15 Utilities Flow Diagram
 EF-7045-400-A Engineering Symbols and Explanation for Flow Diagrams (for information only)
 EF-7045-00-5 Process Piping and Instruments Flow Diagram - Scrubber Detail.

General comment : Documentation for pressure safety valves and their system have at time of writing not been received by Envt. Authorities to be approved by Govt.

2.3. Pressure Vessels.

<u>Item Designation</u>	<u>No. of</u>	<u>Service</u>	<u>Manufacturer</u>
80-1007-1166	1	Air Receiver	Kirkdean
80-1007-1052	1	- " -	S.T.E.R.I.
80-1007-1037	1	- " -	Burbon Corblin
P.A.100 A & B	2	Scraper Traps	Herfilco
P.A.101	1	- " -	- " -
P.A.102	1	- " -	- " -
FA 101 A to Z	24	Scrubber Desanders	Perry Equipment
FA 103 A & B	2	Compressor Air Tanks	Burton Corblin
FA 104	1	Startup Separator	Lozai-Basse
FA 105 A & B	2	Air Receiver	Burton Corblin
FA 111	1	Soft Water Receiver	Painboef
FA 115 A & B	2	Liquide Separator	Lozain-Basse
HA 115 A & B	2	Methanol Gas Contactors	Lozain-Basse

2.4. Lifting Appliances

2.4.1. One Bucyrus Erie MK-60 Crane.

Crane Serial No. 135777

Pedestal Adapter No. 25

The crane will be subject to a thorough examination before a Certificate of Fitness is issued.

2.4.2. Other lifting appliances remain to be tested. *Nme*2.5. Electrical2.5.1. Specifications from Consip Entreprise.

2.5.1.1. Electrical general specification.

2.5.1.2. Electrical specification, App. A - Navigational aids.

2.5.1.3. Electrical specification, App. B - 380V switchgear and MCC.

2.5.1.4. Electrical specification, App. C - H.V. cable.

2.5.1.5. Electrical specification, App. D - Lighting fixtures.

2.5.1.6. Electrical specification, App. E - Power transformers.

2.5.1.7. Electrical specification, App. G - Direct Current 48V.

2.5.1.8. Electrical specification, App. H - Control-board for the electrical utilities.

2.5.2. Drawings from Societe Francaise des Techniques Lumineuses.

2.5.2.1. AF-7045-00-55-1 Cable Schedule - Control and Power

2.5.2.2. DF-7045-00-66-1 Outside lighting - Lighting fitting location

2.5.2.3. BF-7045-04-68-2 Lighting and plug Normal/Emergency
Module 4-function diagram.

2.5.2.4. EF-7045-04-67-2 Module 4-Living Quarters - Lighting drawing.

2.5.2.5. FF-7045-00-1053-1 Distribution diagram - Direct current 48 V.

2.5.2.6. EF-7045-04-57A-1 Module 4 - Electrical equipment

2.5.2.7. DF-7045-04-57B-1 Module 4 - Electrical room - Cable crossing
project.

2.5.2.8. DF-7045-04-1056-1 Electrical room-Switchboard equipment 48V.

2.5.2.9. BF-7045-00-1055-1 Single wire emergency* power supply 48V.

2.5.2.10. AF-7045-00-1051-1 STC Platform-Grounding details

2.5.2.11. F-7045-00-54C-1 Skeleton diagram sequence.

2.5.2.12. DF-7045-01-01-1 Module 4 - Cable Wages.

2.5.2.13. DF-7045-04-603-1 Crossing Cable - Fireproof.

- 2.5.2.14. DF-7045-00-69-1 Beaconage definitive equipment.
- 2.5.2.15. F-7045-00-61A-1 Alarm skeleton diagram for one of three pumps GA-110 A, B and S.
- 2.5.2.16. 177291-1 Schematic diagram for contactor starters DB 25 A - EB 50 A.
- 2.5.2.17. 177291-2 Dr. for FC 80 A - CG 125 A.
- 2.5.2.18. 177291-3 Dr. for circuit breakers N 100 "MG". Manual operating handle.
- 2.5.3. Specifications from Brown & Root (U.K.) Ltd.
- 2.5.3.1. Spec. No. MPX/DP1-P-3 A.C. induction motors.
- 2.5.3.2. Spec. No. CDP1-EE-508 App. F-Batteries and chargers.
- 2.5.3.3. Spec. CDP1-EE-503 App. B-380V Switchgear and MCC
- 2.5.3.4. Spec. CDP1-EE-506 Electrical general specification.
- 2.5.3.5. Spec. No. MPX/DP1-A-003 General Fabrication Specification.
Section G-4.0 Electrical
Section G-5.0 Instrumentation
- 2.5.3.6. Spec. CDP1-EE-504 Air duct heaters
- 2.5.3.7. Spec. CDP1-EE-500 App. E - Power Transformers
- 2.5.3.8. Spec. CDP1-EE-505 App. E - H.V. Cubick
- 2.5.3.9. Spec. MPX/DP1-P-5 Electrical Equipment.
- 2.5.3.10. Method of inspection and safe provisions for the drilling operation, tank designated CDP1.

- 2.5.4. Drawings from Brown & Root (U.K.) Ltd.
- 2.5.4.1. B.EN.EE.117 Overall One Line Diagram (Added System).
- 2.5.4.2. B.EN.EE.118 One Line Diagram DP1.MCC.AB Modification.
- 2.5.4.3. B.EN.EE.110 Distribution Diagram, Direct Current 48 V.
- 2.5.4.4. B.EN.EE.120 Distribution Diagram, Direct Current 48V, Modification DP1.
- 2.5.4.5. B.EN.EE.125 Module 1, BR1, BR2 and Platform One Line Diagram Lighting Normal.
- 2.5.4.6. EN-SK-142 Proposed Additional Generator CDP1.
- 2.5.4.7. A1-MPK-DP1-P7101 through P7118 Grounding.
- 2.5.4.8. A1-MPX-DP1-P7125 through P7151 Cathodic Protection.
- 2.5.4.9. CDP1.EE.181 Transf. incoming MCC/B.
- 2.5.4.10. CDP1-EE-180 Diesel Engine incoming MCC/A.
- 2.5.4.11. B.EN.EE.152 Switchboard Listing 1/7.
- 2.5.4.12. CDP1.EE.162 Cable ways - changes to Module PM2.
- 2.5.4.13. B.EN.EE.080 Bill of Material 1/13.
- 2.5.4.14. B.EN.EE.079 Mounting principle fastening detail-grounding.
- 2.5.4.15. CDP1.EE.078 Cable tray details.
- 2.5.4.16. CDP1.EE.157 Cable tray changes to PM3 elevation.
- 2.5.4.17. CDP1.EE.166 Cable tray changes to PM3 plan view.
- 2.5.4.18. CDP1-EE-090 Module 1 Cable tray changes in compressor room.

2.5.4.19. CDP1-EE-148	Cable tray & grounding between MP3 & BR2.
2.5.4.20. CDP1-EE-147	Cable tray & grounding between MP3 & BR1.
2.5.4.21. CDP1-EE-146	Cable tray & grounding between PM3 & BR1 Plan view.
2.5.4.22. CDP1-EE-141	PM4 Changes Transformer Room.
2.5.4.23. EN-SK-141	Modifications to MCC in Module MP4.
2.5.4.24. B-EN-EE-112	Transformer Incoming MCC/B-MPX DP1.
2.5.4.25. CDP1-EE-101	Support frame of 380V Switchboards in BR1-PM4.
2.5.4.26. CDP1-EE-138	MCC A & B - Wiring Diagram 118 sheets.
2.5.4.27. CDP1-EE-073	Penetration Details 48 sheets.
2.5.4.28. CDP1-EE-165	Cable Tray Content BR1 & PM4 1/12.
2.5.4.29. CDP1-EE-074	Penetration Details 20 sheets.
2.5.4.30. CDP1-EE-108	Penetration Details 51 sheets.
2.5.4.31. CDP1-EE-90	Location of "MCT" penetration plates and cable tray content sections module PM4.
2.5.4.32. CDP1-EE-107	Power cable lists.
2.5.4.33. CDP1-EE-110	Control cable lists.
2.5.4.34. CDP1-EE-115	Cable schedule control and power modif.DP1.
2.5.4.35. CDP1-EE-120	Overall electrical system outline.
2.5.4.36. CDP1-EE-127	Equipment layout BR1.

2.6. Hazardous Area Classification.

Brown & Root Drawing : B-EN-FS-005

Area Classification

4 sheets

Approved except as noted for Saipem
Drilling Modules.

2.7. Escape Plan Including Emergency Lights.

Brown & Root Drawings : CDP1-FS-009 through -013.

Fire and Safety Equipment Layout.

General comment : Emergency lights remain to be tested. ✓

2.8. Emergency Shut Down System.

2.8.1. Brown & Root Drawing : CDP1-II-100 Drilling Platform CDP1
Shut-Down & Alarm System Matrix Diagram.

2.8.2. Comment : A revised shut down logic has been required to be
prepared. The revised logic will be subject to approval. ✓

General comment : System remains to be tested. ✓

2.9. Living Accommodation.

Brown & Root Drawings : CDP1-SK-146 Plan of First Level
Module PM4.
CDP1-SK-147 Plan of Second Level
Module PM4.
CDP1-SK-149 PM4 Wall Details

CDPl-SK-150 PM4 Wall Details
CDPl-SK-151 Section Through Module PM4
CDPl-SK-152 Details of Floors and
Ceilings in Module PM4
CDPl-SK-145 Details of Firewalls
on Modules PM4, BR1 and BR2.
CDPl-SK-144 Detail on Firewall on
Module PM4.


2.10. Firewalls (Outside Accommodation).

Brown & Root Drawing : CDPl-AA-020 Typical Sections Through
Wall, Roof and Floor on BR1 and BR2.
CDPl-AA-038 Module BR1- Plan Insulatio
Walls. CDPl-Platform.
CDPl-AA-039 Module BR2 - Plan Insulatio
Walls, CDPl-Platform.

2.11. Operations Manual.

The operations manual is still in the process of being
assembled.

Remains to be approved.



B. SAIPEN DRILLING MODULES AND EQUIPMENT

0. LIST OF SAIPEN MODULES

LIST OF SAIPEN MODULES			DnV			
Designation	Name	Yard	Survey Station		Remarks	
1	Derrick and substructure	Unknown	None		These are old modules, previously used in the Adriatic Sea. See text under B 1.3	
3	Mud pumps	Unknown	None			
4	Generators	Unknown	None			
6	Living Quarters	Unknown	None			
2A	Mud	Saipem, Ravenna	DnV, Genova		New modules	
2B	Mud	" "	" "	" "	" "	
5A	Engine room	" "	" "	" "	" "	
5B	Mud	" "	" "	" "	" "	

1. STRUCTURAL, DRILLING PACKAGES No.s 1, 2A, 2B, 3, 4, 5A, 5B AND 6

1.1. Specifications and Design Reports

The following design reports by Saipem (unless otherwise noted) have been reviewed and found acceptable

- Package no. 1 - Derrick with Substructure

a) Engineering Report: ER 4-74

Saipem-Modification Skid base # 60637

cc/90800. Dated February 4, 1974

by Lee C. Moore Corporation

b) Engineering Report : ER54-75

Saipem-147' Derrick, Serial # -1578-20

cc/83220, Dated November 14, 1975

by Lee C. Moore Corporation

c) Calculation Note:

Saipem -147' Derrick, Serial # -1578-20

Lee C. Moore c.c.: 83220. Dated Nov. 13, 1975

by Saipem

d) Calculation Note:

Rig EMSTO C-3
Drill Platform. Dated Dec. 1, 1975
by Saipem

e) Calculation Note:

Elf-Norge DP-1 Platform.
Rig EMSCO C-3. Dated Dec. 20 - 75
by Saipem

- Package No. 2A - Mud

a) Calculation Note:

Package 2A. Not dated
by Saipem

b) Calculation Note:

Package 2A. Not dated
by Saipem

c) Calculation Note:

Unit Marine Crane-Model 500-2A. Not dated
by Saipem.

- Package No. 2B - Mud

a) Calculation Note:

Package 2B. Not dated
by Saipem

b) Calculation Note:

Crane NAT OS-435-2B. Not dated
by Saipem.

- Package No. 3 - Mud Pumps

Calculation Note No. 150900 :

Frigg Field - Package No. 3

Strength Analysis. Not dated

by Saipem

- Package No. 4

Calculation Note. no. 150900:

Frigg Field - Package No. 4
Strength Analysis. Not dated
by Saipem

- Package No. 5A. Engine Room

Calculation Note:

Package No. 5A. Not dated
by Saipem

- Package No. 5B Mud

a) Calculation Note.

Package No. 5B. Not dated
by Saipem

b) Calculation Note:

Package 5B. Not dated
by Saipem

- Package No. 6 - Quarters and Helideck

Calculation Note:

Modules of Accommodation for Platform Off-shore
Calculation of existing Part and New Heliport.
Not dated
by Dall'Asta e Gadda

1.2. Drawings

The following drawings have been received and found acceptable.

Package No.	Drawing No.	Drawing Title	Revision No.
1	KAL238C	Crown Block Shave Guide For Top # 5382/6	2
	JA1578	147' to "Angle Leg" "K Type" Derrick-30'-0" Base-7' 11 3/8" Top with 86.8 Knot Wind Capacity	14

Package No.	Drawing No.	Drawing Title	Revision No.
4	J209b-3	Studio di Massima Package No. 3- 12x21x5.5m Package No. 4- 10x21x5.5m	1
	J209b-21	Assieme e Particolari Struttura Box Sala Motori	3
	J209b-25	Particolari Struttura Box Sala Motori	1
	J209b-28	Particolari Struttura Box & Sala Motori	2
	J209b-39	Parcotubi Copertura Box Sala Motori	3
	J209b-55	Box Sala Motori-Copertura Pareti e Pavi Montazione in Grigliato	2
	J209b-59	Box Sala Motori & Parco Tubi Assieme	1
	J211b-38	Box Sala Motori & Pompe Modifica Golfari di Sollev.	1
	J211b-45	Package 5A-Piante	1
5A	J211b-46	Package 5A-Elevazioni	1
5B	J211b-47	Package 5B-Piante	1
	J211b-48	Package 5B-Elevazioni	0
6	J209b-103	Progetto di Sistemazione Alloggi in Box Da mt 21.24 x 8.65 Sistemati Su 4 Ponti (N.52 Posti letto) Soluzione "C"	0

Package No.	Drawing No.	Drawing Title	Revision No.
2A	J211b-41	Package 2A-Piante	0
	J211b-42	Package 2A-Elevazioni	0
	J211b-77	Adattamento Sostegno Gru da 16 Ton-Package 2A	0
	J209b-107	Colonna Sostegno Gru Ubicazione e Particolari	2
2B	J211b-43	Package 2B-Piante	0
	J211b-44	Package 2B-Elevazioni	0
	J211b-52	Colonna Sostegno Gru Package 2B	2
3	J209b-3	Studio di Massima Package No. 3-12x21x5.5m Package No. 4-10x21x5.5m	1
	J209b-5	Assieme e Particolari Struttura Box Sala Pompe & Silos	3
	J209b-6	Particolari Struttura Box Sala Pompe & Silos	1
	J209b-7	Particolari Struttura Box Sala Pompe & Silos	1
	J209b-14	Parcotubi Copertura Box Sala Pompe & Silos	2
	J209b-45	Package da 12x21x5.5m Piante Distribuzione Carichi e Studio di alcuni Travi	0
	J209b-58	Box Sala Pompe Silos & Parco Tubi-assieme	0
	J211b-38	Box Sala Motori e Pompe Modifica Golfari di Sollev.	1

Package No.	Drawing No.	Drawing Title	Revision No.
	J211b-26	Struttura Eliporto Piante e Sezioni	0
	J211b-27	Sistemazione Pannelli Rete di Protezione Ponte Elicotteri	0
	J211b-28	Sistemazione Pannelli Rete di Protezione Ponte Elicottero	
	J211b-29	Modifica Scala Acc. Elipor. e Relativi Pianerottoli	0
	J211b-30	Impianto Iuci Ponte Elicotteri	0

1.3. Fabrication

The modules have been fabricated in Ravenna by Saipem

The materials for these modules have been made to the UNI standard and not to the standards/specifications mentioned in item 1. above.

The modules no. 1, 3, 4 and 6 are "old" structures built in 1968 and used in the Adriatic sea and have not been fabricated under the supervision of Det norske Veritas. These modules have, however, been subject to inspection and the material qualities have been spot checked by titring samples from the existing structures. The remaining modules as well as modifications to the "old" packages have been carried out under the supervision of Det norske Veritas and found acceptable.

1.4. Limitations

The derrick with substructure and shid beams is accepted for maximum loads as follows:

- Hook load/Rotary table load 350 t and
- Set back load 100 t

This have been required entered in the operations manual. ✓

2. SYSTEMS AND EQUIPMENT

Drawing numbers used are according to Saipem Operation Manual (May 1976) except where specifically noted.

2.1. Flowsheets

- Drawing 2.01. Mud High Pressure Flow Diagram
- 2.03. Mud Low Pressure Flow Diagram
- 2.05. Pulverulents Flow Diagram
- 2.07. Compressed Air Flow Diagram
- 2.09. Gasoil Flow Diagram
- 2.11. Potable Water Flow Diagram
- 2.13. Industrial Water Flow Diagram
- 2.15. Sea Water Flow Diagram
- 2.19. Steam Water Flow Diagram
- 2.20. Oil System Flow Diagram

General comment : Documentation for pressure safety relief valves have at time of writing not been received by DNV. Remaining to be approved ✓

2.2. Piping.

Piping project specification	no. J.211b.111
Piping welding spec.	w-1-P
Piping welding spec.	w-2-P
Piping welding spec.	w-3-P

2.3. Pressure Vessels

<u>Service</u>	<u>No. of</u>	<u>Manufacturer</u>	<u>Remarks</u>
Air Receiver	2	Atlas Copco	18ata/1500 1
Air Receiver	1	Atlas Copco	18ata/300 1
Air Receiver	3	Ingersoll	17ata/1500 1
Hydrophor-Drinkable Water	1	Marelli	6ata/1000 1
Hydrophor-Sea Water	1	Marelli	6ata/1000 1
Cement Silos	6		
Mud Silos	4		

2.4. Lifting Appliances2.4.1. National OS-435 Pedestal Crane

Serial No. 147

ABS report no. 74-BT4473

Pedestal adapter, ABS report no. 75-BT5216-583.

Load test and through examination must be carried out before Certificate of Fitness is issued.

2.4.2. Unit Mariner Crane

Model 500

Load test and through examination must be carried out before Certificate of Fitness is issued.

2.4.3. Other lifting appliances remain to be tested.

- 2.5. Electrical
- 2.5.1. Drawings
- 2.5.1.1. No. Archive 13058 460-220 V 60 Hz Power A.C.main
Control panel
- 2.5.1.2. Section 440 V and 220 v.
Power analysis.
- 2.5.1.3. Power flexible cable supplier
G.E. D.C. power
- 2.5.1.4. No. Archive 13056 Electrical layout
- 2.5.1.5. " " 13057 Light plant
- 2.5.1.6. " " 13059 Emergency panel 460 V 60 Hz
- 2.5.1.7. " 41B555975 Schematic Diagram oil well drillin.
General Electric (D.C. main switchboard)

2.6. Hazardous Area Classification

Drawing 2.21 Area Classification

To be revised according to DnV telex no.
90642 of 14.9.76. Modules 2a, 2b and
5b to be reclassified as division one.

2.7. Escape Plan Including Emergency Lights

Drawing 2.32. Fire and Safety Equipment, Four Sheets

General comment: Emergency lights remains to be tested. ✱

2.8. Emergency Shut-down System

Drawing 2.23. Schematic Engines Shutdown System

Brown & Root Drawing: GDF1-II-100 Drilling Platform
GDF1 Shutdown & Alarm System
Matrix Diagram

See DnV Comment to EIE Modules
Shutdown system, item A 28.2. ✱

General comment: Emergency lights remains to be tested. ✱

2.9. Living Accommodation

Drawing: 2.35 Lodgin Quarters, Layout

Saipem Drawings: Dis.J211b-135	Lodgin Quarter Main Deck
Dis.J211b-136	Lodgin Quarter First Deck
Dis.J211b-137	Lodging Quarter Second Deck
Dis.J211b-138	Lodging Quarter Third Deck

Saipem Operation Manual item 5.39.

Kaefer Isoliertechnik drawings :

745-2.3904 Feuerschutzisalisierung A-60 Küche

745-4.3905 Ausführung d. Isolierung

The Saipem Living quarter is not in accordance with the regulations as regards structural fireprotection. This was discussed with Department of Energy representatives on 7.11.1974. An agreement was reached allowing Saipem to install the living quarter on the CDPl platform provided certain modifications were carried out. The agreed modifications have been carried out to the satisfaction of DnV.

2.10. Ventilation

Drawing: 2.26 Force Vented Flow Diagram
 2.29 D.C. Motors Ventilation Flow Diagram
 2.29a D.C. Motor Ventilation Axonometric
 2.30 Module 6 Living Quarter
 Module 5A Additional Living Quarter
 Conditioned System Flow Diagram
 2.31 Conditioning System Axonometric

Conditioned system for living and ventilation system
 requiring to be tested.

2.1.1. Helicopter Deck Arrangement

Saipem Drawing: Dis.J 211b-28 Sistemazione Pannelli
Rete Di Protezione Ponte Elicottero

Saipem Drawing: Dis.J 211b-118 Obstruction Lights

Saipem Drawing: Dis.J 211b-115 Danger's Classification

2.12. Operations Manual

Approved except as commented in DnV letter of
November 5th, 1976.

10.11.1976
K&R/Tilag/Alf/PKGa/Nils/IMA/SK

APPENDIX III

SECONDARY STRUCTURE, FROM LLOYDS REPORT CONSTRUCTION
OF THE PLATFORM (2)

3.2 Secondary Structure

3.2.1 Main Deck Columns

These were supplied by Messrs. Steri, Ennery, France, on C.G. Doris Order Nos. 74/1239, 75/229, 75/230 and 75/338 and are covered by Lloyd's Saarbrücken Surveyors Certificate No. SAR 400934.

3.2.2 Precast Concrete Deck Beams

The precast concrete deck beams were constructed in a precasting yard adjacent to the quay in Andalsnes. The inspection and quality control were covered by the Society's Surveyors engaged on the construction of the platform.

3.2.3 Seal Caissons - 6 off

These were supplied by S.A. Sorensm, Moulton par Caen, on C.G. Doris Order No. 74/536 and are covered by Le Havre Surveyors Certificate No. 400231.

After replacement of the dished ends, which had been removed at site to facilitate access, the Caissons were hydraulically tested to 12 bars with satisfactory results.

3.2.4 Conductor Guide Frames

Level A

Guide Frames were manufactured on site from ST37 steel supplied by Messrs. G. Aspelin, Trondheim, on Brown & Root Order No. 13.360. Welding was carried out by suitably qualified welders.

Levels B and C

Guide Frames were manufactured at Messrs. Steri, on C.G. Doris Order No. 75/644, and are covered by Lloyd's Nancy Certificate No. NCY 500094.

The corbels were manufactured on site from STS2.3N material supplied by Messrs. Steri, on C.G. Doris Order Nos. 75/843 and 75/1005, which is covered by manufacturer's certificates. Welding and assembly was done by Messrs. Eumech, using suitably qualified welders and procedures. All welds were magnetically crack detected and in addition to the insitu welds to the base plates incorporated in the structure were subject to 100 % ultrasonic examination with satisfactory results.

Levels D and E

Guide Frames were manufactured at Messrs. Steri, on C.G. Doris No. 75/644 and are covered by Lloyd's Nancy Certificate No. NCY 500094.

Corbels were manufactured on site by Messrs. Eumech from STS2.3N material supplied by Messrs. Steri on C.G. Doris Order Nos. 75/843 and 75/1005, which is covered by manufacturers certificates.

Assembly and welding was done on site by Messrs. Eumech, using suitably qualified procedures and welders. All welds were magnetically crack detected and in addition the full penetration filled welds on to the vertical base plates were subject to 100 % ultrasonic examination with satisfactory results.

3.2.5

Conductor Guide Pipes

The 36" dia. guide pipes were made by Le Tube Spirale on C.G. Doris Order No. 75/231 and are covered by manufacturers certificates.

3.2.7 Towage Links

These were supplied by Messrs. Societe Francaise des Acieries de Blanc - Misseron on C.G. Doris Order No. 74/804 and are covered by Lloyd's Valenciennes certificate No. VLN 500001.

3.2.8 Platforms, Ladders, etc. in Central Shaft

These were manufactured by Messrs. Seagull Manufacturing Co. Ltd. Lowestoft on Total Oil Marine Order No. 78-5701-11058 and are covered by Lloyd's Ipswich certificate No. IPS 401900.

3.2.9 Boat Landings

These were manufactured by Messrs. APMC, Carpiquet, on C.G. Doris Order No. 75/0643 and are covered by Lloyd's Le Havre certificate No. 500187.

3.2.10 Access Stairways

These were manufactured by Messrs. APMC, Carpiquet, on C.G. Doris Order No. 75/927 and 75/997 and are covered by Lloyd's Le Havre certificate No. 500173.

3.2.11 Main Deck Panels

These were manufactured by Messrs. APMC, Carpiquet, on C.G. Doris Order No. 75/780 and are covered by Lloyd's Le Havre certificate No. 500137.

3.2.12 KM 60 Pedestal Cranes - 2 off

The base structures for the pedestals of these two cranes were supplied by M.A.N. on Brown & Root Order No. 11094 and are covered by Lloyd's Mannheim certificate No. MHM501126/2.

3.2.13

External Ladders and Walkways

Ladders and walkways for divers access to exterior of seal caissons were manufactured by Messrs. Eumech, Great Yarmouth, and are covered by Lloyd's Ipswich certificate No. IPS 401109. Welding to place at site was carried out using approved procedures and qualified welders. The pad eyes were manufactured by Eumech, Great Yarmouth, and are covered by Lloyd's Ipswich certificate No. IPS 401109. Further welding was carried out at Messrs. Bolsønes Verft, Molde, by qualified welders using approved procedures and spot checks by ultrasonic and magnetic crack detection were carried out on 20 % of the welds with satisfactory results.

3.2.14

Skid Beams

These were manufactured by Messrs. APMC, Carpiquet, on C.G. Doris Order No. 75/0973 and are covered by Lloyd's Le Havre certificate No. 500173.

APPENDIX IV

CONCRETE COMPRESSIVE STRENGTH

Concrete Quality Control Summary

NOTE BY
NORTH TEXAS
PACIFIC RAILROAD

* 15 on cubes
{3} 3 days
{7} 7 days

Concrete Quality Control Summary

TEST NO.	DATE	LOCATION / MEMBER	CURE	WATER-CEMENT RATIO	TEST TYPE	TEST RESULTS	STRENGTH	STRENGTH	STRENGTH	COMPREHENSIVE STRENGTH				
										STRENGTH				
										1 DAY	7 DAYS	14 DAYS	28 DAYS	90 DAYS
F 37	1/6	Lower slab, Part 2	400	0.30	4 LP 3 R	8	2.0	17	10	374	479	429	361(0)	429
F 38	7/6	"	400	0.40	"	10	2.2	"	8	"	"	"	349	415
F 39	8/6	Fundament crane	400	0.40	"	8	"	15	14	346	414	480	314	376
F 40	7/6	Lower slab, Part 3	450	0.40	6 LP 3 R	11	2.0	27	26	"	"	"	371	439
F 41	"	"	400	0.30	"	13	2.7	20	22	374	396	511	349	422
F 42	5/6	"	"	0.40	"	6	2.2	23	21	"	"	"	372	411
F 43	"	"	"	0.30	"	10	2.2	20	20	"	"	"	369	429
F 44	"	"	"	0.39	"	9	2.2	21	25	410	499	502	348	413
F 45	"	"	"	0.40	6 LP 6 R	13	2.2	26	27	"	"	"	369	404
F 46	"	"	"	0.39	6 LP 3 R	9	1.9	26	23	417	474	533	369	422
F 47	"	"	"	0.39	"	12	2.3	10	17	337	400	478	358	436
F 48	9/6	"	"	0.40	"	7	2.2	23	13	"	"	"	353	409
F 49	"	"	"	0.39	"	8	2.2	17	22	432	446	528	361	430
F 50	"	"	"	0.39	"	11	2.1	24	21	"	"	"	374	426
F 51	9/6	"	"	0.39	"	11	2.5	24	23	459	487	535	373	419
F 52	"	"	"	0.38	"	10	2.2	23	24	"	420	502	343	410
F 53	"	"	"	0.39	"	11	2.3	19	16	356	409	488	353	399
F 54	10/6	"	"	0.40	"	8	2.5	20	15	"	"	"	348	424
F 55	"	"	"	0.39	"	10	2.4	20	14	378	479	515	354	411
F 56	"	"	"	0.39	"	9	2.1	19	15	362	403	513	349	428
F 57	"	Breakwater wall, Deck B - C	"	0.30	4 LP 3 R	5	2.0	21	20	"	"	"	342	415
F 58	"	Fundament crane	"	0.40	"	15	2.1	21	20	"	402	499	"	"
F 59	14/6	Breakwater wall, A-B	"	0.40	6 LP 1.5 R	7	2	21	21	"	"	"	351	409
F 60	5/6	Breakwater wall, 4-5	"	0.42	"	9	2.3	16	13	"	"	"	329	403
F 61	10/6	Lower slab, Part 4	"	0.40	"	15	2	16	10	"	"	"	350	424
F 62	"	"	"	0.40	"	12	1.9	17	12	329	473	549	369(0)	425
F 63	"	"	"	0.40	"	11	1.9	19	16	"	"	"	358	438
F 64	"	"	"	0.39	"	9	2.3	18	15	327	473	549	361(0)	437
F 65	"	"	"	0.38	"	10	2.5	20	9	"	"	"	363	424
F 66	7/6	"	"	0.38	"	10	2.4	19	7	433	501	556	368	452
F 67	"	"	"	0.39	"	10	2.2	19	9	"	"	"	335	425
F 68	"	"	"	0.39	"	9	1.4	20	17	426	485	597	369(0)	434
F 69	"	"	"	0.39	"	9	1.8	21	17	"	"	"	360	451
F 70	"	"	"	0.39	"	10	1.8	20	15	417	463	573	360	439
F 71	"	"	"	0.38	"	10	2	19	11	364	437	524	371	440
F 72	10/6	Breakwater wall, E-F	"	0.39	"	11	2.3	18	13	"	"	"	364	432
Mean values										Mean values - compressive strength				
Standard deviation										Standard deviation				
Notes: slab										Notes: slab				
Part 1										Part 1				
Part 2										Part 2				
Part 3										Part 3				
Part 4										Part 4				

NOTES

ROCK TENSILE
EIGENKONTROLLE

Draw No 13135-10 Date:

* 15 ea cubes
(3) 7 days
(7) 7 days

F 52 concrete Batch = R, 10% concentration

Concrete Quality Control Summary

TEST NO	DATE	STRUCTURAL MEMBER	TEST RESULTS								COMPARISON WITH DESIGN					
			TEST NO	W/C	TEST RESULTS	TEST NO	W/C	TEST RESULTS	TEST NO	W/C	TEST RESULTS	TEST NO	W/C	TEST RESULTS	TEST NO	W/C
F 73	24/7	24" x 36" x 48" (1.25 m)	400	0.39	6 LP 1.5 R	17	1.8	16	10	-	-	-	400	491		
F 74	"	" 1.50 m	400	0.39	6 LP 2 R	6	1.9	20	19	402	500	565	353	475		
F 75	"	" 1.00 m	460	0.39	"	7	2.2	20	20	-	-	-	378	467		
F 76	"	" 2 m	"	"	"	8	2.1	22	18	452	507	566	365	463		
F 77	"	" 2.10 m	"	0.30	5 LP 2 R	9	2	21	13	-	-	-	347	466		
F 78	25/7	" 2.30 m	"	0.39	"	10	2.2	19	11	425	478	566	407	491		
F 79	"	" 2.50 m	"	"	"	9	1.9	20	11	-	-	-	349	456		
F 80	"	" 2.60 m	"	0.37	"	6	1.8	20	16	435	514	578	362	465		
F 81	"	" 2.80 m	"	"	6 LP 2 R	7	1.6	22	17	-	-	-	407	458		
F 82	"	" 3.10 m	"	0.39	"	9	2.1	21	16	477	540	626	405	496		
F 83	"	" 3.10 m	"	"	6 LP 2.5 R	9	2	22	14	-	-	-	395	475		
F 84	26/7	" 3.30 m	"	"	6 LP 2 R	10	2.1	20	10	411	484	583	402	494		
F 85	"	" 3.50 m	"	"	5 LP 2 R	9	1.9	15	10	-	-	-	397	482		
F 86	"	" 3.65 m	"	0.39	"	6	1.8	20	15	432	545	635	393	496		
F 87	"	" 3.90 m	"	0.40	"	6	2	21	16	397	455	536 491	380	478		
F 88	"	" 4.10 m	"	"	"	13	2.2	18	13	370	432	508	379	427		
F 89	"	" 4.25 m	"	"	"	11	2	20	10	-	-	-	378	453		
F 90	27/7	" 4.45 m	"	0.39	"	10	1.8	20	10	417	482	555	349	452		
F 91	"	" 4.60 m	"	0.40	"	11	2	20	10	-	-	-	364	446		
F 92	"	" 4.80 m	480	0.39	"	10	1.9	16	15	420	468	547	368	447		
F 93	"	" 5.00 m	"	0.30	"	9	2	18	10	-	-	-	400	465		
F 94	"	" 5.10 m	"	0.36	"	9	2	16	10	400	453	543	367	443		
F 95	"	" 5.35 m	"	0.30	5 LP 1.5 R	12	2	18	9	-	-	-	356	457		
F 96	28/7	" 5.60 m	"	0.38	"	8	1.9	18	9	372	462	571	383	442		
F 97	"	" 5.85 m	"	0.38	"	9	1.9	20	8	-	-	-	380	447		
F 98	"	" 6.10 m	"	0.37	"	5	1.5	20	12	342	479	590	334	476		
F 99	"	" 6.20 m	460	0.40	"	8	2.2	19	14	-	-	-	374	449		
F 100	"	" 6.50 m	"	0.38	"	10	2	20	13	325	475	543	346	406		
F 101	"	" 6.75 m	"	0.38	"	6	2.1	20	10	-	-	-	363	459		
F 102	29/7	" 7.00 m	"	0.38	"	5	2	19	10	433	472	594	393	476		
F 103	"	" 7.25 m	"	"	"	6	2.1	20	10	-	-	-	375	464		
F 104	"	" 7.50 m	"	0.39	"	11	1.9	19	12	419	463	544	379	428		
F 105	"	" 7.80 m	480	0.37	4 LP 1.5 R	9	1.8	22	13	-	-	-	346	442		
F 106	"	" 8.05 m	"	0.38	"	9	2.2	20	9	410	469	571	381	466		
F 107	30/7	" 8.30 m	"	"	"	7	2	19	10	-	-	-	360	417		
F 108	"	" 8.55 m	"	"	"	10	2.1	20	10	412	449	541	379	432		
F 109	"	" 8.90 m	"	0.37	5 LP 1.5 R	9	1.8	20	13	-	-	-	371	430		
F 110	"	" 9.15 m	460	0.38	4 LP 1.5 R	6	2	22	17	432	508	585	392	449		
F 111	"	" 9.35 m	"	0.39	"	5	2.1	22	16	-	-	-	367	431		
F 112	"	" 9.55 m	"	0.38	"	6	2	21	13	392	469	534	378	432		
F 113	31/7	" 9.80 m	"	0.40	"	6	2.7	20	11	-	-	-	379	430		
F 114	"	" 10.00 m	"	"	"	8	2	19	10	394	449	532	367	429		
F 115	"	" 10.25 m	"	0.39	"	8	2	21	19	-	-	-	363	420		
F 116	"	" 10.45 m	"	"	"	9	1.8	21	15	397	493	545	367	423		
F 117	"	" 10.65 m	"	"	"	"	2.1	22	15	-	-	-	354	423		
F 118	"	" 11.00 m	"	"	"	6	2	19	13	414	425	579	393	415		
F 119	1/8	" 11.25 m	"	0.40	"	10	2.1	19	10	-	-	-	366	427		
F 120	"	" 11.55 m	"	"	"	7	2	19	9	337	447	501	314	413		

NOTES

NORSK TEKNISK
BYGGKONTROLLAS

Drwg No 13133-10 Date:

* 15 cm
Y 210 does not exist

Concrete Quality Control Summary

Report No.	Date	Project Name	Cement Weight	W/C	Air Content (%)	Temperature (°C)	ASTM C150	ASTM C150	ASTM C150	Compressive Strength Report					
										f _{ci}	f _{cd}	f _{ed}	f _{td}	f _{bd}	
P 125	12/4	Detention Basin - Form 11.75 m	400	0.39	4 LP 1.5 R	9	1.1	21	17	-	-	-	360	418	
P 126	12/8		-	-	-	6	2	13	17	414	486	551	369	417	
P 127	-		-	0.40	-	7	2	21	16	-	-	-	383	437	
P 128	-		-	-	-	6	2	21	11	390	440	514	339	423	
P 129	-		-	-	-	7	2	21	12	-	-	516	392	420	
P 130	2/8		-	-	-	10	2.1	20	11	397	433	459	322	417	
P 131	-		-	-	-	8	2	21	13	-	-	-	337	413	
P 132	-		-	0.39	-	8	1.8	21	17	420	472	545	366	424	
P 133	-		-	0.39	-	8	1.9	22	14	-	-	-	356	454	
P 134	-		-	0.39	-	8	2.4	21	14	385	447	528	356	435	
P 135	1/3		-	0.40	-	6	2.2	20	9	-	-	-	364	416	
P 136	-		-	0.39	3 LP 1.5 R	8	2	21	16	431	411	478	327	413	
P 137	-		-	-	4 LP 1 R	6	1.9	22	17	-	-	-	360	420	
Mean Value										410	472	552	372	443	
Standard Deviation										-	-	-	19.4	25.3	

NOTES:
NORCK TEKNIKK
BYGGKONTROLLAS

Concrete Quality Control Summary

TEST NO.	DATE	LOCATION	DEPTH (m)	CUMULATIVE WEIGHT (kg)	WATER (kg)	WATER-CEMENT RATIO	SLUMP (mm)	TEMP. (°C)	CURE	COMPRESSIVE STRENGTH (MPa)					
										28 DAYS			7 DAYS		
P 135	14/8	Interior form	4.15m	450	0.35	5 LP 1 R	9	1.7	22	15	-	-	-	364	407
P 136	"	"	2.90m	"	"	5.5 LP 1 R	4	1.8	-	11	300	453	554	300	450
P 137	15/8	"	2.45m	400	0.39	6 LP 1 R	8	1.9	21	10	-	-	-	392	462
P 138	"	"	2.75m	"	0.38	"	11	2.2	22	15	416	440	536	360	442
P 139	"	"	3.05m	"	"	"	6	2.2	23	18	-	-	-	371	463
P 140	"	"	3.35m	"	0.39	"	7	"	21	16	405	481	546	367	463
P 141	"	"	3.54m	"	0.36	"	10	"	23	14	392	460	541	386	451
P 142	16/8	"	4.00m	"	0.38	"	8	1.9	23	13	416	450	546	323	435
P 143	"	"	4.15m	"	"	"	9	2.1	22	13	-	-	-	378	437
P 144	"	"	4.45m	"	"	6 LP 1.5 R	9	2.0	22	20	433	503	590	380	453
P 145	"	"	4.75m	"	0.39	"	8	2.0	24	20	-	-	-	384	451
P 146	"	"	4.90m	"	"	"	6	2.0	23	17	421	492	590	376	443
P 147	"	"	5.10m	"	"	"	"	"	20	15	-	-	-	379	449
P 148	17/8	"	5.30m	"	0.39	"	8	2.1	22	12	416	461	452	394	400
P 149	"	"	5.55m	"	0.38	6 LP 1 R	7	2.0	22	12	-	-	-	397	415
P 150	"	"	5.75m	"	"	"	10	2.4	21	15	384	478	452	375	426
P 151	"	"	5.95m	"	"	"	8	2.2	21	16	-	-	-	362	400
P 152	"	"	6.15m	"	0.37	"	6	2.2	23	16	405	491	452	314	441
P 153	"	"	6.25m	"	0.39	"	6	2.1	21	13	-	-	-	393	427
P 154	18/8	Breakwater wall Unit 2	4.80	480	"	"	12	2.0	20	13	405	448	540	352	409
P 155	"	Interior allig- form	6.15m	"	"	5 LP 0.5 R	15	2.1	19	11	-	-	-	359	392
P 156	"	"	6.30m	"	0.37	"	8	2.2	20	13	413	466	542	369	417
P 157	"	"	6.85m	"	"	"	"	2.0	21	13	-	-	-	365	428
P 158	"	"	7.15m	"	0.38	"	7	2.2	21	12	403	468	547	362	418
P 159	"	"	7.35m	"	0.39	"	10	1.9	20	11	-	-	-	355	407
P 160	"	"	7.65m	460	0.38	"	9	2.3	20	10	387	441	462	353	364
P 161	19/8	"	7.95m	"	"	"	"	1.9	20	9	-	-	-	331	374
P 162	"	"	8.25m	490	0.39	5 LP	10	2.1	21	12	381	453	462	356	366
P 163	"	"	8.50m	"	"	"	"	2.3	"	16	-	-	-	373	390
P 164	"	"	8.80m	"	"	"	12	2.4	22	16	362	401	414	340	358
P 165	"	"	9.00m	"	"	"	9	2.3	21	13	-	-	-	349	408
P 166	20/8	"	9.40m	"	0.40	"	5	2.1	20	11	416	458	377	360	376
P 167	"	"	9.70m	"	0.39	"	10	2.2	19	10	-	-	-	356	395
P 168	"	"	9.90m	"	"	"	6	2.0	20	15	382	432	481	364	362
P 169	"	"	10.30m	"	"	"	9	2.2	22	20	-	-	-	363	398
P 170	"	"	10.70m	"	0.40	"	10	2.4	22	18	373	447	503	359	366
P 171	"	"	10.90m	"	"	6 LP 0.5 R	8	2.0	22	13	-	-	-	382	400
P 172	21/8	"	11.20m	"	"	"	6	2.5	21	13	426	483	521	373	407
P 173	"	"	11.60m	"	"	6 LP	17	2.4	19	13	-	-	-	373	411
P 174	"	"	11.77m	"	0.39	"	9	1.3	22	16	400	468	515	373	380
P 175	"	"	12.05m	"	0.39	"	8	2.4	22	20	-	-	-	304	421
P 176	"	"	12.47m	"	0.40	"	9	2.3	24	19	415	463	526	361	400
P 177	"	"	12.70m	"	0.39	"	11	2.0	22	26	-	-	-	371	411
P 178	22/8	"	13.06m	"	0.40	"	5	2.0	20	14	389	435	516	339	424
P 179	"	"	13.47m	"	0.39	"	9	2.1	20	15	403	443	492	351	404
P 180	"	"	13.75m	"	"	"	10	2.0	21	17	-	-	-	362	403
P 181	"	"	13.95m	"	0.36	"	"	2.1	22	16	411	450	507	373	403
P 182	"	"	13.20m	"	0.38	"	"	1.8	22	14	-	-	-	365	412
P 183	23/8	"	14.43m	"	0.41	5 LP	7	2.2	21	13	400	440	397	366	403
P 184	"	"	14.81m	"	0.40	"	"	"	20	12	-	-	-	340	405
P 185	"	"	15.10m	"	0.39	"	6	1.9	19	14	391	454	317	350	422

NOTES:
NORCK TANK
STURGEON-ROLLAS

Draw No. 1213-12 Date:

* 15 cm

Concrete Quality Control Summary

Station No.	Date	Structural Member	Cylinders	f _c	Air	Cylinders	f _c	Air	Cylinders	f _c	Air	Compressive Strength				
												f _c	f _c	f _c	f _c	f _c
1-1	1/24	Interior Wall-Top	400	0.39	5 LP	8	2.1	20	16	-	-	-	359	343		
2-1	"	"	"	"	"	6	2.0	21	15	417	453	447	347	424		
183	"	"	"	"	"	10	2.1	21	13	-	-	-	346	422		
184	24/8	"	"	"	"	7	2.2	19	12	405	447	514	353	400		
189	"	"	"	"	6 LP	8	2.1	20	12	-	-	-	363	401		
191	"	"	"	"	6-5 R	10	2.0	19	14	414	456	552	391	409		
192	"	"	"	"	6 LP	9	2.1	20	15	-	-	-	363	429		
193	"	"	"	"	"	10	1.9	21	15	390	408	521	369	430		
194	"	"	"	0.39	5 LP	9	1.9	20	14	-	-	-	376	441		
											1-48 P	402	456	530	365	414
											Standard Deviation	-	-	-	14.4	26.0
195	26/8	Breakwater wall Axis D	"	0.39	6 LP	11	2.4	21	17	-	-	-	357	421		
196	"	Breakwater wall Axis D-2	"	"	"	10	"	20	16	358	426	512	359	402		
197	27/8	"	"	"	"	"	2.3	19	13	-	-	-	358	428		
198	"	"	"	"	"	12	2.1	18	13	359	402	534	358	376		
199	31/8	"	"	"	"	9	2.2	19	11	-	-	-	397	432		
200	"	"	"	0.40	"	5	-	21	18	-	-	-	372	447		
201	3/9	"	"	"	"	11	-	19	15	-	-	-	357	441		
202	"	"	"	"	"	"	2.2	19	15	423	474	544	374	439		
203	"	"	"	0.39	5 LP	10	-	20	18	-	-	-	372	416		
204	4/9	"	"	"	"	7	2.1	21	22	370	456	514	376	451		
205	"	"	"	"	"	12	-	18	11	-	-	-	378	442		
206	6/9	"	"	0.40	"	"	"	"	"	-	-	-	-	-		
207	"	4th lift	"	"	"	8	2.1	20	20	-	442	520	355	431		
208	"	Breakwater wall Axis 2	"	"	"	12	2.0	20	15	-	-	-	354	406		
209	7/9	"	"	"	"	13	-	18	11	-	-	-	335	399		
210	8/9	"	"	0.39	"	10	-	2	19	-	-	-	330	417		
211	"	"	"	"	"	13	-	18	12	-	-	-	339	390		
212	10/9	Breakwater wall Axis 5	"	0.40	"	16	-	17	21	362	434	477	351	403		
213	11/9	Central Shaft 2	"	0.39	"	9	2.2	17	16	-	-	-	359	416		
214	"	Breakwater wall Axis D-2	"	0.40	"	13	-	18	12	-	-	-	336	406		
215	12/9	Central Shaft 6	"	0.38	"	10	2.2	16	10	405	431	548	315	440		
216	"	Breakwater wall 5th lift	"	0.39	"	13	-	15	10	-	-	-	315	408		
217	13/9	Central Shaft	"	0.40	"	11	-	17	-	-	-	-	359	414		
218	14/9	Breakwater wall Axis 2	"	"	"	14	-	18	16	-	-	-	339	400		
219	16/9	Breakwater wall Axis 2	"	"	"	13	2.1	19	15	-	-	-	336	408		
220	18/9	Breakwater wall Axis 2	"	0.39	"	9	2.2	16	11	347	390	469	367	425		
221	19/9	Breakwater wall Axis 2	"	"	"	11	-	16	12	-	-	-	352	420		
222	"	Breakwater wall Axis 5	"	0.39	"	10	2.2	17	10	403	418	492	370	427		
223	20/9	Breakwater wall Axis 6	"	"	"	11	2.2	16	9	-	-	-	360	439		
224	22/9	Central Shaft Top triangle	490	0.40	5 LP	13	2.4	16	10	-	-	-	347	403		
225	"	"	"	"	"	17	-	16	16	-	-	-	336	416		
226	25/9	Breakwater wall Axis 2	"	0.39	5 LP	13	2.1	16	12	353	386	479	379	403		
227	"	Breakwater wall Axis 2	"	0.40	6 LP	14	2.3	16	14	-	-	-	364	431		
228	26/9	Breakwater wall Axis 2	"	"	5 LP	12	-	15	14	-	-	-	370	443		
229	27/9	Breakwater wall Axis 2	"	0.39	"	9	2.0	15	9	417	460	559	356	434		

NOTES

NOTES: 1. ALL CONCRETE SHALL BE CAST AND CURED IN ACCORDANCE WITH THE SPECIFICATIONS OF THE DESIGNER.

2. ALL CONCRETE SHALL BE TESTED IN ACCORDANCE WITH THE SPECIFICATIONS OF THE DESIGNER.

22/02/73

Concrete Quality Control Summary

TEST NO	DATE	STRUCTURAL MEMBER	CONCRETE STRENGTH REPORT										STRENGTH		
			COMPRESSIVE STRENGTH	%	ADJUSTED STRENGTH	SLAB	NO	TEST	AS	CS	CS	CS	CS	CS	
P 221	10/9	Level A	460	0.40	6 LP 1 R	13	-	15	8	-	-	-	352	400	
P 230	26/9	"	"	"	"	11	2.5	13	7	412	451	545	357	479	
P 231	26/9	"	"	"	"	15	-	15	12	-	-	-	362	477	
P 232	1/10	Interlocking wall Axis F	"	"	"	"	-	15	6	-	-	-	359	440	
P 233	"	Tunnel F-1	"	0.39	"	16	2.2	15	10	-	-	-	360	498	
P 234	"	Diaphragm No. 14	"	"	"	13	-	15	5	278	440	531	370	456	
P 235	2/10	Tunnel B	"	0.40	"	17	-	13	2	-	-	-	343	443	
P 236	"	"	"	0.39	"	13	2.5	14	11	399	405	513	350	404	
P 237	3/10	"	"	0.40	"	15	2.4	15	12	-	-	-	344	474	
P 238	4/10	"	"	"	"	"	-	12	0	358	405	522	340	417	
P 239	"	"	"	"	"	"	2.4	13	8	-	-	-	344	400	
P 240	5/10	"	"	"	"	12	2.5	13	6	376	425	535	342	400	
P 241	17/10	Diaphragm No. 44 18 - 21.00 m	460	0.39	"	9	2.2	13	7	379	457	442	373	394	
P 242	18/10	Ringbelt Area 1-7	"	"	"	15	4.1	11	7	-	-	-	371	433	
P 243	"	Ringbelt Area 4-5	"	"	5 LP 1 R	"	-	12	9	-	-	-	343	390	
P 244	22/10	Ringbelt Area 5-6	480	"	5 LP 0.5 R	13	2.4	10	6	358	409	482	350	451	
P 245	"	Diaphragm Wall No. 45	460	0.40	5 LP 1 R	11	2.4	13	8	348	402	457	375	396	
P 246	"	Ringbelt Area 2-3	480	0.39	"	"	2.2	11	8	-	-	-	349	412	
P 247	24/10	Ringbelt Area 3-4	"	"	"	12	3.1	12	7	-	-	-	350	418	
P 248	25/10	Ringbelt Area 6-1	"	0.36	"	"	2.4	11	5	278	351	422	299	345	
P 249	21/10	Bottom Centre Shaft	"	0.37	"	"	2.2	11	7	-	-	-	372	415	
P 250	7/11	Diaphragm Wall No. 45	"	0.40	6 LP 1 R	9	2.6	7	7	-	-	-	349	426	
P 251	17/11	Interior Diaphragm Wall	"	0.39	"	14	-	-	9	-	-	-	372	445	
P 252	"	Exterior Diaphragm Wall	"	0.40	"	12	-	17	12	-	-	-	375	450	
P 253	"	Exterior Diaphragm Wall	"	"	"	10	2.4	14	7	-	432	524	371	440	
P 254	17/11	Exterior Diaphragm Wall 14-15-16	"	"	"	11	3.2	10	4	402	477	571	374 362	474	
P 255	20/11	Interior Diaphragm Wall 16-17	"	0.39	6 LP 0.5 R	12	3.4	15	2	-	-	-	344	470	
P 256	"	"	18.40m	"	0.37	"	10	"	"	-	427	452	564	375	449
P 257	"	"	18.50m	"	0.40	6 LP	5	2.4	16	4	-	555	376	424	
P 258	"	"	18.60m	"	0.39	"	6	2.5	19	5	462	437	536	373	431
P 259	"	"	18.70m	"	0.40	"	10	"	18	5	-	-	-	373	422
P 260	"	"	18.80m	"	0.39	6 LP 1 R	4	2.2	20	5	474	477	565	390	440
P 261	21/11	"	18.90m	"	0.40	6 LP 0.5 R	10	2.4	15	0	-	-	-	375	439
P 262	"	"	19.00m	"	"	"	8	2.6	17	0	437	457	564	386	441
P 263	"	"	19.10m	"	"	"	10	2.5	13	2	-	-	-	383	430
P 264	"	"	19.20m	"	0.37	"	7	2.4	12	2	417	437	609	413	503
P 265	"	"	19.30m	"	0.40	"	6	2.5	17	1	-	-	-	383	472
P 266	"	"	19.40m	"	"	15	2.1	17	-	377	417	514	402	516	
P 267	"	"	19.50m	"	6 LP 1.5 R	"	"	"	"	-	-	-	-	397	452
P 268	22/11	"	19.60m	"	6 LP 1 R	8	2.1	9	-	-	-	-	-	407	400
P 269	"	"	19.70m	"	"	7	2.0	17	0	392	-	-	-	388	400
P 270	"	"	19.80m	"	"	7	2.0	17	0	-	-	-	-	388	400
P 271	"	"	19.90m	"	0.39	"	6	2.1	13	0	447	457	611	443	492

NOTES

NORRIS TANKS
BY CONCRETE LAB

Scale No 11173-10 Date:

- * 4 days
- ** 10 days
- *** 3 days
- **** 2 days

Concrete Quality Control Summary

TEST NO.	DATE	ELEVATION MEASUREMENT	DEPTH (m)	WATER CURE	WATER CURE	WATER CURE	WATER CURE	WATER CURE	WATER CURE	COMPRESSION STRENGTH					
										CYLINDERS			CUBES		
										MPa	MPa	MPa	MPa	MPa	MPa
2271	12/11	22.70m	0.40	6 LP 1 R	6	2	14	1	-	-	-	470	464	-	-
2272	"	22.70m	"	"	7	-	12	1	457	477	504	402	475	-	-
2273	12/11	22.70m	"	"	14	2.1	9	0	-	-	-	700	423	-	-
2274	"	22.70m	"	"	9	2.1	13	0	427	457	506	725	473	-	-
2275	"	22.70m	0.33	"	4	2.1	12	1	-	-	-	707	400	-	-
2276	12/11	22.70m	0.40	"	7	2	19	2	-	-	-	577	479	-	-
2277	"	22.70m	0.40	"	9	1.9	17	2	412	467	520	767	464	-	-
2278	14/11	22.70m	"	"	13	3.1	17	3	-	-	-	706	472	-	-
2279	"	22.70m	0.33	"	17	3.1	8	3	417	462	506	776	447	-	-
2280	"	22.70m	0.40	6 LP 2 R	15	2.2	12	5	-	-	-	765	445	-	-
2281	1/12	22.70m	0.33	6 LP	2	-	18	5	-	-	-	701	436	-	-
2282	4/12	22.70m	"	"	5	2.0	19	7	422	467	558	432	451	-	-
2283	"	24.10m	0.40	"	6	-	18	7	-	-	-	725	451	-	-
2284	"	24.10m	0.33	5.5 LP	11	2.4	16	9	412	462	542	780	420	-	-
2285	4/12	24.65m	"	"	12	2.2	17	9	-	-	-	742	393	-	-
2286	"	24.90m	0.40	"	6	-	20	8	415	447	529	767	432	-	-
2287	"	25.10m	"	"	9	2.2	20	6	-	-	-	782	445	-	-
2288	5/12	25.65m	0.33	"	4	2.2	19	5	457	511	538	703	438	-	-
2289	"	25.65m	"	"	6	-	13	5	-	-	-	422	456	-	-
2290	"	26.70m	0.40	"	13	2.2	19	-	422	501	526	776	443	-	-
2291	"	26.70m	"	"	12	-	19	7	-	-	-	700	432	-	-
2292	"	26.70m	"	"	9	2.4	19	6	402	447	506	777	387	-	-
2293	"	27.10m	0.33	"	11	-	19	6	-	-	-	722	403	-	-
2294	6/12	27.30m	"	"	6	-	19	6	442	476	556	775	443	-	-
2295	"	27.50m	"	"	5	1.9	18	6	-	-	-	419	402	-	-
2296	"	27.65m	"	6 LP	9	2.1	17	4	422	467	553	739	451	-	-
2297	"	27.90m	"	6 LP 1 R	10	2	18	4	-	-	-	417	492	-	-
2298	"	28.15m	"	"	7	-	15	6	432	452	581	706	482	-	-
2299	"	28.70m	0.40	6 LP	9	2.9	13	-	-	-	-	773	440	-	-
2300	7/12	28.74m	0.33	5.5 LP	6	-	18	5	422	514	503	763	447	-	-
2301	"	28.95m	"	"	7	2.1	17	5	-	-	-	702	422	-	-
2302	"	29.15m	0.40	"	9	2.3	14	-	415	467	549	733	424	-	-
2303	"	29.35m	"	"	9	2.2	17	-	-	-	-	719	410	-	-
2304	"	29.70m	"	"	7	2.4	19	4.5	412	452	530	751	437	-	-
2305	"	29.90m	0.33	5.5 LP 1 R	6	-	18	4.5	-	-	-	755	441	-	-
2306	8/12	30.30	"	"	5	2.3	18	4	447	508	546	753	437	-	-
2307	"	30.65m	0.40	"	7	2.3	18	4	-	-	-	762	436	-	-
2308	"	30.90m	0.33	"	5	-	15	6	457	499	523	770	456	-	-
2309	"	31.00	0.40	5.5 LP	5	2.4	19	-	-	-	-	773	425	-	-
2310	"	31.35m	0.33	"	6	2.5	19	6	437	457	551	774	417	-	-
2311	"	31.55m	0.40	"	6	2.4	19	6	-	-	-	748	415	-	-
2312	9/12	31.70m	"	"	5	2.3	18	7	477	500	581	773	426	-	-
2313	"	32.15m	"	"	5	-	13	7	-	-	-	758	412	-	-
2314	"	32.40m	"	"	10	3.0	17	8	435	475	565	765	401	-	-
2315	"	32.65m	"	"	7	-	19	8	-	-	-	754	405	-	-
2316	"	32.85m	"	"	6	2.3	20	7	415	475	551	773	418	-	-
2317	"	33.05m	"	5 LP	7	2.6	20	7	-	-	-	777	404	-	-
2318	10/12	33.30m	"	"	7	2.7	19	-	467	504	571	774	425	-	-
2319	"	34.25m	"	"	7	2.1	20	4	-	-	-	771	425	-	-
2320	"	34.35m	"	"	8	2.7	17	3	400	475	526	759	470	-	-
2321	"	34.65m	0.33	"	11	-	15	-	-	-	-	757	443	-	-

NOTES:

MOORE TECHNICAL
BY: GREGORY POLLAS

Drwg No 13103-10 Date:

1/1/11

Concrete Quality Control Summary

TEST NO.	DATE	STRUCTURAL MEMBER	CONCRETE STRENGTH										STRENGTH	
			TEST	W/C	ADJUSTED	TEST	W/C	ADJUSTED	TEST	W/C	ADJUSTED	TEST	W/C	ADJUSTED
P322	10/12	Interior Slab from 35.30m	400	0.40	5 12	7	2.4	16	5	392	462	576	360	445
P323	"	" 35.40m	"	0.39	"	5	2.5	"	6	"	"	"	350	458
P324	11/12	" 35.60m	"	0.40	"	7	2.4	17	"	417	467	531	361	402
P325	"	" 35.75m	"	"	"	"	"	16	"	"	"	"	339	401
P326	"	" 36.35m	"	"	"	"	2.5	15	2	392	469	529	353	403
P327	"	" 36.50m	"	0.39	"	"	2.4	14	3	"	439*	536*	"	"
P328	"	" 36.55m	"	0.40	"	12	"	15	"	"	"	"	355	417
P329	"	" 36.80m	"	0.38	"	7	2.5	"	2	392	477	524	371	409
P329	"	" 36.80m	"	0.38	"	7	2.5	"	2	392	477	524	371	409
P330	"	" 37.00m	"	0.39	"	5	"	16	3	"	"	"	383	436
P331	12/12	" 37.30m	"	"	"	"	"	11	0	422	496	565	393	463
P332	"	" 37.55m	"	"	"	6	"	14	0	"	"	"	391	451
P333	"	" 37.85m	"	"	"	5	2.5	15	-1	412	492	554	369	422
P334	"	" 38.05m	"	"	"	5	"	15	"	"	"	"	374	417
P335	"	" 38.20m	"	0.40	"	11	2.4	20	"	422	506	566	396	445
P336	"	" 38.50m	"	"	"	6	2.5	17	0	"	"	"	383	460
P337	13/12	" 38.65m	"	0.39	"	7	2.4	15	-2	421	457	554	371	435
P338	"	" 38.90m	"	"	"	6	"	16	-3	"	"	"	357	434
P339	"	" 39.10m	"	0.40	"	7	2.5	19	0	422	494	501	362	421
P340	"	" 39.20m	"	0.39	"	6	"	22	3	"	"	"	423	432
P341	"	" 39.55m	"	"	"	6	2.5	21	3	425	506	571	408	457
P342	"	" 39.90m	"	"	"	"	2.4	16	5	"	"	"	366	424
P343	14/12	" 40.15m	"	0.40	"	6	2.5	"	8	450	490	576	372	436
P344	"	" 40.45m	"	"	"	7	"	19	7	"	"	"	371	428
P345	"	" 40.70m	"	0.39	"	7	3.1	17	5	402	461	521	360	396
P346	"	" 41.00m	"	"	"	5	"	17	"	"	"	"	373	440
P347	"	" 41.60m	"	"	"	6	2.4	16	7	427	464	544	360	422
P348	"	" 41.90m	"	"	"	5	2.5	15	8	"	"	"	383	416
P349	15/12	" 42.10m	"	0.40	"	13	2.6	16	2	407	445	509	318	401
P350	"	" 42.40m	"	"	"	12	"	15	2	"	"	"	359	417
P351	"	" 42.70m	"	0.39	"	6	2.5	15	5	437	457	548	359	434
P352	"	" 42.90m	"	"	"	"	2.5	22	3	"	"	"	362	428
P353	"	" 43.35m	"	0.40	"	12	"	17	2	375	437	496	359	408
P354	"	" 43.55m	"	"	"	"	"	"	"	"	"	"	341	403
P355	16/12	" 44.00m	"	"	"	7	3	15	1	407	446	504	353	405
P356	"	" 44.30m	"	"	"	"	"	20	1	"	"	"	350	415
P357	"	" 44.60m	"	0.39	"	"	2.2	"	0	410	472	531	377	424
P358	"	" 44.80m	"	"	"	5	2.1	19	1	"	"	"	382	449
P359	"	" 45.25m	"	"	"	8	"	22	2	425	460	526	371	420
P360	"	" 45.35m	"	0.40	"	7	2.5	19	2	"	"	"	359	418
P361	"	" 45.55m	"	"	"	"	2.2	"	4	377	435	519	361	398
P362	17/12	" 45.90m	"	0.39	"	5	"	20	6	"	"	"	352	405
P363	"	" 46.15m	"	"	"	"	2.5	"	"	428	472	531	375	438
P364	"	" 46.50m	"	"	"	6	2.5	24	6	"	"	"	372	403
P365	"	" 46.65m	"	0.40	"	11	1.9	21	3	416	486	556	361	410
P366	18/12	" 47.65m	"	0.39	"	8	"	20	"	"	"	"	360	417
P367	"	" 48.10m	"	"	"	7	2.1	18	6	"	"	"	396	459
P368	19/12	Column in interior wall 48.10m	"	0.40	"	9	"	14	8	"	"	"	350	398
P369	12/1	Strengthening of bottom slab	"	0.39	"	8	2.6	26	7	410	480	531	344	401
P370	16/1	Interior Slab form 48.50m	"	"	5.5 12	5	"	20	10	441	501	569	402	470
P371	"	" 48.70m	"	"	"	"	"	"	"	"	"	"	380	418
P372	"	" 48.90m	"	0.40	"	7	2.4	19	9	442	497	531	393	426

NOTES:
NORTH TOWN
BY G. KONTROLAS

* 15 cm cubes

Concrete Quality Control Summary

TEST NO.	DATE	TESTING METHOD	CURE	WATER-CEMENT RATIO	SLUMP	AIR CONTENT (%)	TEMP. (°C)	TESTER	COMPRESSION STRENGTH (MPa)						REMARKS
									1 DAY			7 DAYS			
									f_{ci}	f_{cm}	f_{cd}	f_{ci}	f_{cm}	f_{cd}	
F373	16/1	Intermittent Curing 20 m 43.2 m	480	0.39	5.5 LP	6	1.9	70	7	-	-	-	475	455	474 ^{XX}
F374	"	"	"	"	"	8	-	19	4	437	499	571	385	435	
F375	"	"	"	"	"	-	1.0	19	"	-	-	-	397	432	434 ^{XXX}
F376	17/1	"	"	"	"	6	2.2	"	3	462	511	556	472	426	
F377	"	"	"	"	5 LP	5	-	"	1	-	-	-	405	428	491 ^{XX}
F378	"	"	"	0.38	"	"	2	"	3	457	524	566	403	424	
F379	"	"	"	0.39	"	6	2.1	16	5	-	-	-	398	428	306 ^{XXX}
F380	"	"	"	"	"	8	2	"	3	450	479	511	390	407	
F381	"	"	"	"	"	7	-	15	"	-	-	-	396	438	401 ^{XX}
F382	18/1	"	"	0.40	"	10	2.8	17	2	437	487	531	382	403	
F383	"	"	"	0.39	"	7	-	19	"	-	-	-	391	426	497 ^{XXX}
F384	"	"	"	"	"	8	2.3	29	3	432	501	516	390	424	
F385	"	"	"	0.39	"	7	2.7	19	4	-	-	-	400	434	483 ^{XX}
F386	"	"	"	"	"	15	2.8	70	5	432	475	482	371	415	
F387	"	"	"	"	"	6	-	21	"	-	-	-	470	449	531 ^{XXX}
F388	19/1	"	"	"	"	"	2.1	22	"	462	470	514	368	418	448 ^{XX}
F389	"	"	"	0.40	"	9	-	20	"	-	-	-	392	426	
F390	"	"	"	0.39	"	6	2.1	"	3	450	487	526	394	415	
F391	"	"	"	"	"	7	-	"	4	-	-	-	394	419	460 ^{XX}
F392	"	"	"	"	"	5	2.3	15	3	422	477	526	348	428	
F393	"	"	"	0.40	"	12	-	21	"	-	-	-	399	463	517 ^{XX}
F394	20/1	"	"	0.39	"	7	-	"	2	467	524	589	417	472	543 ^{XXX}
F395	"	"	"	"	"	5	1.9	19	"	-	-	-	440	514	
F396	"	"	"	"	"	8	"	19	6	432	477	546	383	443	
F397	"	"	"	"	"	"	2.3	19	7	-	-	-	382	426	454 ^{XX}
F398	"	"	"	0.38	"	10	2.1	17	"	427	482	586	375	453	
F399	"	"	"	0.39	"	6	-	18	-	-	-	-	354	441	470 ^{XXX}
F400	21/1	"	"	0.38	"	"	2.1	19	8	440	489	565	367	459	
F401	"	"	"	0.39	"	7	-	18	5	-	-	-	380	430	
F402	"	"	"	"	"	"	2.2	19	6	-	-	-	362	435	466 ^{XXX}
F403	"	"	"	"	"	"	-	16	5	453	485	565	371	449	
F404	"	"	"	0.38	"	5	2.1	17	"	-	-	-	376	463	494 ^{XX}
F405	22/1	"	"	"	"	"	"	"	6	447	526	619	399	460	
F406	"	"	"	"	"	"	-	16	4	-	-	-	403	463	514 ^{XXX}
F407	"	"	"	"	"	"	-	20	4	427	497	556	411	468	
F408	"	"	"	0.39	"	9	-	18	-	-	-	-	376	440	
F409	23/1	"	"	"	"	6	-	21	8	452	529	578	399	428	
F410	"	"	"	"	"	8	-	19	7	-	-	-	399	439	457 ^{XXX}
F411	"	"	"	"	"	7	1.9	17	-	457	487	565	394	443	
F412	"	"	"	"	"	6	-	22	4	-	-	-	400	439	
F413	"	"	"	0.38	"	8	-	18	-	437	475	565	380	439	
F414	24/1	"	"	"	"	4	1.8	20	4	480	543	561	382	422	
F415	"	"	"	0.39	"	7	-	17	"	-	-	-	386	437	477 ^{XXX}
F416	"	"	"	"	"	"	-	"	"	427	496	514	362	402	
F417	25/1	"	"	0.40	6 LP 0.5 R	"	-	16	2	-	-	-	385	443	494 ^{XX}
F418	"	"	"	0.39	"	9	-	15	3	445	472	556	387	430	
F419	"	"	"	0.40	5.5 LP	8	-	17	3	-	-	-	353	413	422 ^{XXX}
F420	"	"	"	0.39	5 LP	"	-	13	4	445	506	606	391	438	
F421	26/1	"	"	"	"	"	-	17	"	425	452	467	370	420	
F422	"	"	"	"	"	"	-	"	2	-	-	-	361	459	534 ^{XX}
F423	"	"	"	"	"	"	-	20	"	475	480	504	362	443	
Mean Value										42.7	47.9	54.0	37.9	43.6	
Standard Deviation										2.3	2.6	3.0	2.1	2.4	

NOTES

NO. 13133-10
BY: [Signature]

Draw No 13133-10 Date: [Date]
Page 10

* 15' dia, 30' depth, 30 days

Concrete Quality Control Summary

TEST NO.	DATE	TEST DESCRIPTION	CONCRETE CLASS	WATER-CEMENT RATIO	% AIR	SLUMP (mm)	TEMP (°C)	CURE	TEST METHOD	COMPRESSIVE STRENGTH (MPa)						TEST RESULT
										C ₁	C ₂	C ₃	C ₄	C ₅	C ₆	
7424	14/2	Ringbelt Axis A	410	0.39	5 LP 0.75 L	12	3	23	-2	-	-	-	383	441	450 ^{XX}	
7425	15/2	"	"	0.40	"	7	4.2	8	-5	360	405	514	381	449		
7426	"	"	"	0.39	"	11	6.8	18	-	-	-	-	366	422	500 ^{XX}	
7427	16/2	"	"	0.38	5 LP 0.70 L	12	9	20	-2	323	363	472	422	456		
7428	"	"	"	"	"	"	"	"	"	-	373	497	353	426		
7429	20/2	Reinforcement in Bottom Slab Axis C	"	0.40	5 LP	11	1.9	18	5	-	-	-	382	437	480 ^{XX}	
7430	"	Ringbelt Axis B	"	"	"	10	-	22	8	445	472	534	395	447		
7431	"	"	"	"	"	"	2	20	"	-	-	-	402	451	480 ^{XX}	
7432	21/2	"	"	"	"	"	2.1	"	5	407	457	539	385	453		
7433	"	"	"	0.39	"	7	-	18	7	-	-	-	405	472	531 ^{XX}	
7434	"	"	"	"	5 LP 0.75 L	8	3.8	22	10	395	482	585	399	468		
7435	22/2	"	"	"	5 LP	11	-	23	10	-	-	-	373	468	457 ^{XX}	
7436	23/2	"	"	0.40	"	9	1.8	23	5	415	474	544	370	434		
7437	"	"	"	0.39	"	"	-	20	"	-	-	-	383	430	457 ^{XX}	
7438	"	"	"	"	"	8	1.9	"	8	417	457	526	395	451		
		A Strengthening of Bottom Slab Axis C														
7439	"	Ringbelt Axis D	"	0.40	"	9	-	-	23	-	-	-	368	439	474 ^{XX}	
7440	28/2	Tensile Driven (Strut) Axis F	"	"	"	8	-	16	7	400	475	568	390	432		
7441	"	"	"	"	"	10	-	18	-	-	-	-	359	407	460 ^{XX}	
7442	5/3	"	"	"	"	8	1.8	19	9	422	470	551	398	451		
7443	6/3	"	"	"	"	10	2	17	6	-	-	-	385	420	451 ^{XX}	
7444	"	Damage in Node Axis B Injection Mortar	"	"	25 kg ERM	-	-	15	6	343	390	487				
7445	7/3	Damage in Node Axis B Mortar	"	0.39	5 LP	-	-	20	7	442	506	-				
7446	8/3	Strut (2nd part) Axis F + Bowater wall (1st lap) Axis C	"	0.40	"	6	-	16	10	-	-	-	400	451	520 ^{XX}	
7447	"	Bowater Wall 1st lap	"	"	"	8	-	20	11	402	455	539	391	445		
7448	"	Strut Axis C + Bowater wall Axis A	"	"	"	7	-	16	-	-	-	-	330	406	463 ^{XX}	
7449	9/3	Bowater wall 1st lap Axis D	"	"	"	6	-	"	5	437	462	529	391	439		
7450	"	Bowater wall 1st lap Axis E + Strut Axis E 2nd part	"	"	"	7	2	15	"	-	-	-	333	453	465 ^{XX}	
7451	10/3	Bowater wall 1st lap Axis B	"	"	"	8	-	16	"	415	491	544	383	420		
7452	11/3	Strut Axis B 2nd lap	"	"	"	"	1.9	17	4	-	-	-	383	474	497 ^{XX}	
										Mean Value			375	437		
										Standard Deviation				23		

NOTES

NORR TEKNISK
BYGGKONTROLLAS

Dwg No 13133-10 Date:

56 days, 95 days.

[illegible]

Grav No 13133-10 Date:

24 days	27 days	28 days
11.5 g cubes.		

Concrete Quality Control Summary

Pilot No.	Date	Location	Cyl. No.	Age	Strength	Modulus	Air	Temperature	Humidity	Compressive Strength					Remarks
										(1)	(2)	(3)	(4)	(5)	
F-506	11.4	E.V.M. Area 7	150	0.35	5.0	0.75	7	5.0	24	0	-	-	-	3.4	434
F-507	12.4	" " " " "	150	0.35	5.0	0.75	5	4.8	23	2	475	541	191	431	437
F-508	"	" " " " "	150	0.35	5.0	0.75	9	4.8	20	6	-	-	-	317	410
F-509	13.4	" " " " "	150	0.35	5.0	0.75	8	5.0	19	3	358	427	194	371	443
F-510	"	" " " " "	150	0.35	5.0	0.75	9	5.3	23	0	-	-	-	375	473
F-511	13.4	E.V.M. Area 8	150	0.35	5.0	0.75	9	5.3	21	4	350	378	430	375	422
F-512	"	" " " " "	150	0.35	5.0	0.75	9	5.0	21	11	-	-	-	350	434
F-513	15.4	Central 6 W.P.	150	0.35	5.0	0.75	7	4.3	23	3	402	455	-	377	433
F-514	"	" " " " "	150	0.35	5.0	0.75	9	4.0	29	-	-	-	-	425	493
F-515	"	" " " " "	150	0.35	5.0	0.75	9	5.5	23	12	370	427	447	417	474
F-516	"	" " " " "	150	0.35	5.0	0.75	10	5.1	20	6	-	-	-	327	445
F-517	16.4	" " " " "	150	0.35	5.0	0.75	10	5.2	20	12	348	410	477	325	428
F-518	"	" " " " "	150	0.35	5.0	0.75	10	4.9	22	12	-	-	-	332	437
F-519	"	" " " " "	150	0.37	5.0	0.75	9	5.1	20	4	323	393	400	374	413
F-520	"	" " " " "	150	0.37	5.0	0.75	11	5.0	22	6	-	-	-	411	455
F-521	17.4	" " " " "	150	0.35	5.0	0.75	9	4.8	19	6	412	455	529	374	432
F-522	"	" " " " "	150	0.35	5.0	0.75	10	5.2	24	10	-	-	-	358	435
F-523	"	" " " " "	150	0.37	5.0	0.75	9	5.3	19	8	-	-	-	434	478
F-524	"	" " " " "	150	0.37	5.0	0.75	10	5.0	23	3	442	516	561	420	455
F-525	"	" " " " "	150	0.35	5.0	0.75	9	5.1	20	7	-	-	-	355	432
F-526	18.4	" " " " "	150	0.37	5.0	0.75	8	5.3	18	7	372	407	507	377	426
F-527	"	" " " " "	150	0.35	5.0	0.75	9	5.7	21	10	375	371	455	374	426
F-528	"	" " " " "	150	0.35	5.0	0.75	10	5.3	22	13	-	-	-	331	436
F-529	"	" " " " "	150	0.35	5.0	0.75	8	4.9	21	10	350	437	501	408	446
F-530	"	" " " " "	150	0.37	5.0	0.75	8	5.0	20	-	-	-	-	353	422
F-531	19.4	" " " " "	150	0.37	5.0	0.75	10	5.2	20	10	410	440	511	411	453
F-532	"	" " " " "	150	0.35	5.0	0.75	10	5.5	21	15	-	-	-	351	402
F-533	"	" " " " "	150	0.35	5.0	0.75	9	5.0	20	10	367	417	502	377	419
F-534	20.4	" " " " "	150	0.35	5.0	0.75	10	5.5	22	-	-	-	-	402	434
F-535	"	" " " " "	150	0.35	5.0	0.68	7	5.6	21	12	402	442	507	408	471
F-536	"	" " " " "	150	0.35	5.0	0.68	5	5.7	22	13	-	-	-	403	467
F-537	"	" " " " "	150	0.35	5.0	0.75	11	5.6	22	11	412	477	561	326	423
F-538	21.4	" " " " "	150	0.37	5.0	0.80	10	5.6	21	8	-	-	-	399	441
F-539	"	" " " " "	150	0.37	5.0	0.75	8	5.0	21	13	357	407	480	391	453
F-540	"	" " " " "	150	0.37	5.0	0.80	5	4.9	18	10	-	-	-	414	472
F-541	"	Central shaft 100.75	150	0.37	5.0	0.80	5	5.3	22	7	472	463	539	403	457
F-542	22.4	" " " " "	150	0.37	5.0	0.75	7	5.1	20	-	-	-	-	353	430
F-543	"	" " " " "	150	0.37	5.0	0.75	7	5.2	20	13	417	462	539	374	427
F-544	"	" " " " "	150	0.35	5.0	0.65	11	6.2	21	13	-	-	-	355	445
F-545	"	" " " " "	150	0.35	5.0	0.68	11	-	20	-	457	482	546	394	437
F-546	23.4	" " " " "	150	0.35	5.0	0.75	12	5.7	21	6	-	-	-	405	467
F-547	"	" " " " "	150	0.37	5.0	0.75	8	5.4	20	9	405	450	506	377	455
F-548	"	" " " " "	150	0.37	5.0	0.75	8	5.3	19	-	357	420	476	383	447
F-549	"	" " " " "	150	0.37	5.0	0.75	8	5.2	21	6	-	-	-	411	463
F-550	24.4	" " " " "	150	0.37	5.0	0.75	10	5.7	20	8	392	435	489	408	463
F-551	"	" " " " "	150	0.35	5.0	0.75	7	5.9	21	7	-	-	-	411	470
F-552	"	" " " " "	150	0.35	5.0	0.75	7	5.2	20	7	475	450	536	424	487
F-553	"	" " " " "	150	-	5.0	0.68	8	4.9	17	7	-	-	-	391	454
F-554	"	" " " " "	150	0.35	5.0	0.68	11	5.4	15	6	417	452	536	383	460
F-555	25.4	" " " " "	150	0.37	5.0	0.75	8	5.7	20	6	-	-	-	414	475
F-556	"	" " " " "	150	0.37	5.0	0.68	7	4.9	19	7	445	475	531	408	459
F-557	"	" " " " "	150	0.35	5.0	0.68	11	5.3	20	10	-	-	-	353	478
F-558	"	" " " " "	150	0.35	5.0	0.68	6	5.0	12	10	-	-	-	417	493
F-559	"	" " " " "	150	0.37	5.0	0.68	10	5.2	19	-	360	432	496	-	453
F-560	26.4	" " " " "	150	0.35	5.0	0.68	10	5.6	19	6	-	-	-	403	464
F-561	"	" " " " "	150	0.35	5.0	0.68	8	5.9	20	8	472	514	599	-	471
F-562	"	" " " " "	150	0.37	5.0	0.68	9	5.3	17	-	-	-	-	402	472
F-563	"	" " " " "	150	0.35	5.0	0.68	8	4.9	20	-	417	501	546	-	457
F-564	"	" " " " "	150	0.35	5.0	0.65	10	5.2	21	-	-	-	-	414	463
F-565	"	" " " " "	150	0.35	5.0	0.65	9	5.0	20	-	420	467	541	-	474
F-566	27.4	" " " " "	150	0.37	5.0	0.69	7	5.1	19	6	-	-	-	398	457
F-567	"	" " " " "	150	0.37	5.0	0.65	8	5.0	20	8	440	452	553	-	463
F-568	"	" " " " "	150	0.35	5.0	0.62	10	5.2	20	-	350	430	504	-	464
F-569	"	" " " " "	150	0.35	5.0	0.62	10	5.3	17	-	-	-	-	408	470
F-570	"	" " " " "	150	0.35	5.0	0.62	11	5.2	17	-	363	405	472	-	470
F-571	28.4	" " " " "	150	0.37	5.0	0.75	10	5.6	20	4	-	-	-	368	436
F-572	"	" " " " "	150	0.35	5.0	0.75	10	5.4	19	-	274	396	350	-	432

NOTE: BY NORM TEKNIK BYGGKONTROLLAS

19.05 19.04.01

Concrete Quality Control Summary

No.	Date	Description	Type	Size	Grade	Length	Area	Volume	Weight	COMPARISON OF STRENGTH							
										Actual	Design	Factor	Ratio	Ratio	Ratio	Ratio	
F-001	12.3	Concrete	100	400	0.35	5.0	0.00	9	5.0	17	-	-	-	358	474	1.32	
F-002	"	"	100	400	0.35	5.0	0.00	9	5.0	20	-	-	-	479	474	1.01	
F-003	"	"	100	400	0.35	5.0	0.00	9	5.0	20	-	-	-	479	474	1.01	
F-004	22.4	"	100	400	0.35	5.0	0.00	10	5.0	20	6	402	421	521	447	1.32	
F-005	"	"	100	400	0.37	5.0	0.75	8	6.0	17	20	-	-	385	451	1.18	
F-006	"	"	100	400	-	5.0	0.00	9	5.0	17	10	407	499	606	495	1.32	
F-007	30.8	"	100	400	0.37	5.0	0.00	9	5.0	18	6	-	-	434	513	1.18	
F-008	"	"	100	400	0.37	5.0	0.00	10	5.0	19	7	447	494	594	518	1.32	
F-009	"	"	100	400	0.35	5.0	0.00	7	6.0	20	-	-	-	402	463	1.18	
F-010	"	"	100	400	0.35	5.0	0.00	9	6.0	-	23	422	457	537	442	1.32	
F-011	"	"	100	400	0.37	5.0	0.00	10	5.0	20	8	-	-	405	451	1.18	
F-012	1.5	"	100	400	0.37	5.0	0.00	11	4.7	19	4	440	427	521	422	1.32	
F-013	"	"	100	400	0.37	5.0	0.00	11	4.8	17	11	-	-	405	453	1.18	
F-014	"	"	100	400	0.35	5.0	0.00	9	5.0	19	-	415	407	573	436	1.32	
F-015	"	"	100	400	0.35	5.0	0.00	7	4.2	18	11	-	-	388	454	1.18	
F-016	"	"	100	400	0.35	5.0	0.00	8	4.7	17	11	452	519	579	459	1.32	
F-017	2.5	"	100	400	0.38	5.0	0.00	12	4.5	17	6	-	-	394	454	1.18	
F-018	"	"	100	400	0.35	5.0	0.00	11	5.5	18	-	417	501	561	455	1.32	
F-019	"	"	100	400	0.38	5.0	0.00	8	5.0	18	7	-	-	365	449	1.18	
F-020	"	"	100	400	0.38	5.0	0.00	11	4.5	18	7	410	465	571	432	1.32	
F-021	3.5	"	100	400	0.38	5.0	0.00	12	4.6	23	6	-	-	377	454	1.18	
F-022	"	"	100	400	0.38	5.0	0.00	12	4.5	15	7	445	502	565	436	1.32	
F-023	"	"	100	400	0.38	5.0	0.00	8	5.0	21	8	-	-	385	439	1.18	
F-024	"	"	100	400	0.38	5.0	0.00	11	6.1	22	6	430	492	551	447	1.32	
F-025	4.5	"	100	400	0.35	5.0	0.00	9	5.2	22	5	-	-	374	453	1.18	
F-026	"	"	100	400	0.35	5.0	0.00	12	5.0	20	10	480	528	614	522	1.32	
F-027	"	B.V.M. Node 6	450	0.35	5.0	0.00	12	5.0	22	9	-	-	-	353	418	1.18	
F-028	5.5	" Axis C	450	0.35	5.0	0.00	9	6.0	20	2	-	-	-	445	455	1.01	
F-029	"	" Axis D	450	0.35	5.0	0.00	10	7.0	14	15	371	430	524	365	405	1.01	
F-030	"	" " "	450	0.37	5.0	0.00	9	10.0	22	12	-	-	-	414	414	1.01	
F-031	"	" " "	450	0.35	5.0	0.00	7	6.2	24	6	427	427	546	345	422	1.01	
F-032	6.5	" " "	450	0.35	5.0	0.00	9	5.9	21	10	-	-	-	355	412	1.18	
F-033	"	" Node 5	450	0.35	5.0	0.00	9	5.9	21	-	371	402	509	323	417	1.18	
F-034	7.5	" Axis F	450	0.35	5.0	0.00	8	5.0	21	-	-	-	-	362	455	1.26	
F-035	"	" Node 6	450	0.38	5.0	0.00	8	5.5	23	13	-	-	-	362	455	1.26	
F-036	8.5	" " Axis D	450	0.35	5.0	0.00	7	4.8	19	-	400	432	487	265	411	1.18	
F-037	"	" " " "	450	0.38	5.0	0.00	10	5.0	22	13	-	-	-	365	419	1.15	
F-038	"	" " " "	450	0.38	5.0	0.00	8	5.2	22	-	402	470	539	370	478	1.26	
F-039	9.5	" " " "	450	0.28	5.0	0.00	8	4.7	20	2	-	-	-	367	451	1.23	
F-040	"	" " " "	450	0.28	5.0	0.00	8	4.7	20	2	-	-	-	367	451	1.23	
F-041	"	" Axis A	450	0.38	5.0	0.00	7	6.0	25	13	632	483	469	-	473	1.01	
F-042	10.5	" Node 1	450	0.35	5.0	0.00	2	4.6	19	15	-	-	-	385	439	1.01	
F-043	"	" " " "	450	0.35	5.0	0.00	2	4.6	19	15	-	-	-	385	439	1.01	
F-044	"	" Axis C	450	0.38	5.0	0.00	11	4.9	12	17	521	432	489	362	411	1.01	
F-045	11.5	" Node 4	450	0.37	5.0	0.00	10	5.0	17	-	-	-	-	360	405	1.01	
F-046	"	" " " "	450	0.37	5.0	0.00	10	5.0	17	12	-	499	556	374	428	1.01	
F-047	13.5	" Axis B	450	0.38	5.0	0.00	9	5.0	17	12	-	-	-	374	428	1.01	
F-048	14.5	" " " "	450	0.35	-	-	15	-	17	12	-	57	127	-	-	-	
F-049	"	" " " "	450	0.35	5.0	0.00	12	4.8	17	12	504	435	497	-	-	-	
F-050	"	" " " "	450	0.38	5.0	0.00	2	4.6	25	9	-	-	-	374	456	1.23	
F-051	"	" " " "	450	0.38	5.0	0.00	2	4.6	25	9	-	-	-	374	456	1.23	
F-052	"	" " " "	450	0.35	5.0	0.00	9	4.8	17	10	-	-	-	360	456	1.26	
F-053	15.5	" " " "	450	0.35	5.0	0.00	16	4.5	14	10	370	420	516	329	407	1.01	
F-054	16.5	" " " "	450	0.35	5.0	0.00	16	4.7	15	2	-	-	-	375	436	1.01	
F-055	"	" " " "	450	0.35	5.0	0.00	17	4.7	15	10	415	472	524	214	417	1.01	
F-056	"	" Node 1	450	0.35	5.0	0.00	17	4.7	14	15	-	-	-	416	405	1.01	
F-057	17.5	" " " "	450	0.35	5.0	0.00	14	4.5	-	-	402	472	526	399	410	1.01	
F-058	"	" " " "	450	0.35	5.0	0.00	14	4.6	-	14	-	-	-	365	436	1.01	
F-059	"	" " " "	450	0.35	5.0	0.00	11	4.7	17	18	415	-	-	551	359	1.01	
F-060	"	" " " "	450	0.37	5.0	0.00	12	4.5	16	12	-	-	-	377	406	1.01	
F-061	18.5	" " " "	450	0.35	5.0	0.00	15	4.5	17	10	420	407	536	371	428	1.01	
F-062	"	" " " "	450	0.35	5.0	0.00	15	4.7	20	10	-	-	-	362	417	1.01	
F-063	19.5	" Node 2	450	0.40	5.0	0.00	16	4.7	16	10	415	542	557	314	403	1.01	
F-064	"	" " " "	450	0.40	5.0	0.00	13	4.7	-	-	-	-	-	336	401	1.01	
F-065	"	" " " "	450	0.37	5.0	0.00	13	4.7	-	-	-	-	-	373	409	1.01	
F-066	20.5	" " " "	450	0.37	5.0	0.00	17	5.0	19	20	422	472	541	373	409	1.01	
F-067	21.5	" " " "	450	0.35	5.0	0.00	17	5.0	18	10	-	-	-	353	415	1.01	
F-068	22.5	" " " "	450	0.40	5.0	0.00	13	4.5	21	12	402	402	477	361	404	1.01	
F-069	23.5	" " " "	450	-	(0.20)	0.00	16	7.0	17	-	447	482	579	370	447	1.01	
F-070	24.5	" " " "	450	0.39	6.0	2.0	0.00	17	6.0	12	11	447	456	556	409	475	1.01
F-071	25.5	" " " "	450	0.37	6.0	2.0	0.00	13	4.2	20	10	417	440	529	373	471	1.01
F-072	26.5	" " " "	450	0.35	6.0	2.0	0.00	10	5.0	19	20	-	-	-	375	470	1.26
F-073	27.5	" " " "	450	0.39	6.0	2.0	0.00	14	4.5	17	17	501	477	437	223	470	1.26

NOVA TEMPEX
BYGGKONTROLLAS

Drawg No 13133-10 Date:

Exhibit A

Concrete Quality Control Summary

Job No.	Date	Description	Compressive Strength										Tensile Strength			
			Cylinders		Beams		Cubes		Other		Average		Cylinders		Beams	
			Count	%	Count	%	Count	%	Count	%	Count	%	Count	%	Count	%
F-01	10.1	Foundation Level	100	0.39	100	1.0 0.1	10	0.1	10	17	-	-	-	-	304	101
F-02	10.7	123.00 101.00	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-03	"	"	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-04	10.7	127.00	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-05	10.7	Corbels Axis F	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-06	10.7	Level 125.0	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-07	10.7	" 127.0	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-08	10.7	Axis A	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-09	10.7	Columns, floor	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-10	10.7	" Level 125.0	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-11	10.7	" 127.0	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-12	10.7	Axis C and D	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-13	10.7	"	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-14	10.7	"	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-15	10.7	17.5 Prefab (A, B)	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-16	10.7	" (C, D)	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-17	10.7	24.10 Tunnel Line B	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-18	10.7	4.10 Tunnel Line B	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401
F-19	10.7	4.10 Tunnel Line B, joints A and C	100	0.39	100	1.0 0.1	10	0.1	17	17	331	322	352	352	401	401

NOTES

WORK TESTS
BY GÖRAN KÖLLER

Drwg No 13133-10 Date:

10 days, 28 days, 90 days

10 days

1-1 1:12 7

15' cm

Concrete Quality Control Summary

COMPRESSION STRENGTH															
TEST NO.	DATE	STRUCTURAL MEMBER	CURET	WATER	CEMENT	AIR	WATER	AIR	STRENGTH						
									f'_c	f'_m	f'_s	f'_t	f'_b	f'_d	
7775	7/3	Precast Element 7 LG	400	0.39	6.2P 2 R 0.40 L	14	7.2	16	8	-	-	-	391	426	531
7740	7/3	" " 6 FI	"	"	"	13	6.4	20	5	-	-	-	402	459	514
7741	"	" " Struts E	"	"	"	"	"	"	"	-	-	-	402		
7742	12/3	" " Element 4 LG	"	"	"	14	"	22	3	-	-	-	399	495	545
27 9 L															
7743	14.3	Precast element	400	0.39	6.0 2.0 0.40	12	6.7	20	5	-	-	-	397	459	523
7744	"	" " Struts B	400	0.39	6.0 2.0 0.40	12	6.7	20	5	-	-	-	397	459	523
7745	"	" " D 20	400	0.39	6.0 2.0 0.40	14	6.9	20	5	-	-	-	393	470	517
7746	20.3	" " Struts C	400	0.39	6.0 2.0 0.40	13	7.0	18	2	-	-	-	391	472	463
7747	"	" " 5 AB	400	0.39	6.0 2.0 0.40	13	7.6	18	2	-	-	-	394	422	463
7748	"	" " 2 34	400	0.39	6.0 2.0 0.40	13	7.6	18	2	-	-	-	391	422	463
7749	21.3	" " D 09	400	0.39	6.0 2.0 0.40	10	7.3	17	7	-	-	-	"	417	450
7750	"	" " 5 AB	400	0.39	6.0 2.0 0.40	13	6.9	16	7	-	-	-	"	460	500
7751	4.4	" " Struts F	400	0.39	6.0 2.0 0.40	13	7.5	16	5	-	-	-	377	406	500
7752	"	" " Dragage m23	400	0.39	6.0 2.0 0.40	13	7.5	16	5	-	-	-	377	460	500
27 9 L															
7753	8.3	Precast element	400	0.39	6.0 2.0 0.36	13	6.9	21	4	-	-	-	425	481	523
7754	10.3	" " 6 FI	400	0.39	6.0 2.0 0.36	13	6.5	18	0	-	-	-	400	470	543
7755	"	" " Struts (52)	400	0.39	6.0 2.0 0.36	13	6.5	18	0	-	-	-	400	470	543
7756	11.3	" " Y 33	400	0.39	6.0 2.0 0.36	15	6.5	23	0	-	-	-	392	434	548
7757	12.3	Column H 7	400	0.38	5.0 - 0.75	12	9.2	17	2	-	-	-	318	401	411
7758	"	" " B 4	400	0.38	5.0 - 0.75	12	9.2	17	2	-	-	-	318	401	411
7759	15.3	" " B 7, H 6	400	0.35	5.0 - 0.75	13	5.3	21	-	-	-	-	306	454	517
7760	16.3	Precast element	400	0.39	6.0 2.0 0.36	14	6.2	22	5	-	-	-	365	415	415
7761	17.3	" " Y 43	400	0.39	6.0 2.0 0.36	12	6.9	24	15	-	-	-	365	432	457
7762	24.3	" " Y 13	400	0.39	6.0 2.0 0.36	13	6.1	27	6	-	-	-	352	413	460
7763	26.3	" " J213, 217, 20E	257	0.39	6.0 2.0 0.36	14	6.0	20	12	-	-	-	352	447	497
7764	7.3	Column	400	0.32	5.0 - 0.28	12	5.2	20	15	-	-	-	330	455	510
7765	9.3	"	400	0.38	6.0 1.0 0.20	12	6.0	18	15	-	-	-	373	452	457
7766	12.3	Precast element	400	0.39	6.0 1.0 0.20	13	6.5	17	13	-	-	-	355	419	477
7767	13.3	"	400	0.39	6.0 1.0 0.17	10	5.2	17	12	-	-	-	350	441	492
7768	14.3	" " B-6-7	400	0.40	6.0 2.0 0.36	15	7.5	16	10	-	-	-	355	445	"
7769	15.3	" " Column	400	0.39	6.0 1.0 0.20	13	5.5	18	10	-	-	-	352	412	480

NOTE BY

NORSK TEKNISK
BYGGERIKONTROLLAS

Dwg No 13133-10 Date

11 04/8

APPENDIX V

CONCRETE CORE STRENGTH

CONCRETE CORE STRENGTH

Core identification	Structural member	Age at testing	Core dimensions	Testing strength	Equivalent cylind. strength (kg/cm ²)
<u>Base Slab (V)</u>					
A	Axis A	70 days	Ø9.8x12.3	392	368
"	"	70 "	Ø9.8x12.2	441	<u>415</u> <u>392</u>
C	Axis C	80 days	Ø9.8x12.3	477	448
"	"	80 "	Ø9.8x12.3	466	<u>438</u> <u>443</u>
E	Axis E	90 days	Ø9.8x12.3	443	416
"	"	90 "	Ø9.8x12.3	477	<u>448</u> <u>432</u>
<u>Precast Element B 67</u>					
<i>this element was rejected.</i>					
FB4	Upper part (V)	90 days	Ø15x22.5	263	247
"	"	90 "	Ø15x29.8	279	279
"	"		Ø15x30.1	275	<u>275</u> <u>267</u>
FB4	Lower part (H)	105 days	Ø15x22.5	397	385
"	"	105 "	Ø15x26.4	406	402
"	"	105 "	Ø15x26.4	327	<u>322</u> <u>370</u>
<u>Strut Axis E (V)</u>					
I	"	8 days	Ø10x20	296	296
II	"	8 "	Ø10x20	301	301
III	"	8 "	Ø10x20	317	<u>317</u> <u>305</u>
<u>Ringbelt Axis E (V)</u>					
I	"	12 days	Ø10x15	392	380
II	"	12 "	Ø10x20	357	357
III	"	12 "	Ø10x20	360	<u>360</u> <u>366</u>
<u>Ringbelt Axis F (V)</u>					
I	"	19 days	Ø15x30	372	372
II	"	19 "	Ø15x22.5	352	341
III	"	19 "	Ø15x18.5	346	<u>332</u> <u>348</u>

RENTVEY
 NORSK TEKNISK
 BYGGEKONTROLL A.S

CONSULTING ENGINEERS
 SOILS AND FOUNDATION ENGINEERING
 ENVIRONMENTAL GEOLOGY AND GEOPHYSICS
 CONCRETE TECHNOLOGY, MATERIALS TESTING

CONCRETE CORE STRENGTH

Core Identification	Structural member	Age at testing	Core dimensions	Testing strength	Equivalent cylinder strength (kg/cm ²)	
Lower Breakwater						
Wall, 1st/2nd lap						
	Axis F, left	45 days	Ø15x22.5	324	314	300
	" " "	45 "	Ø15x18.8	280	263	
	" " "	45 "	Ø15x22.8	332	322	
	Axis F, right	45 "	Ø15x22.5	315	306	299
	" " "	45 "	Ø15x18.8	304	286	
	" " "	45 "	Ø15x22.8	314	304	
	Axis B	45 "	Ø15x22.5	365	354	321
	" "	45 "	Ø15x22.8	322	312	
	" "	45 "	Ø15x18.8	317	298	
Interior Sl.f.						
+8.50-+9.50 m						
I	Axis 2, +8.70	42 days	Ø15x22.5	297	288	328
II	" " "	42 "	Ø15x22.5	332	322	
III	Axis 1, +9.50	42 "	Ø15x21.0	385	374	
I	Axis 5	56 days	Ø14.9x22.5	332	322	351
II	Axis 6	56 "	Ø14.9x15.0	426	388	
III	Axis 6	56 "	Ø14.9x22.5	361	350	
II	Axis 4	56 "	Ø14.9x22.5	354	343	
I	Axis 3	56 "	Ø14.9x22.5	367	352	
III	Axis 3	56 "	Ø 9.8x15.0	412	399	413
IV	" "	56 "	Ø 9.8x15.0	441	427	
I	Int. Wall, Axis A	63 days	Ø14.9x22.8	364	354	330
II	" " " "	63 "	Ø14.9x22.8	342	332	
III	" " Axis B	63 "	Ø14.9x22.8	332	321	
IV	" " " "	63 "	Ø14.9x22.8	323	314	
I	Axis 2	68 days	Ø14.9x22.5	368	357	359
II	" "	68 "	Ø14.9x22.5	372	361	

(H)-horizontal drilling direction

FINNTEKNIK
TEKNISK
CYKEL KONTROLL A.S

CONSULTING ENGINEERS
SOIL AND FOUNDATION ENGINEERING
ELECTRICAL, MECHANICAL AND GEOTECHNICAL
CONCRETE TECHNOLOGY, MATERIALS TESTING

CONCRETE CORE STRENGTH

Core Identification	Structural member	Age at testing	Core dimensions	Testing strength	Equivalent Cylinder strength (kg/cm ²)
<u>Exterior Sl.f.</u>					
I	Axis 2-level +2.50	100 days	Ø14.9x22.5	440	427
II	Axis 2-level +2.50	100 "	Ø9.8x15.0	402	390
III	" " " "	100 "	Ø9.8x15.0	421	409
IV	" " " "	100 "	Ø9.8x15.0	417	405

401 ✓

(H) - horizontal drilling direction

APPENDIX VI

NOTE ON TUNNEL CRACKS, C.G. DORIS NOTE QD-1839-1.

TOTAL OIL MARINE LIMITED
LONDON

Frigg field to Scotland pipe line
Intermediate manifold platform



EUROPE
ETUDES

PARIS

E.E. 9105



C. G. DORIS

John Howard

DESIGN CALCULATIONS

NOTE ABOUT

TUNNELS CRACKS

REVISION

N°	DESIGNATION	DATE	BY	CKD
1	ISSUED FOR APPROVAL	16.05.79	S.F.	
2				
3				
4				
5				
6				
7				
8				
9				
10				

BY	DESIGNED	CHECKED	APPROVED	PROJECT N°	NUMBER	REV
	S.F.				A4.MP.QG.1839	1

FRIGG INTERMEDIATE PLATFORM

RAFT TUNNELS

REPORT ABOUT CRACKS

A - CONSTRUCTION OPERATIONS EN SITE

- Bottom slab has been finished at the end of June, 1974
- Tunnels were cast in following order:
 - one block around seal caisson near locked wall
 - one block near central shaft
 - the rest of tunnel : about 20 m.
- The dock began to be flooded just after casting the last tunnel, on October 11th.
In this phase tunnel cables were not yet tensioned, and tunnels were supposed to support upwards water pressure applied to bottom slab as reinforced beams.
- Prestressing of tunnels finished on October 21st, the draught being about 9,0 m.

B - DIFFERENT TYPES OF CRACKING

- Cracks perpendicular to tunnel axis, going from bottom slab or mid-height of walls, to roof.

those cracks were observed approximately 2 weeks after casting, on the 6 tunnels and they are supposed to be shrinkage cracks due to fact that shrinkage of walls and roof was restrained by the bottom slab which has been poured a least 3 months earlier -

- Cracks parallel to tunnel axis located on the thicker part of the roof, near central shaft, on the first pour of each tunnel -

those cracks might be due to a transversal shrinkage = hydrauic and also thermal shrinkage since the roof is quite thick in this area

- Diagonal cracks located on the walls of the 6 tunnels, at about mid-height of the vertical part of the wall and at an approximative distance of 8,0 m. from the casting joint near central shaft -

those cracks were systematically observed at beginning of december, i.e. after prestressing but some people think that

some ones appeared before prestressing -

C - CHECK OF SHEAR STRESSES DURING DIFFERENT CONSTRUCTION PHASES

Ref note 1810

1) Draught of 9 meters in dry dock, without prestressing

Instead of forces of the end of towing, computed page 4 of note 1810, we have

- on tunnel $- 9,0 \times 2,20 = -19,8 \text{ t/lm.}$

instead of $115,0 \text{ t/lm}$: ratio $0,172$

- on slab $- 9,0 \text{ t/m}^2$ instead of $-43,7 \text{ t/m}^2$:
ratio $0,206$

mean value of ratio $\approx 0,19$

therefore instead of shear $76 - 944 = -868$

on section 2/10, we would have

$$76 - (944 \times 0,19) = -103 \text{ t}$$

and, in section of significative shear, at 2,50m from central shaft support :

$$T = -103 \times \frac{920}{788} = -110 \text{ t}$$

$$\rightarrow V_u = 110 \times 1,20 = 132 \text{ t} \rightarrow v_u = 5,6 \text{ kg/cm}^2$$

even with young concrete, this stress is very weak.

2) Draught of 9 meters, with prestressing -

- calculation of shear according to ACI

$$V_u = -110 \text{ t} \times 1,20 - 2350 \text{ t} \times \sin 20^\circ 5' \times 1,20 = -1120 \text{ t}$$

$$v_u = 47,5 \text{ kg/cm}^2$$

on the case of draught of 18 meters, we get

$$V_u = -1120 - 110 \times 1,20 = -1252 \text{ t} \rightarrow v_u = 53 \text{ kg/cm}^2$$

- calculation of principal forces -

Normal force due to prestressing

$$2350 \times 1,20 = 2820 \text{ t}$$

Normal force due to hydrostatic pressure on lobed wall (see page 6)

$$6 \text{ t/m}^2 \times 18 \text{ m}^2 = 108 \text{ t}$$

$$\text{total} = N = 2930 \text{ t} \rightarrow \sigma = 58,5 \text{ kg/cm}^2$$

→ principal tension is

$$t = \frac{58,5}{2} - \sqrt{\frac{58,5^2}{4} + 47,5^2} = -26,5 \text{ kg/cm}^2$$

with draught of 18 meters, we get.

$$N = 2820 + 15 \text{ t/m}^2 \times 18 \text{ m}^2 = 3090 \text{ t} \rightarrow \sigma = 61,5 \text{ kg/cm}^2$$

$$\rightarrow t = -30,5 \text{ kg/cm}^2$$

therefore it is possible that those diagonal cracks are due, simultaneously, to

- a kind of vertical shrinkage, due to fact that, in vertical direction, concrete could be restrained by the longitudinal stiffness of the tunnel itself, particularly sensible near the ends which were cast before, and on this sections which could be weakened by ducts.
- in addition a tensile stress of 30 kg/cm^2 -

D - INJECTIONS

Cracks have been injected with epoxy resin by one of those ways

- 1) - Sealing of cracks on both sides
 - Epoxy injected from outside through injection tubes each 50 cm.
- 2) - Sealing of cracks on outside face.
 - Epoxy injected from inside through tubes each 30 cm - check of injection by watching effusion of epoxy out of the next tube after injection tube.

Epoxy used: STABILPOX P 600

Hardening time 24 h.

Young modulus $\approx 20000 \text{ kg/cm}^2$

Ultimate resistance: 700 kg/cm^2 (cube $7 \text{ cm} \times 7 \text{ cm}$)

For few small cracks, Epoxy STABILOPOX
TM 151, having a better viscosity, have
been used.

E CONCLUSION - PROPOSAL FOR MP2 -

All those cracks, and particularly diagonal
cracks, were very thin = there was no
leakage through diagonal cracks which were
not yet objected during water tests, with
10 m of water, at beginning of January 1975.

In addition, transversal cracks were afterward
compensated by prestressing.

We do not think that those cracks have
importance for the structural resistance of
tunnels - (It is reminded that, during
service phase, shear is much weaker and of
opposite sign than during floating)

Any way to avoid those cracks and
objections and to suppress doubts, we
propose following modifications for MP2

- 1) In addition of the two ends, tunnels
will be cast in 2 parts of 12 m. maximum.

- 2) longitudinal reinforcements are increased all along the tunnel ($\phi 20 @ 20 \text{ cm}$ instead of $\phi 16 @ 20 \text{ cm}$ on R.P.1)
- 3) Just after pouring, the two ends of the tunnels, will be cooled by circulation of cold water on pipes embedded into concrete and then ejected with mortar.
- 4) Transversal reinforcements will be increased on the thicker part of the roof near central shaft and the zone of diagonal cracks
- 5) The cables inclination will be decreased in order to have weaker tensile stresses.

APPENDIX VII

PROCEDURE FOR INJECTION OF CRACKS

31.10.77

A.3.


F.2.10

A.3.

E.2.10.10

Therese

Principer över utförande av photinjektering i tunnarna A-F.




□ = Bricka med rippel

▨ = Plastlim, IB-Pox S-20

} = Spricka

— = Limlager, plast S-20

Det. A-A.



Utförande:

Sprickan betongfylls.

Med jämna mellanrum bultas plattor, enl. det. A-A, fast mot betongen. Härvid tillses att inget lim kommer över sprickan mitt för hålet i plattan.

Mellan plattorna stryks S-20 över sprickan för att förhindra läckage vid injekteringen.

Före limningen skall tillses att betongen omkring sprickan bultas. Om det finns fukt i sprickan

Utskrift från	Fysik	Ex 2
31.10.71	21	2
Utskrift	<i>W. H. H. H. H.</i>	Bilaga nr

måste forskning ske med propangasläcka.
 Injekteringen utföres med IB-Pox P600 med
 en speciell plastinjektorpump EPL-5, se bild
 IB-Pox S-20 och IB-Pox P600 är hårda plaster
 av epoxytyp.

Årsläsa, den 31.10.71

W. H. H. H. H.

APPENDIX VIII

REPAIR TO UPPER BREAKWATER WALL

Appendix VIII

COMPANY CONTRACT FOR THE REPAIR OF OIL TANKS AND PIPES

Enclosure, 1st April, 1975.

Norwegian Contractors
Postbox 190
6300 ANDALSKES.

United Field to Scotland Pipeline
Intermediate Manifold Platform

Order Ref: 14/14/1412

Date: 10/10/75

REPAIRS TO UPPER TRENCH-WALLS

See Sims.

The following are the repair procedures agreed for the upper trench-water wall:

1. Cracks in concrete.

- a) Small cracks. Epoxy to be brushed on.
- b) Large cracks. Cut back and seal with epoxy filler.

Please note that Hovde have reserved their approval of brush-on epoxy for the splash zone until they have given this method consideration.

2. Large voids.

Cut back and refill using Delcon 200 with a bonding agent.

3. Small voids.

Refill with Delcon 200 using a bonding agent.

4. Spalls.

Where unsuitable for repair, cut out with epoxy.

5. Cast in situ concrete.

Seal with epoxy.

Yours faithfully,

APPENDIX IX

REPAIR PROCEDURE FOR HONEYCOMBING

Indissemes, 26th February, 1975.

Total Oil Marine Limited
Site

For the attention of Mr. Renault

Frigo Field to Scotland Pipeline
Intermediate Manifold Platform

Ref: M/RS/MSH - 1575

File No: 3835

Subject: Hauling in node 65 - 69, 20 m. level.
Repair procedure.

Sechständer	Kopfschalt
<i>Alise</i>	
FEB 27 1975	
Desvère	Desvère

Dear Sirs,

Please find enclosed one copy of repair procedure, approved to-day, the 26th February, 1975, by you Mr. Aivalto, and Mr. Scarlett of Lloyd's Register of Shipping, Site.

Very truly yours,

[Signature]
G. Michel
Industrial Engineer

Copy with enclosure:

Lloyd's Register of Shipping, Site
Attn.: Mr. Scarlett

Mr. Michel, Industrial Engineer, Site
Attn.: Mr. Michel

... ..
... ..
... ..

... ..
... ..
... ..

... ..
... ..
... ..
... ..

... ..
... ..

... ..

... ..

... ..

... ..
... ..

... ..

... ..

... ..

... ..

... ..

... ..

... ..
... ..

... ..

... ..

... ..

... ..
... ..
... ..

... ..

Wm. L. G. Smith

June 10th 1857

1857

APPENDIX X

REPAIR PROCEDURE FOR UPPER BREAKWATER WALL NODE
CONSTRUCTION JOINT

Andalsnes, 23rd June, 1975.

Norwegian Contractors
Postboks 190
6501 ANDALSNES.

For the attention of Mr. Mase

Frigg Field to Scotland Pipeline
Intermediate Manifold Platform

Our Ref: EM/PMF/MEK - 2044

RE: F.W.W. JOINT CONSTRUCTION JOINTS.

"Confirmation of hand-written letter".

Dear Sir,

Further to the discussion at the progress meeting this morning (Friday, 20th June) we confirm that, on the evidence of the water tests carried out on the vertical section of the upper freshwater wall nodes, the construction joints are not considered acceptably watertight. We therefore require that you carry out remedial works at every such construction joint to ensure a sound joint.

The remedial works are to be carried out as follows:-

1. Expose the construction joint - remove repairs and concrete run-down from the lift above to be cut back so that the joint is fully exposed.
2. Clean the joint by wire brush and air-blast.
3. Repeatedly brush on epoxy Mastic over a period of about 15 minutes (joint to be dry).
4. Where exposing the joint has necessitated significant cutting back the wall the face is to be made up by painting Sika-latex and applying 1:3 mortar.

If you consider that the results of the water tests are not satisfactory, we are prepared to consider the results of more tests carried out in the manner described this morning:-

1. Carry out the horizontal part of the joint.
2. Embed and seal in a steel tube.

/Cont'd

Serial	71	Outside
"	65	Both inside faces
"	66	" " "
"	67	" " "
"	68	" " "
"	69	" " "
"	70	" " "
"	71	Outside & both inside faces
"	72	" " " " "
"	73	" " " " "
"	74	Both inside faces
"	75	Inside G.S. face
"	76	Inside G. face
"	77	" " "
"	78	Outside & both inside faces
"	79	Outside
"	80	"
"	81	Inside G. face
"	82	Inside G.S. face
"	83	" " "
"	84	Inside G. face
"	85	Outside
"	86	Inside G. face.

Dr. Richard
1001 14th St. N.E.
Washington, D.C. 20002

APPENDIX XI

BETOKEN SPECIFICATION FOR REPAIR MATERIAL

BETOKEM EXM-PRODUCTS

Dry mortars with no plastic shrinkage

The products listed in the following table are used for underpouring of machines, concrete elements as well as for filling of ducts and for anchoring of bars.

Designation	28 days strength		Expansion %
	kg/cm ²	(MN/m ²)	
Betokem ExM	450 - 550	(45 - 55)	5 - 6
Betokem ExM-S	600 - 700	(60 - 70)	1 - 2
Betokem ExM-V	500 - 600	(50 - 60)	3
Betokem ExM-AF	350 at -10°C	(35)	2 - 3

ExM-V is a mortar for underpouring of layers thicker than 2 cm. ExM-AF is a special mortar for pouring at temperatures below freezing.


Materials

The ExM-products are dry mortars composed of cement, sand, expanding and stabilising agents. They are ready for use, only water has to be added at the site. The maximum size of the sand fraction is 1.5 mm except for ExM-V where the maximum size is 4.0 mm. The products contain no poisonous ingredients and no chlorides or other components which can step up the corrosion.

Physical properties

NOTEBY (Norsk Teknisk Byggekontroll) - an authorized test laboratory - has carried out tests for measuring the expansion and plastic shrinkage of ExM compared with a mortar without additives composed of 1 part cement : 1.5 parts sand (by weight). The expanding-shrinkage test were performed by filling a graduated cylinder with a premixed mortar/water mix and the surface level of the mix were observed at certain time intervals. The results are shown in the following diagram.

Expansion resp. shrinkage for Betokem ExM and mortar with no additives




The dotted curve indicates the level of the separated water above the mix and the full-drawn curve the level of the grout itself. Because of the chemical interactions the separated water is absorbed gradually 4-6 hours after mixing and is completely eliminated after approximately 12 hours.

Mortar with no additives always shows a plastic shrinkage which increases with increasing bleeding (water separation). ExM expands while the mix is plastic and fills completely the space into which it is poured. The product does not expand after hardening and therefore no cracks arise due to the expansion. The pressure exercised on the surroundings during the expansion is very slight and any damage due to this has never been experienced.

The diagram also shows the compressive strength for the mortar mixes. As will be seen the ExM has a considerable higher strength than the mix without any additives.

NOTEBY (Norsk Teknisk Byggekontroll) has also measured the anchorage bond for a smooth bar poured in a ExM mortar. As will be seen the bond strength is very high even for a smooth bar.

Cube strength for Betokem ExM and mortar with no additive



ExM-S and ExM-V

The compressive strength for 7 cm cubes cured at 20°C are shown in the following table.

Compressive strength for 7,1 cm cubes cured at 20°C

	Water litres per bag 40 kg	Compressive strength kg/cm ²		
		1 day	7 days	28 days
ExM-S	7,2	370	575	680
	7,0	380	600	690
ExM-V	5,5	240	470	570
	6,5	220	450	540

ExM-AF

Compressive strength at lower curing temperatures

Curing temperature	Compressive strength kp/cm^2		
	3 days	7 days	28 days
- 24°C	9	35	84
- 15°C	54	98	190
- 10°C	100	195	350
- 5°C	200	300	400

Packing -- Warehouse Properties

The ExM-products are delivered in 40 kg paper bags with one layer of waterproof paper. They can be stored for years provided dry conditions and not too much pressure i.e. piles of maximum 10 bags height.

Betongkjemisk A.S.
Frits Kiærs vei 11
Oslo 3

Re.: Bond strength of bars poured in Betokem ExM-mortar

As requested by you and in agreement with Mr. Saltrøe, A.S. Høyer-Ellefsen we have been in charge of carrying out bond strength test with 20 mm smooth bars st. 37 poured in ExM-mortar.

3 pieces of concrete specimens 14 x 14 x 25 cm with a centric hole of 3 cm diameter were prepared (sketch A)

After one week curing of the concrete specimens the bars were poured in with ExM-mortar (sketch B)

After one more week the bond strength was measured (sketch C)


Results

Compressive strength		Max. load at initial sliding of bolts	Pulling out force after sliding
Concrete	mortar		
384 kp/cm^2	431 kp/cm^2	7 120 kg	2 480 kg
393 kp/cm^2	435 kp/cm^2	7 120 kg	2 480 kg
384 kp/cm^2	427 kp/cm^2	7 120 kg	2 480 kg


No damage was observed for the bond between the concrete and the mortar.

NORSK TEKNISK BYGGEKONTROLL A/S


Sketch A



Sketch B



Sketch C



Pulling out tests performed by a Wolpert Testing-machine

Instruction for underpouring of machines and concrete elements

The ExM-joints have to be correctly used in order to fulfill their purpose.

PREPARATION OF THE CONCRETE SURFACE

The concrete surface which comes in contact with ExM-mortar has to be completely cleaned. Loose particles and laitance must be removed by chipping, tining, scrubbing or sand blasting.

Also the lower surface of the bedplate has to be cleaned. Sometimes the surface has to be degreased as well.

The concrete surfaces have to be moistened until they are saturated the day before pouring. The surfaces have to be subjected to drying some hours before pouring so that they have a slight suction ability when the pouring takes place. Half an hour before pouring occasional water in holes and grooves are removed by air blowing.

FORMS

The forms are built around the bedplate. The form material has to be of good quality with very low suction ability. The form is built a few cm higher than the surface of the ExM-mortar and has to be firmly attached so that no sliding occur during the pouring. The formwork has to be performed so that the pouring can take place from one side. Between the bedplate and the other form sides there has to be a gap of 4 – 5 mm in order to allow control of the ExM mortar that it completely fills the space it is intended to fill and further to facilitate escape of the air. For plates with a corrugated bottom each section has to be fitted with an air vent to allow the air to escape.

MIXING

For small jobs a high speed drill is a suitable tool. For big jobs a concrete mixer is recommended. A suitable dispenser for addition of water should be available. Depending on the consistency aimed at 5,5 – 6,5 litre/bag has to be used for ExM-V and ExM-AF and 7 – 8 litre/bag for ExM and ExM-S.

The bulk of the water is added to the mixer, then the mixer is started and the ExM mortar added while stirring. The stirring is continued for 2 minutes until the mix is entirely homogeneous. The mix is allowed to stand for a couple of minutes and additional water is added to a suitable consistency while stirring until the mix is homogeneous.

The mix should then have a plastic or fluid consistency. The consistency is adjusted to fit the actual job. If the space is easy to fill the viscosity can be rather high and in the contrary if the space is difficult to fill the viscosity has to be rather low.

The pouring has to be finished not later than 20 minutes after the mixing otherwise too much expansion is lost.

THE POURING

The mix is filled in from one side and the filling continued until the mix penetrates all the openings between the bedplate and the form. The filling of the form is facilitated by knocking on the outside of the form.

A steel band is a suitable tool for pushing the mortar under the bedplate, by drawing the band forth and back under the plate. Vibration should not be used. The pouring operation should not be interrupted before it is finished.

CURING

As the binding agent in the ExM-mortar is Portland Cement the same curing methods are recommended as for the regular cement mortars. The temperature in the mortar has to be kept above + 20°C for at least 2 days after pouring (does not apply to ExM-AF).

As soon as the finishing of the mortar surface is completed the free surface has to be protected against drying out in one of the following ways:

A. The surface is oversprayed with Betokem O (Curing compound). This will be a good curing which, however, can be further improved by spraying water on the surface after a couple of days. In case the surface has to be painted later, Betokem MH (a high quality and more expensive curing compound) is recommended instead of Betokem O.

B. Plastic sheets covering is utilized for at least 7 days.

The former curing method (A) should be preferred because of the drying shock which might occur when the plastic sheet is removed.

Observe the high drying effect of the cold winter air especially when artificial heating is used.

PRODUCTION AND MARKETING

Betongkjemisk A/S, siviling. Johs. Rutie, Oslo 3, Norway

Betokem ExM-AF

Extract from report no 7250 from Swedish Cement and Concrete Research Institute at the Royal Institute of Technology, Stockholm:

8. Summary of test results

The test confirms that the hardening of Betokem ExM-AF takes place at a temperature of -10°C . The strength increase follows more slowly at this temperature than at a temperature of $+20^{\circ}\text{C}$. However, after 28 days the strength of the -10°C cubes are higher than for corresponding cubes at a temperature of $+20^{\circ}\text{C}$. The highest strength after 28 days is obtained with cubes cured at -10°C for 7 days followed by a curing at $+20^{\circ}\text{C}$ until 28 days. Most probably the mortar has not frozen at -10°C . Any pattern of ice crystals could not be observed.

If the temperature of the specimens were -10°C or above 0 (stored in warm water before crushing) when the strength was measured, the obtained result was the same for both temperatures, (which shows there was no additional strength because of ice crystals — translator's remark).

With regard to the chlorid content, this is below the level which can initiate any corrosion on the reinforcement.

Oslo, April 1973

STYLLINGENHØR JØNS. RUTLE

KONTOR: FRITZ KJØRS Vei 11, OSLO 3 - TEL. OSLO 243012
FABRIKK: INDUSTRIVEIEN 12, 1473 SKÅRER - TEL. LORENSKOG 02 - 701721
BANKKTO KONTOSÅTTER - TELEGRADNR: «BETOKEN» - OSLO - JERNBANE: LORENSKOG STASJON

Betoken-Epoxy UV

What is U.V.

U.V. is a gray solventfree epoxy adapted for underwaterworks, as it attaches well to moisten surfaces and curing takes place also under water. The U.V. mix is fitted for trowling of defects in concrete structures above as well as under water.

The mix attaches well to vertical surfaces without forms. Typical applications are repairs of quaycolumns, bridgecolumns (protection of the reinforcement), tightening of concrete dams etc.

Packages

The U.V. mix is delivered in 2 ready for use components, resins and curing agent, packed in right proportion in units (resin + curing agent) of 2.4 kg or 10 kg.

Mixing

The content of one box resin and one box curing agent is placed on an iron plate. The mixing is performed by a trowel and the mass is kneaded until it attains a uniform gray colour without black or white strips. The mass should have a temperature of 15 - 20°C when it is mixed. The potlife is about 1 hour, when the temperature is higher the potlife is shorter.

Placing of the mix

The concrete has to be clean and sound. Defects on the concrete surface must be thoroughly cleaned.

The U.V. mass is placed by a trowel. The trowelling is facilitated by moistening the tool.

The work under water can be performed in 2 different ways:

1. The U.V. mix is placed in layers of 10-15 mm pieces of dry canvas or any other strong fabric in convenient working area. The pieces of canvas are handed down to the diver who pushes them and places them for instance over a crack. It is important to push instantly in the middle of the piece and finally on the borders of the piece so that no waterpockets occur. The diver must continue the work until the canvas touches the substrate over the entire area. The canvas must remain on place at least 24 hours.
2. The U.V. mix is rolled in balls and handed down to the diver who evens it out with his hand.

When this method is used the layer has to be 2-3 mm thicker because the upper layer is apt to be washed out.

Curing

The U.V. mass should not be used at temperatures below 3-4°C. At such low temperatures it will take weeks to achieve a complete curing. As a rule 24 hours hardening is sufficient to avoid washing out of the mass.

Safety precautions

Rubber gloves has to be used. If any of the components touches the skin it has to be washed with warm water and soap.

Cleaning

The tool can be washed with warm water with scrubbing.

Storing

The U.V. mass can be stored in unbroken packages for one year without suffering any damage.

The above information is presented in good faith. As, however, the use of the product is out of our control we give no warranty for the results obtained in the field.

Oslo, January 1975

STRENGTHENING JOBS. EPOXY

LONDON: 18112 FIARS VII 11, OSLO 2 - TEL. OSLO 243217
FABRIKKINDUSTRIVEIEN 12, 104 SEARER TEL. LORINSEOG 02 201723
FAX 0100 55240517003 - TELEGRAD: BETOKEM OSLO - JERNBANE LORINSEOG STASJON

Betoken - Epoxy P and P-1

P and P-1 are epoxy formulations used as a gluing agent for binding new concrete to hardened concrete. The glues can also be used as binding agents in epoxy-mortars.

Materials

Epoxy P and P-1 are two-components epoxy compounds containing a resin and a hardener. Both compounds are solvent free.

Physical properties

P hardenes at temperatures as low as -5°C . At these low temperatures the hardening is very slow.

P-1 hardenes at temperatures down to $+5^{\circ}\text{C}$. Unlike P the product P-1 does not smell and is somewhat more convenient to handle than P. The potlife of P at 20°C is approximately 20 minutes. The potlife of P-1 is a little shorter. At lower temperatures the potlife is longer. P should not be used in direct contact with food or drinking water.

Consumption

0,5 - 1,0 kg/m^2 . With a more rough surface the consumption is about 1,0 kg/m^2 .

Requirements to the concrete and steel surface

The surface of the concrete has to be clean and solid. Laitance and loose concrete particles must be removed. The most used methods for preparing the concrete surface is sand blasting, bush-hammering or acid etching (1 part commercial grade concentrated hydrochlorid acid to 4 parts water) succeeding washing with water. The concrete should preferably be as dry as possible during the operation. Free water on the surface must be removed and workable methods are to treat the surface with a propenflame or jetting with dry compressed air.

(We also have a glue that is specially fitted for this type of under-water works). It is an advantage to vacuum-clean or blow the surface. The application work has to be undertaken as soon as possible after the cleaning.

The steel has to be free of rust and fat. So far sand-blowing has given the best results. For smaller jobs thorough wire brushing is sufficient both for concrete and steel.

Mixing and applying

The components ought to have a temperature of 15-25°C during the mixing. If you do not use entire packages each component has to be stirred prior to the weighting. The components have to be mixed for 3-4 minutes until the glue is completely homogeneous. Concerning packages above 2 kg we recommend a slowly going drill with blades in order to secure a homogeneous mixture. Immediately after mixing the glue is brushed on the surface with a stiff brush or a roller. If the surface is tolerably smooth it could be more convenient to use a stopping knife or a rubberswab. The temperature on the surface of the concrete should be at least 2°C during the execution. At too low temperatures the glue attains a higher viscosity and consequently is harder to handle. The best temperature is 15 - 20°C.

Casting and finishing treatment

New concrete should be supplied not earlier than 2-3 minutes after the glue has been brushed on the area and always when the glue still is tacky. At a temperature of 20°C not more than 1 hour should elapse, at a temperature of 10°C maximum 2 hours should elapse and at 5°C maximum 3 hours should elapse before the concrete is placed in the construction. If the concrete is placed too late the glue acts reverse on the desired effect. In cases of doubt a new brush with Epoxy P should be used. The concrete which is used should have a slump not higher than 5 cm. It is an advantage to use 1,5 l Betokem LP per m² concrete.

Constructions without formwork on vertical areas and on the ceilings require training before you obtain a working-routine. The glue can move somewhat because of the weight of the mortar, especially if you have a thick layer of glue. The problem diminishes if you let the epoxyglue harden a little bit on the area (for example 15-20 min. at 20°C) and apply the mortar in two or three layers.

Spraying of the mortar on the area is also an effective method. To secure the cement-mortar proper curing condition it should immediately be covered with a plastic sheet, or more preferably to spray the area with the curing compounds Betokem O or Betokem ML. Due to the high tensile strength of the adhesive, thin overlays can be applied and featheredged where required. However, the best way is to saw-cut to a depth of at least 2,5 cm.

Handling precautions.

During the job gloves should be used. If one of the components of the glue touches the skin it must immediately be washed with soap and warm water, solvents as acetone, xylol or other thinners should never be used. Provide adequate ventilation during indoor jobs. Some persons are allergic against the hardener which results in some form of skin dermatitis. Good personal hygiene and changing of dirty working-clothes are important factors to be aware of.

Cleaning

Tools have to be cleaned immediately after they have been used with Detoken Tynner (eventually tri, acetone or xylol). Epoxyglue which has hardened is difficult to remove.

Warehouse properties

Both the components resin and hardener should be stored in closed packages. If the storing conditions are favourable the quality of the product will not be reduced during the first 6 months.

The above information is presented in good faith. As, however, the use of the product is out of our control we give no warranty for the results obtained in the field.

Oslo, january 1975

STYLING OF JOBS TITLE

KONTOR: TITTEL: KJARS VEG 31, OSLO 3 - TEL. OSLO 743012
FABRIKK: INDUSTRIVEIEN 12, 1471 SLÅRER - TEL. LORINSEKOG 02 724723
PANKGIR: 102405 17093 - TELEGR. AB: AETOFCH - OSLO - JERNBANE LORINSEKOG STASJON

Betoken-Epoxy ML-4 (ML-1)

What is ML-4 (ML-1)

ML-4 is a solvent-free epoxy formulation of low viscosity which is used as binding agent in epoxy mortar and concrete. The mortars (concrete) are used for repair of concrete-structures, holding bolts, binding of concrete elements, casting and repairs of bridge noses (expanding joints) and for industry floor coverings.

The viscosity is approximately 600 cps at 25°C, specific weight approximately 1,1.

ML-4 is also delivered as a spattle i.e. ready for use without addition of aggregates at the site.

ML-1 is a winter quality of ML-4 used at temperatures below 5°C and under moist conditions. ML-1 also hardenes under water. ML-1 hardenes at temperatures down to -5°C though very slowly. Mixed with dry sand 1 : 1 ML-1 is very well fitted for binding of fresh concrete to hardened concrete or steel (see brochure for Betoken-Epoxy P). The viscosity of ML-1 is higher than for ML-4. ML-1 is not fadeless, as the mortar assumes a brownish color after a while. The ML-1 mortars should not be used in direct contact with food or drinking water.

Packing

The glue is delivered in two components (harpiks - resin, herder - hardener) packed in right proportions and ready for use.

Packings: ML-4 1 - 5,4 - 13,50 and 270 kg (two components)
ML-1 1 - 5,1 - 13,50 and 300 kg (two components)

We also deliver dry sand in bags suitable for the epoxy-package.

Requirements to the concrete and steel surface

The surface of the concrete has to be clean and solid. Laitance and loose particles must be removed. Suitable methods for preparing the surface is sand blasting, bush-hammering or acid etching (1 part commercial hydrochlorid acid to 4 parts water) followed by washing with water. The concrete should preferably be as dry as possible during the operation. Free water on the surface must be removed with a propan flame or with dry compressed air (for floor covering 4-5 % humidity in the concrete is required). Immediately before the epoxy-mortar is being used the concrete has to be vacuum cleaned or just blown clean. The steel has to be free of rust and fat. Sand-blowing gives the best results. For smaller jobs thorough wire brushing is sufficient.

How much sand should be used

The ratio epoxy/sand depends for which purpose the glue is used.

Mixing proportions glue/sand (weight)	Amount kilogram glue per litre mortar	Properties (applications)
1 : 1-3	0,75 - 0,5	Selflevelling, sticky and can be levelled out by a float or trowel. Relatively easy to mix. Used for: holding of bolts, binding of elements, self-levelling floor covering, grouting etc.
1 : 3-6	0.5 - 0.3	Sufficient glue for moistening the mortar. Easy to level out. Primer (pure glue) is often necessary. Used for: repair of concrete floors, floor covering of epoxymortars.
1 : 6 or more	0.3	The primer should be used to secure good bond- strength. Very heavy to mix. Only mixing by machine is satisfactory. Has to be vibrated and packed properly when poured. Used for: repair of concrete structures, bridge noses etc.

It is of decisive importance that the sand is clean, dry and of proper grading. The particle size of the sand should not exceed 1/3 of the thinnest mortar-layer. The coarser the sand the better the workability of the mortar.

When epoxy-mortars are being used where large temperature variations occur it is necessary to be aware of the fact that the thermal expansion is considerably higher than for ordinary concrete. The higher the sand content of the epoxy the smaller the difference.

Mixing of the mortar

During the mixing the components should have a temperature of at least 15°C. The components should be mixed thoroughly for 3-5 minutes. (When the whole package is not used the components should be weighted). The mixing is performed very efficient by a slow rotating drill which does not introduce too much air. A plastic container might be used for mixing. Small batches can be mixed by a drill. However, a paddle-mixer should be used for large batches or mortar with much sand (i.e. above 1 : 6). The potlife is approximately 1 hour for a mortar 1 : 6 at 20°C. At lower temperature the potlife is considerably longer.

The higher the temperature the easier the handling of the mortar. By hand-mixing it is an advantage to warm the components to 30°C prior to mixing.

Attention: The potlife is considerably shorter when the mortar is warm. If the mortar has to be used on vertical surfaces without forms it is necessary to mix the sand with micro-talc, asbestos powder or Aerosil (5-50 %) to prevent moving of the mortar. Another possibility is to use ML-4 glue mixed with sand to a proper consistency.

Though ML-4 is less sensitive to moisture than is ML-1 during the curing period, it is preferable to use dry concrete: The bond-strength to the concrete can be decreased if the concrete is too moist.

Mixing and curing temperature of 15 - 25°C is most preferable for both ML-4 and ML-1.

Curing and strength

During the curing period the ML-4 mortar should have a temperature of at least 5°C. After 24 hours of curing the strength is higher than for ordinary concrete. At a temperature of 20°C the final strength is reached after 3-7 days.

Norsk Teknisk Byggekontroll (an authorized laboratory) has tested some bars specimens (4x4x16 cm) of epoxy mortar (ML-4). The aggregates are delivered by Betongkjøpisk A/S (0-13 mm). Each figure is an average of 3 specimens.

Mixing proportion epoxy/sand	Volume-weight	Compressive strength kp/cm ²	Flexurable strength kp/cm ²
1/10	2.28	1013	238
1/10	2.35	1158	265

For ML-1 mortar the final strength is reached after 2-5 days at a temperature of 20°C, however, at 0°C it might take several weeks. When the mortar is mixed at 20°C, 50 % of the strength is reached after 3-4 days at a curing temperature of 0°C. The final compressive strength for a mortar 1 : 6 is 700 - 800 kg/cm².

Handling precautions.

During the job gloves should be used. If one of the components touches the skin it must immediately be washed with soap and warm water. Some persons are allergic against the hardener which results in some form of dermatitis. Working-clothes that are soiled with unhardened binding components must be changed as soon as possible. Provide adequate ventilation during indoor jobs.

Cleaning

Epoxy-glue which has hardened is difficult to remove. Machines and tools have to be cleaned immediately after use with Detoken Thinner. The mixer should be cleaned with some sand mixed with Detoken Thinner.

Warehouse properties

Both components resin and hardener should be stored in closed packages. If the storing conditions are favourable the quality of ML-4 will not be reduced during the first year. After a long period of storage below 12°C ML-1 resin might thicken (crystallize), so that it must be heated to a temperature of 40-50°C before use. The resin should preferably be cooled down to the actual working temperature before use. ML-1 can be stored for at least 6 months.

The above information is presented in good faith. As, however, the use of the product is out of our control we give no warranty for the results obtained in the field.

Oslo, april 1975

APPENDIX XII

REPORT ON OFFSHORE SAND BALLAST, C.G. DORIS
DOCUMENT NO. 10103.

9
SAND BALLASTING OF CDP. I

FILE : 52/1664

Document : 10103
Date : 19.12.1975

FRIGO C.D.P.1 PLATFORMQUANTITY OF SAND BALLAST TO BE
PLACED IN THE STRUCTURE

- | | |
|--|-----------------------|
| 1. Required dead weight of the Platform | 206.000 T |
| 2. Weight of the platform when emplaced on site,
empty of ballast | 113.600 T |
| 3. Packages Dead Load | + 5.606 T |
| 4. Water in Central Shaft | + 7.660 T |
| | <hr/> |
| 5. Dead weight of the Platform without any
additional sand ballast. | 126.866 T |
| - Necessary sand ballast | 79.134 T |
| - Sand density in the sea water | 0,95 |
| 6. Necessary sand volume to be put into the
Platform | 83.299 m ³ |
| - Ballast volume to be put up to level +15m | 3.962 m ³ |
| - Ballast volume to be put above level +15m
(83.299 - 3.962) | 79.337 m ³ |
| - Area of the six cells to be ballasted :
6 x 397,7 m ² | 2.336 m ² |
| 7. Theoretical level of ballast : | |
| $x = 15 + \frac{83.968}{2.386} = 15 + 33.30$ | |
| $x = 48,30 \text{ meters.}$ | |

SAND BALLASTING HISTORY

FROM 2 SEPT 75 TO 11 DEC 75

DATE	NUMBER OF CARGOES	AMOUNT OF SAND SENT BY THE DREDGERS (m ³)	AMOUNT OF SAND RECEIVED INTO THE PLATFORM, LOSSES ESTIMATED TO 15% (m ³)	SAND WEIGHT RECEIVED SPECIFIC GRAVITY ESTIMATED TO 0.95 (Tons)	TOTAL SAND WEIGHT RECEIVED (Tons)	WEIGHT OF THE PLATFORM (Tons)
2/9	0	0	0	0	0	113.600
7/9	1	1.117	949	901	901	114.501
11/9	1	1.585	1.347	1.280	2.181	115.781
18/9	2	3.335	2.835	2.693	4.874	118.674
27/9	2	3.494	2.970	2.821	7.695	121.295
3/10	2	3.466	2.946	2.799	10.494	124.094
8/10	2	3.284	2.791	2.651	13.145	126.745
10/10	2	3.580	3.043	2.891	16.036	129.636
12/10	1	1.750	1.488	1.414	17.450	131.050
14/10	2	3.632	3.130	2.973	20.423	134.023
15/10	1	1.710	1.454	1.381	21.804	135.404
17/10	2	3.650	3.103	2.948	24.752	138.352
18/10	1	1.803	1.537	1.461	26.213	139.813
19/10	1	1.678	1.426	1.355	27.568	141.168
20/10	2	3.596	3.058	2.905	30.473	144.073
22/10	2	3.571	3.035	2.883	33.356	146.956
24/10	2	2.922	2.484	2.359	35.715	149.315
26/10	2	3.764	3.199	3.039	38.754	152.354
28/10	2	3.613	3.071	2.917	41.671	155.271
29/10	2	3.616	3.074	2.921	44.592	158.192
31/10	2	3.427	2.913	2.768	47.357	160.960
						+ 2.000 (packages estimated)
TOTAL AT 31/10	34	58.650	49.853	47.360	47.360	162.960

SAND BALLASTING HISTORY

FROM 2 SEPT 75 TO 11 DEC 75

DATE	NUMBER OF CARGOES	AMOUNT OF SAND SENT BY THE DREDGERS (m ³)	AMOUNT OF SAND RECEIVED INTO THE PLATFORM.. LOSSES ESTIMATED TO 15% (m ³)	SAND WEIGHT RECEIVED SPECIFIC GRAVITY ESTIMATED TO 0.95 (Tons)	TOTAL SAND WEIGHT RECEIVED (Tons) 0.95	WEIGHT OF THE PLATFORM (Tons)
TOTAL AT 31/10	34	58.650	49.853	47.360	47.360	162.960
2/11	2	3.659	3.110	2.954	50.314	165.914
3/11	2	3.603	3.053	2.910	53.924	168.824
5/11	2	3.706	3.150	2.992	56.216	171.816
7/11	2	3.426	2.912	2.766	58.982	174.802
9/11	2	3.755	3.192	3.032	62.014	177.814
10/11	1	1.660	1.411	1.340	63.354	178.954
11/11	1	2.057	1.748	1.661	65.015	180.615
12/11	2	3.576	3.040	2.888	67.903	183.903
14/11	2	3.889	3.306	3.141	71.044	186.644
15/11	1	1.710	1.454	1.381	72.425	188.025
19/11	2	3.727	3.168	3.010	75.435	191.035
22/11	2	3.449	2.932	2.785	78.220	193.820
24/11	1	1.731	1.472	1.398	79.618	195.218
26/11	1	1.633	1.388	1.319	80.937	196.937
1/12	1	1.590	1.351	1.284	82.821	197.821
11/12	1	1.671	1.420	1.349	83.570	194.774
TOTAL AT 11/12	59	103.492	87.970	83.570	83.570	199.170

N.B. Taking into account the final weight of packages 5.606 T and water in central shaft and tunnels, The total minimum weight of the platform when in operation will be 212.436 T

SAND HEIGHT IN CELLS (METERS)

<u>Date</u>	<u>A</u>	<u>B</u>	<u>C</u>	<u>D</u>	<u>E</u>	<u>F</u>
8 Oct	19,40	18,90	22,30	20,60	21,80	19,70
12 Oct	21,90	23,10	22,30	20,60	21,80	22,20
17 Oct	24,80	24,90	25,60	25,60	24,70	24,50
20 Oct	26,60	27,40	27,50	27,90	27,40	27,10
27 Oct	30,90	29,20	31,60	31,10	30,20	29,20
13 Nov	44,20	43,40	43,80	43,10	42,70	42,30
23 Nov	47,00	47,20	48,40	49,20	48,10	46,90
25 Nov	48,20	49,30	48,50	50,20	48,00	46,80
26 Nov	48,20	49,40	48,80	50,20	49,00	49,20
3 Dec	50,50	49,60	50,20	50,40	49,20	49,20
FINAL LEVEL : 11 Dec	50,10	50,00	50,20	51,50	50,80	50,00

Final mean Level : 50,40 m

CDP 1 PACKAGES WEIGHT

Modules North of axis D	3 515 tons
Drilling Modules	1 261 tons
Service Deck	346 tons
Tanks	82 tons
Steel decking (estimated to 900 m2).	180 tons
Cranes	222 tons
TOTAL	5 606 tons

Above figures taken from following documents :

BROWN ROOT DRAWINGS

BEN AA 030 D
031 C
032 B
034
036

Document : 10103

Date : 19.12.1975

OSIRIS Survey Projects Limited

(Formerly Dredging Investigations Limited)

PORT CAUSEWAY, BROMBOROUGH, WIRRAL, MERSEYSIDE L62 4SY

TELEPHONE: 051-645 2293

TELEX: 62470

Your Ref.

Our Ref.

KWV/LD/DG75096

2nd January, 1975.

C. T. Doris,
83-85 Boulevard de la Guerre,
75640 Paris.

For the attention of M. H. de la Cochetiere

Dear Sir,

Samples Ex Banff / Cromarty Firth / Invergordon

The gradings of four samples submitted from the above sites are attached.

The maximum and minimum densities of these samples were determined. The samples were first dried and the minimum density (Relative Density = 0) was obtained by pouring the dry soil into a container of known volume from a height of about 300mm. The maximum density was obtained by vibrating the dry soil within the container using a vibrating hammer (Kango hammer). Although these tests are not standardised, the variations in the results between the various methods adopted for these parameters is generally small, particularly for a reasonably uniformly graded soil. The results are summarised in Table 1.

TABLE 1

<u>Sample</u>	<u>Max. Dry Density</u> <u>(g/cc)</u>	<u>Min. Dry Density</u> <u>(g/cc)</u>
1. "Tideway", Banff	1.73	1.51
2. "Tideway", Cromarty Firth	1.78	1.60
3. "Geopotes", Banff	1.62	1.40
4. "Geopotes", Invergordon	1.75	1.61

The variation in the results is almost certainly due to the differences in gravel and shell content, since the sand fraction of the soil is essentially similar in grading for the four samples.

The saturated densities of the materials were determined using four techniques.

- (A) The saturated density was measured directly by pouring the soil into a weighed 55cm long (2,000cc) cylinder filled with water. The excess water was syphoned off and the total volume recorded. The cylinder was next weighed to determine the total weight of saturated soil. The water content of the whole sample was determined by standard methods using oven drying. The density of the saturated soil, related to its dry weight, was then calculated by dividing the saturated density by (1 + water content).
- (B) A known weight of dry soil was poured into about 1,000cc of water contained in a 2,000cc graduated cylinder. The volume was recorded and the saturated density, related to its dry weight, computed directly.
- (C) As B, but with the water stirred gently by a glass rod whilst pouring the sand.
- (D) As C, but with the water stirred violently.

The results are given in Table 2.

TABLE 2

				<u>Method B</u>	<u>Method C</u>	<u>Method D</u>
	Sat. density (g/cc)	Water content (%)	"Dry" density (g/cc)	"Dry" density (g/cc)	"Dry" density (g/cc)	"Dry" density (g/cc)
"Tideway" Banff	1.93	34	1.44	1.47	1.52	1.52
"Tideway" Cromarty Firth	1.96	27	1.54	1.57	1.60	1.61
"Geopotes" Banff	1.87	32	1.42	1.41	1.44	1.43
"Geopotes" Invergordon	1.94	25	1.55	1.58	1.61	1.61

The adoption of the "dry" density as a measure of the density obtained is convenient as it is independent of water content and therefore permits a useful comparison of the results.

The variation in density is evidently created by the differences in grading. In particular it will be observed that with the exception of the "Geopotes" Banff sample, which was almost solely sand-sized, the density when poured through still water was less than the minimum density obtained in the dry state (of Table 1).

Agitation of the water, even gently, increased the density slightly to about the same level as given by the minimum density when tested in the dry state the greatest effect being obtained on samples containing some coarse particles.

Since it would appear probable that, during filling of the caissons on site the water was in at least in some motion, the densities given by Tests C and D, would appear to be the most relevant. Thus assuming, conservatively, that the water content recorded in Test A is relevant even at the slightly higher densities, the saturated densities of the fill in the caisson would be expected to be:-

<u>For Sample</u>	<u>Saturated Density</u> (g/cc)
1. "Tideway" Banff	2.04
2. "Tideway" Cromarty Firth	2.04
3. "Geopotes" Banff	1.89
4. "Geopotes" Invergordon	2.01

Evidently the highest densities are obtained using soils having gradings which are nearer to a well graded soil.

Yours faithfully,
OSIRIS SURVEY PROJECTS LIMITED,



K. W. VICKERY)
Projects Manager.

DREDGING INVESTIGATIONS LIMITED

GEOTECHNICAL LABORATORY

Department Job No. 2075096
 Location Doris Project
 Date November 1964
 Sample No. 115
 Depth 11.5
 Description Grey brown fine and medium SAND a little shell gravel.

PARTICLE-SIZE DISTRIBUTION



DREDGING INVESTIGATIONS LIMITED

GEOCHEMICAL LABORATORY

DC75096

Document No.

DUPLICATE

Sample No. Contaminant(s)

DISCOUNT


De

NOTED: 12-15-71 JLL:era

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25


Date _____

... Grey, brown, fine, and medium SAND, traces of shell.



APPENDIX XIII

LOCATION OF BUILT-IN STEEL ITEMS

[illegible]

FOUO LQJNG 775.70

FRIGO TOTAL	
POMMEGRANES CONTRACTS	

Q KOTE	PR. KOTE INSTRUKTION	BETEGNELSE	MAS	ANTAL	EGNING NR.	MERKHAAR
+ 3.100		FORGTERKNING AV TUNNEL/TUNING		6	QM5003, 5017	
+ 3.000		BASE PLATE TYPE 5. RAMME 5/A MED 12 STK BOLLER TYPE A/27/480	YS	6	QM5007, 5027, 04-161	YS - YTRERFEST
+ 3.600		LEIDERFESTE. 4 BOLLER Ø/L = 20/220 PR. FESTE	YS	6	QM5025	Ø/L 2 160/120
		LEIDERFESTE.	YS	6	QM5025	
+ 5.425	+ 5.160	BASE PLATE TYPE 5. RAMME 5/A MED 12 STK BOLLER A/27/480	YS, IS	12	QM5007, 5027, 04-161	YS - INNERFESTE
+ 7.525	+ 7.260	BASE PLATE TYPE 5.	YS	6	QM5025	
+ 7.550		LEIDERFESTE. 4 BOLLER Ø/L = 20/220 PR. FESTE	YS	6	QM5025	
+ 9.710		LEIDERFESTE.	YS	6	QM5025	
+ 11.250		FORTØYNINGSFESTE 10 TONN.	YS	6	09-407, -415	
+ 11.800		LEIDERFESTE. 4 BOLLER Ø/L = 20/220 PR. FESTE	YS	6	QM5025	
+ 12.000		FORTØYNINGSFESTE 50 TONN. 2 STK PLASTHVLSEN A-ØR PR. FESTE		6	09-432, -434	
+ 12.000		FORTØYNINGSFESTE 25 TONN. 1 STK HVLSE FOR OVERBOLT	YS	4	09-434, -436	
+ 12.200		FORTØYNINGSFESTE 25 TONN.	YS	2	09-438	
+ 12.500	+ 12.240	SLØPEFESTE 50 TONN	YS	4	09-410, -415	
+ 12.500	+ 12.240	SLØPEFESTE 20 TONN	YS	8	09-410, -415	
+ 12.850	+ 12.600	FESTE FOR FORTØYNINGSKJAN	YS	6	09-407, -418	
+ 17.950		AZ - STAG TIL FANGDAM	YS	312	05-001	
+ 14.100		LEIDERFESTE. 4 BOLLER Ø/L = 20/220 PR. FESTE	YS	6	QM5025	
+ 14.200	+ 14.160	FESTE FOR PLATTING VED FORTØYNINGSKRAN	YS	9	09-407	
	+ 14.320	FESTE FOR STAG FORTØYNINGSKRAN	TOPP VEGG	6	09-407, -414	
	+ 14.850	BASE PLATE TYPE 5. RAMME 5/C MED 12 BOLLER C/27/480		12	QM5007, 5022, 04-161	
	+ 14.710	BASE PLATE TYPE 10. RAMME 10/C MED 4 BOLLER C/20/400		12	QM5007, 5022, 04-161	
		BOLLER Ø/25 FOR FANGDAM		156	05-001	
FRIGG TOTAL						BREAK WATER WALL INNSTØPNINGSFESTER - SYAL
NORLØFFEN TUNNELFESTER						
T. SELMER - HOVEDELLESEN - TIDELFØRNINGEN						
Tilstand med JERNRETON						

04-179

KOTE VERTIKALE STENG

UTSPARINGER

KABELHODER / KASSER

INNSØPNINGSOODS-STÅLSTEN

KOTE	STENG	UTSPARINGER	KABELHODER / KASSER	INNSØPNINGSOODS-STÅLSTEN
STENG	UTSPARINGER	KABELHODER / KASSER	INNSØPNINGSOODS-STÅLSTEN	STENG
1.15	1.15	1.15	1.15	1.15
2.00	2.00	2.00	2.00	2.00
3.00	3.00	3.00	3.00	3.00
4.06	4.06	4.06	4.06	4.06
5.00	5.00	5.00	5.00	5.00
6.00	6.00	6.00	6.00	6.00
7.00	7.00	7.00	7.00	7.00
8.00	8.00	8.00	8.00	8.00
9.00	9.00	9.00	9.00	9.00
11.00	11.00	11.00	11.00	11.00
12.00	12.00	12.00	12.00	12.00
13.00	13.00	13.00	13.00	13.00
14.00	14.00	14.00	14.00	14.00

FRIGG TOTAL	
INNSØPNINGSOODS	
YTRE G. 3D	
FORBEHOLDNING	
0.4.10	

[illegible]

[illegible][illegible]



VERTICAL CURVE

VERTICAL ANGLE



HORIZONTAL CURVE

HORIZONTAL ANGLE



HORIZONTAL CURVE

HORIZONTAL ANGLE

VERTICAL CURVE

VERTICAL ANGLE

VERTICAL CURVE

VERTICAL ANGLE

VERTICAL CURVE

VERTICAL ANGLE

VERTICAL CURVE

VERTICAL ANGLE

VERTICAL CURVE


VERTICAL ANGLE

VERTICAL CURVE

VERTICAL ANGLE

VERTICAL CURVE

VERTICAL ANGLE



B

APPENDIX XIV.

INSPECTION OF PRECAST BEAM

2. The beams at the precast-yard were inspected on the 15th.
by Norwegian Contractors, Louis Howard, and Eloyas.
The following reports were made:

1. Generally:

- a) The shrinkage cracks on top of the beams should be impregnated with epoxy TM 151.
- b) All steel iron formwork etc. should be cut flush and painted with epoxy P 1.
- c) All nails should be cut flush and painted with epoxy P 1.
- d) All pieces of wood should be chiselled out and concrete repaired by an approved method.
- e) All angles and casting joints should be prepared by sandblasting or chiselling.
- f) The concrete, if there is any, should be removed from the Bushchells lifting holes.
- g) The A3-bolts and nuts for the formwork should be removed.
- h) The holes for 26 mm steel bars should be checked and cleaned out, and also those for grouting of neoprenes.
- i) When the beams are lifted free of lower formwork they must be inspected underneath and, if necessary, repair work be done.
- j) No staff should deliver third for necessary adjusting of plates for assembly of beams.
- k) The SWB-bolts should be repaired to the ends.

By order of the Norwegian Contractors
Louis Howard

Reference: 2/22/1968

